Project: Possum Point Power Station Coal Combustion By-Product Pond Closures

Subject: Permitting Milestones Information Request

Item	Activity Description	Anticipated Date of Activity			Notes
		Pond ABC	Pond D	Pond E	
1	Complete draining of surface water from the pond	Mar-16	Oct-15	Apr-15	Draining of surface water/dewatering water from Pond D is scheduled for September 2015 to October 2015 but should begin ASAP to facilitate dewatering Pond D and placement of Pond E ash in Pond D.
2	Start of subsurface ash dewatering	Mar-16	Oct-15	May-15	May 2015 is the date when well point testing is scheduled to begin in Pond E. October 2015 is the scheduled date for the start of subsurface ash dewatering in Pond D. However, subsurface ash dewatering of Pond D should being ASAP to facilitate dewatering and placement of Pond E ash in Pond D.
3a	Completion of Subsurface Ash Dewatering - Active	Aug-16	Jun-17	Oct-15	This is the anticipated date when all well points and rim ditches will be removed.
3b	Completion of Subsurface Ash Dewatering - Passive	Oct-18	Oct-18	NA	If underdrains/french drains are required below the liner to facilitate construction we anticipate these will dry out and be capped by October 2018.
4a	Start rerouting of low volume wastes (Outfall 501 and 502)	NA	NA	Apr-15	Routing 501 and 502 discharge to Pond D.
4b	Start rerouting of low volume wastes (Outfall 501 to new Polishing Wetland/Pond to Outfall 005)	NA	NA	Sep-16	
4c	Start rerouting of low volume wastes (Outfall 502 to Low Volume Settling Pond to Outfall 004)	NA	NA	Oct-16	
5	For ponds with ash being closed in place: date when ash material will have been graded to the point that we are ready to begin placement of cover material (ie start bringing in fill)	Mar-16	Jun-16	NA	
6	For ponds with ash being closed in place: date when area cover is installed and stabilization is initiated	Mar-17	Sep-17	NA	
7	For Possum – A,B,C and Bremo – East: date when we will begin disturbance of current cover material	Apr-16	NA	NA	
8	For Possum – E and Bremo – West: date when all ash has been removed	NA	NA	Oct-15	
9	For all sites, date when land disturbance outside of pond footprints will begin	Mar-16	Mar-16	Apr-15	April 2015 is date when the temporary access road will be constructed between Pond E and Pond D, all other land disturbance work outside of the Pond footprints is scheduled to begin in March of 2016.