EPA Region 5 Records Ctr.
297073

September 28, 1984

POLREP 8 - Immediate Removal - Envirochem Site, Zionsville, Indiana

A. Pollution - Actions for cleaning / disposal of tanks and cooling water pond.

B. Action - Thirty three tanks have been cleaned; twenty-seven have been staged. Still waiting for disposal permits for materials removed from the tanks.

C. Future Action - Continue bulking, cleaning and staging. Remove rainwater from south pad storage area.

D. Problems - Rainfall has been 2 inches above normal for September, creating an additional 200,000 gallons of contaminated water to be removed.

E. Expenditures - Approximately $431,000 has been expended to date; $244,100 remains in the contract ceiling. A request to increase the contract ceiling by $294,699 was forwarded to the Regional Administrator on this date.

Norman Niedergang
On-Scene Coordinator

Copies: Bartelt / Diefenbach / Niedergang, Leininger, Public Affairs