Operator 249

EPA Region 5 Records Ctr.
297088

Phoned in
9-28-83

POLREP 11 - IMMEDIATE REMOVAL, ENVIROCHEM SITE

A POLLUTION.

Actions for removal of drums and tank waste at the Envirochem facility, Zionsville, Indiana.

B. ACTION.

As of 27 September 1983, approx. 7300 drums staged and sampled; approx. 7500 analyzed; 4,511 shipped off site. A total of 12,990 gallons removed from tankers; 151,141 gallons of aqueous waste removed.

C. EXPENDITURES.

Total ceiling approved: $3,606,000; total expended to date $~~948,808~~ 978,404 (prior action - $206,000, CWM - $~~682,504~~ $712,100, Nora Security - $9,504, EPA - $6,000, Corps - $25,300, TAT - $19,500); total remaining: $~~2,657,192~~ 2,627,596. Ceiling price this contract: $712,100; total expended this contract: $~~682,504~~ 712,100 (~~95.8%~~ 100%); total remaining this contract: $~~29,596~~ $0.

D. FUTURE ACTIONS.

Attached

Norman Niedergang
On-Scene Coordinator

copies: Bartelt / Dieffenbach, Niedergang, Leininger, Leffin, Public Affairs, Donna Tolliver (PM-214-F)

3
840,000
- 712,100
127,900
- 2500
125,400

D. FUTURE ACTIONS

On September 21, 1983, a Consent Decree was lodged in U.S. District court which requires ~~the~~ 246 waste generators to fund the ~~remainder of the~~ surface cleanup of the site and to reimburse EPA for site cleanup expenses incurred since July 1983. The ~~new~~ Consent Decree, ~~and~~ contemplates that Chemical Waste Management will complete the cleanup. It is expected that Chemical

, which will not become fully effective until after a 30-day public comment period,

Waste Management will continue to work during the 30-day public comment period without further government funding.

A future POLREP will enumerate ~~the additional~~ which of the ~~approved~~ remaining funds can be reallocated. for FY 84.

$125,400 of the remaining $127,900 in committed funds can be decommitted.