POOR LEGIBILITY

ONE OR MORE PAGES IN THIS DOCUMENT ARE DIFFICULT TO READ
DUE TO THE QUALITY OF THE ORIGINAL

SEMS-RM DOCID # 1164763

Sewers

September 19, 1964

A. R. Rettinen, Director of Public Works

E. Downs, Public Works Superintendent

EVERDALE - TERRA BELLA SEWER MAIN

During the Foreman's meeting of September 18, 1964, Mr. Cole, Sewer Foreman, mentioned that the Everdale Sewer Main during peak flow was backing up as much as 5' in the manholes. I ordered an immediate survey determinant of the sewage in this line and the line on Terra Bella Avenue. The results of the survey disclosed that the sewage was backing up from the manhole on the east side of the freeway and the sewage on west side of the freeway and on Terra Bella was only 20" above invert. This indicated a blockage between the two manholes. The stoppage was found to be in the manhole on the east side of the freeway and we found no evidence of a collapsed line under the tons of earth freeway fill.

A survey again was made on September 23, 1964 and the results are as follows:

Manhole	Time	Depth	Manhole	Time	Depth
#1	11:20 AM	8"	#9 A	12:10 PM	20"
#2	11:25 AM	12"	#9 B	12:15 PM	23"
#3	11:30 AM	9"	#10 A	12:20 PM	20"
#4	11:35 AM	10"	#10 B	12:25 PM	21"
#5	11:39 AM	11"	#10 C	12:29 PM	21"
#6	11:44 AM	13"	#11	12:34 PM	22"
#7	11:50 AM	15"	#12	12:40 PM	20"
#8	11:54 AM	15"	#13	12:45 PM	11"

The rapid development of the area that this sewer main will serve, shows the ever increasing need for the new Terra Bella Main.

EUGENE DOWNS

ED/jr

City Manager
Asst. Dir. Public Works
Lampert
Public Works Superintendent
Cole
File