NVL Laboratories, Inc.
4708 Aurora Ave. N., Seattle, WA 98103
Tel: 206.634.1879, Fax: 206.634.1936
Emergency Pager #: 344.1878

AIR SAMPLE DATA SHEET

NVL Batch # -
Client Proj. #

Client: ETHAN CONSTRUCTION
Project Location: TULLY'S MAIN BLDG. BASEMENT
Sampled by: Melanie Blea — Date 2-28-06 of PDG, INC (Company)
Delivered by: Melanie Blea — 3-3-06
Received by: JCapanno — 3/3/06 @ 0630
Analyzed by: JCapanno
Regular 4
Rush
Total Samples 4
Blank
Count = Ø

Method- NIOSH 7400 Microscope field area: 0.785 Blank cassettes: Ø

Sample ID	Sample Type	Protection	Decon	Environment	Pump #	Date	Location	Activities	Worker	SS#	Cert#	Start Time	End Time	Minutes	Start Rate	End Rate	Average	Liters	Fibers /fields	LOD	Fibers /cc
TB-1	P				1	2-28-06	MIDDLE of BASEMENT TULLY'S MAIN Bldg.	Pre-Sample *Too heavily loaded w/ particulate				5:00	6:00	60	10	10	10				
TB-2	A	M	D,S	H,G	2	2-28-06	MIDDLE of BASEMENT TULLY'S MAIN Bldg.	removal of pipe lagging using Glove Bag Method	Melanie Blea			6:05	1:05	420	10	10	10	1200	26.5/100	.001	.003
TB-3	C	M	D,S	H,G	1	2-28-06	MIDDLE of BASEMENT TULLY'S MAIN Bldg.	removal of pipe lagging using Glove Bag method	Melanie Blea			6:10	6:40	30	2	2	2	60	0/100	.045	<.045
TB-4	B	M	D,S	H,G	1	2-28-06	MIDDLE of BASEMENT TULLY'S MAIN Bldg.	removal of pipe lagging using Glove Bag Method	Melanie Blea			6:40	1:40	420	1.7	1.7	1.7	714	0/100	.004	<.004

SAMPLE TYPES

P	Pre abatement	X	Aggressive clearance
A	Area	FB	Field blank
I	Inside reg. area	TB	Trip blank
O	Outside reg. area	B	Breathing zone (TWA)
H	HEPA exhaust	C	Ceiling (STEL)
CL	Clearance		

CONTROLS

RESP. PROT.		DECON.		ENVIRONMENT	
PA	Pressure dem. air	D,S	Decon. w/ shower	H	HEPA vac.
CA	Continuous flow air	D	Decon. w/o shower	N	Negative air
PAPR				G	Glovebag
F	Full face mask APR			O	Outside
M	Half face mask APR				

PAGE ___ OF ___

TOTAL P.01