AMRO Environmental Laboratories Corporation

111 Herrick Street, Merrimack, NH 03054
TEL: (603) 424-2022 • FAX: (603) 429-8496
www.amrolabs.com

June 24, 2010

ANALYTICAL TEST RESULTS

Raymond Siegener
GEI Consultants, Inc.
400 Unicorn Park Drive
Woburn, MA 01801
TEL: (781) 721-4098
FAX: (781) 721-4073

Subject: 09382-2 Canton Airport

Workorder No.: 1006028

Dear Raymond Siegener:

AMRO Environmental Laboratories Corp. received 10 samples on 6/14/2010 for the analyses presented in the following report.

AMRO is accredited in accordance with NELAC and certifies that these test results meet all the requirements of NELAC, where applicable, unless otherwise noted in the case narrative.

The enclosed Sample Receipt Checklist details the condition of your sample(s) upon receipt. Please be advised that any unused sample volume and sample extracts will be stored for a period of 60 days from sample receipt date (90 days for samples from New York). After this time, AMRO will properly dispose of the remaining sample(s). If you require further analysis, or need the samples held for a longer period, please contact us immediately.

This report consists of a total of 35 pages. This letter is an integral part of your data report. All results in this project relate only to the sample(s) as received by the laboratory and documented in the Chain-of-Custody. This report shall not be reproduced except in full, without the written approval of the laboratory. If you have any questions regarding this project in the future, please refer to the Workorder Number above.

Sincerely,

Nancy Stewart
Vice President

State Certifications: NH (NELAC): 1001, MA: M-NH012, CT: PH-0758, NY: 11278 (NELAC), ME: NH012 and 1001, NJ: NH125, RI: 00105, U.S. Army Corps of Engineers (USACE), Naval Facilities Engineering Service Center (NFESC).

Hard copy of the State Certification is available upon request.

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028
Date Received: 6/14/2010

Work Order Sample Summary

Lab Sample ID	Client Sample ID	Collection Date	Collection Time
1006028-01A	093822-D2-30-A	6/8/2010	7:49 AM
1006028-02A	093822-D2-30-B	6/8/2010	7:50 AM
1006028-03A	093822-D2-30-C	6/8/2010	7:51 AM
1006028-04A	093822-D2-40-A	6/8/2010	8:19 AM
1006028-05A	093822-D2-40-B	6/8/2010	8:20 AM
1006028-06A	093822-D2-40-C	6/8/2010	8:21 AM
1006028-07A	093822-D2-50-A	6/8/2010	8:49 AM
1006028-08A	093822-D2-50-B	6/8/2010	8:50 AM
1006028-09A	093822-D2-50-C	6/8/2010	8:51 AM
1006028-10A	093822-D2-DUP6	6/8/2010	7:01 AM

AMRO Environmental Laboratories Corp.

21-Jun-10

Lab Order: 1006028
Client: GEI Consultants, Inc.
Project: 09382-2 Canton Airport

DATES REPORT

Sample ID	Client Sample ID	Collection Date	Matrix	Analytical Test Name / Preparatory Test Name	Prep Date	Analysis Date / Batch ID	TCLP Date
1006028-01A	093822-D2-30-A	6/8/2010 7:49:00 AM	Soil	EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20322	
				Percent Moisture		6/15/2010	
						R44799	
1006028-02A	093822-D2-30-B	6/8/2010 7:50:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20322	
				Percent Moisture		6/15/2010	
						R44799	
1006028-03A	093822-D2-30-C	6/8/2010 7:51:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20322	
				Percent Moisture		6/15/2010	
						R44799	
1006028-04A	093822-D2-40-A	6/8/2010 8:19:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20322	
				Percent Moisture		6/15/2010	
						R44799	
1006028-05A	093822-D2-40-B	6/8/2010 8:20:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20323	
				Percent Moisture		6/15/2010	
						R44799	
1006028-06A	093822-D2-40-C	6/8/2010 8:21:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20323	
				Percent Moisture		6/15/2010	
						R44799	

AMRO Environmental Laboratories Corp.

21-Jun-10

Lab Order: 1006028
Client: GEI Consultants, Inc.
Project: 09382-2 Canton Airport

DATES REPORT

Sample ID	Client Sample ID	Collection Date	Matrix	Analytical Test Name / Preparatory Test Name	Prep Date	Analysis Date / Batch ID	TCLP Date
1006028-07A	093822-D2-50-A	6/8/2010 8:49:00 AM	Soil	EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20323	
				Percent Moisture		6/15/2010	
						R44799	
1006028-08A	093822-D2-50-B	6/8/2010 8:50:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20323	
				Percent Moisture		6/15/2010	
						R44799	
1006028-09A	093822-D2-50-C	6/8/2010 8:51:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20323	
				Percent Moisture		6/15/2010	
						R44799	
1006028-10A	093822-D2-DUP6	6/8/2010 7:01:00 AM		EPA 8082 PCBS IN SOIL/SOLIDS		6/17/2010	
				EPA 3540C SOPREP SOXHLET: PCBS	6/15/2010	20323	
				Percent Moisture		6/15/2010	
						R44799	

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered YES (NO) NA

Sampled Shipped With Ice (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-25-A	6/8/2010	7:30	SO	1	SH		x	hold/freeze
	093822-D2-25-B	6/8/2010	7:31	SO	1	SH		x	
	093822-D2-25-C	6/8/2010	7:32	SO	1	SH		x	
	093822-D2-26-A	6/8/2010	7:35	SO	1	SH		x	
	093822-D2-26-B	6/8/2010	7:36	SO	1	SH		x	
	093822-D2-26-C	6/8/2010	7:37	SO	1	SH		x	
	093822-D2-27-A	6/8/2010	7:40	SO	1	SH		x	
	093822-D2-27-B	6/8/2010	7:41	SO	1	SH		x	
	093822-D2-27-C	6/8/2010	7:42	SO	1	SH		x	
	093822-D2-28-A	6/8/2010	7:43	SO	1	SH		x	
	093822-D2-28-B	6/8/2010	7:44	SO	1	SH		x	
	093822-D2-28-C	6/8/2010	7:45	SO	1	SH		x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by sampler: (signature)	Date	Time	Received by: (signature)
1. M. Weeg	6/9/10	1330	1. GEI Fridge
2. GEI Fridge	6/9/10	1025	2. [signature]
3. [signature]	6/9/10	1025	3. [signature]
4. [signature]	6/9/10	1120	4. Kalleigh Wallace

Turnaround Time (Business days): Normal X Other ____ 10-Day ____ 7-Day ____ 5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered — YES (NO) NA

Sampled Shipped With Ice — (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-29-A	6/8/2010	7:46	SO	1	SH		x	hold/freeze
	093822-D2-29-B	6/8/2010	7:47	SO	1	SH		x	
	093822-D2-29-C	6/8/2010	7:48	SO	1	SH		x	
	093822-D2-30-A	6/8/2010	7:49	SO	1	SH		x	
	093822-D2-30-B	6/8/2010	7:50	SO	1	SH		x	
	093822-D2-30-C	6/8/2010	7:51	SO	1	SH		x	
	093822-D2-31-A	6/8/2010	7:52	SO	1	SH		x	
	093822-D2-31-B	6/8/2010	7:53	SO	1	SH		x	
	093822-D2-31-C	6/8/2010	7:54	SO	1	SH		x	
	093822-D2-32-A	6/8/2010	7:55	SO	1	SH		x	
	093822-D2-32-B	6/8/2010	7:56	SO	1	SH		x	
	093822-D2-32-C	6/8/2010	7:57	SO	1	SH		x	✓

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. K Weeple	6/8/10	1330	1. GEI Friday
Relinquished by: (signature) 2. GEI Friday	6/9/10	1025	2. Bru Cu
Relinquished by: (signature) 3. Bru Cu	6/9/10	1025	3. W Lawson
Relinquished by: (signature) 4. W Lawson	6/9/10	1120	4. Kalleigh Wallace

Turnaround Time (Business days):

Normal __X__ Other ____

10-Day ____ 7-Day ____

5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered YES (NO) NA

Sampled Shipped With Ice (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-33-A	6/8/2010	7:58	SO	1	SH		x	hold/freeze
	093822-D2-33-B	6/8/2010	7:59	SO	1	SH		x	
	093822-D2-33-C	6/8/2010	8:00	SO	1	SH		x	
	093822-D2-34-A	6/8/2010	8:01	SO	1	SH		x	
	093822-D2-34-B	6/8/2010	8:02	SO	1	SH		x	
	093822-D2-34-C	6/8/2010	8:03	SO	1	SH		x	
	093822-D2-35-A	6/8/2010	8:04	SO	1	SH		x	
	093822-D2-35-B	6/8/2010	8:05	SO	1	SH		x	
	093822-D2-35-C	6/8/2010	8:06	SO	1	SH		x	
	093822-D2-36-A	6/8/2010	8:07	SO	1	SH		x	
	093822-D2-36-B	6/8/2010	8:08	SO	1	SH		x	
	093822-D2-36-C	6/8/2010	8:09	SO	1	SH		x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. [signature]	6/8/10	1330	1. GEI Fridge
Relinquished by: (signature) 2. GEI Fridge	6/9/10	1025	2. [signature]
Relinquished by: (signature) 3. [signature]	6/9/10	1025	3. [signature]
Relinquished by: (signature) 4. [signature]	6/9/10	1120	4. Kaleigh Wallace

Turnaround Time (Business days):

Normal __X__ Other ____

10-Day ____ 7-Day ____

5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered YES (NO) NA

Sampled Shipped With Ice (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction								Sample Specific Remarks
	093822-D2-37-A	6/8/2010	8:10	SO	1	SH		x								hold/freeze
	093822-D2-37-B	6/8/2010	8:11	SO	1	SH		x								
	093822-D2-37-C	6/8/2010	8:12	SO	1	SH		x								
	093822-D2-38-A	6/8/2010	8:13	SO	1	SH		x								
	093822-D2-38-B	6/8/2010	8:14	SO	1	SH		x								
	093822-D2-38-C	6/8/2010	8:15	SO	1	SH		x								
	093822-D2-39-A	6/8/2010	8:16	SO	1	SH		x								
	093822-D2-39-B	6/8/2010	8:17	SO	1	SH		x								
	093822-D2-39-C	6/8/2010	8:18	SO	1	SH		x								
	093822-D2-40-A	6/8/2010	8:19	SO	1	SH		x								
	093822-D2-40-B	6/8/2010	8:20	SO	1	SH		x								
	093822-D2-40-C	6/8/2010	8:21	SO	1	SH		x								

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. D. Woofe	6/8/10	1330	1. GEI Fridge
Relinquished by: (signature) 2. GEI Fridge	6/9/10	1025	2. Ben C
Relinquished by: (signature) 3. Ben C	6/9/10	1025	Received by: (signature) W H Lawson
Relinquished by: (signature) W H Lawson	Date: 6/9/10	Time: 1120	Received by: (signature) 4. Kaleigh Wallace

Turnaround Time (Business days):

Normal __X__ Other ____

10-Day ____ 7-Day ____

5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport
Project Location: Canton, MA
Project Number: 09382-2
Project Manager: Anne Leifer
Send Report to: Ray Siegener
Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA
If Yes, Are Drinking Water Samples Submitted? YES (NO) NA
If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered: YES (NO) NA
Sampled Shipped With Ice: (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-41-A	6/8/2010	8:22	SO	1	SH		x	hold freeze
	093822-D2-41-B	6/8/2010	8:23	SO	1	SH		x	
	093822-D2-41-C	6/8/2010	8:24	SO	1	SH		x	
	093822-D2-42-A	6/8/2010	8:25	SO	1	SH		x	
	093822-D2-42-B	6/8/2010	8:26	SO	1	SH		x	
	093822-D2-42-C	6/8/2010	8:27	SO	1	SH		x	
	093822-D2-43-A	6/8/2010	8:28	SO	1	SH		x	
	093822-D2-43-B	6/8/2010	8:29	SO	1	SH		x	
	093822-D2-43-C	6/8/2010	8:30	SO	1	SH		x	
	093822-D2-44-A	6/8/2010	8:31	SO	1	SH		x	
	093822-D2-44-B	6/8/2010	8:32	SO	1	SH		x	
	093822-D2-44-C	6/8/2010	8:33	SO	1	SH		x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. R. Wolf	6/8/10	1330	1. GEI Fridge
Relinquished by: (signature) 2. GEI Fridge	Date: 6/9/10	Time: 1025	Received by: (signature) 2. [illegible]
Relinquished by: (signature) 3. [illegible]	Date: 6/9/10	Time: 1025	Received by: (signature) 3. [illegible]
Relinquished by: (signature) 4. [illegible]	Date: 6/9/10	Time: 1120	Received by: (signature) 4. Kalleigh Wallace

Turnaround Time (Business days):

Normal __X__ Other ____
10-Day ____ 7-Day ____
5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you must notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.
DCR RATES APPLY.
CAUTION- POTENTIAL ELEVATED PCBS.
hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

Preservative: None

Sample Handling: Samples Field Filtered YES (NO) NA

Sampled Shipped With Ice (YES) NO

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-45-A	6/8/2010	8:34	SO	1	SH	x	hold/freeze
	093822-D2-45-B	6/8/2010	8:35	SO	1	SH	x	
	093822-D2-45-C	6/8/2010	8:36	SO	1	SH	x	
	093822-D2-46-A	6/8/2010	8:37	SO	1	SH	x	
	093822-D2-46-B	6/8/2010	8:38	SO	1	SH	x	
	093822-D2-46-C	6/8/2010	8:39	SO	1	SH	x	
	093822-D2-47-A	6/8/2010	8:40	SO	1	SH	x	
	093822-D2-47-B	6/8/2010	8:41	SO	1	SH	x	
	093822-D2-47-C	6/8/2010	8:42	SO	1	SH	x	
	093822-D2-48-A	6/8/2010	8:43	SO	1	SH	x	
	093822-D2-48-B	6/8/2010	8:44	SO	1	SH	x	
	093822-D2-48-C	6/8/2010	8:45	SO	1	SH	x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. [illegible]	6/8/10	1330	1. GEI Fridge
Relinquished by: (signature) 2. GEI Fridge	6/9/10	1025	2. [illegible]
Relinquished by: (signature) 3. [illegible]	6/9/10	1025	3. [illegible]
Relinquished by: (signature) 4. [illegible]	6/9/10	1120	4. Raleigh Wallace

Turnaround Time (Business days):

Normal __X__ Other ____

10-Day ____ 7-Day ____

5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

Preservative: None

Sample Handling: Samples Field Filtered: YES (NO) NA

Sampled Shipped With Ice: (YES) NO

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-49-A	6/8/2010	8:46	SO	1	SH	x	hold/freeze
	093822-D2-49-B	6/8/2010	8:47	SO	1	SH	x	
	093822-D2-49-C	6/8/2010	8:48	SO	1	SH	x	
	093822-D2-50-A	6/8/2010	8:49	SO	1	SH	x	
	093822-D2-50-B	6/8/2010	8:50	SO	1	SH	x	
	093822-D2-50-C	6/8/2010	8:51	SO	1	SH	x	
	093822-D2-51-A	6/8/2010	9:25	SO	1	SH	x	
	093822-D2-51-B	6/8/2010	9:26	SO	1	SH	x	
	093822-D2-51-C	6/8/2010	9:27	SO	1	SH	x	
	093822-D2-52-A	6/8/2010	9:28	SO	1	SH	x	
	093822-D2-52-B	6/8/2010	9:29	SO	1	SH	x	
	093822-D2-52-C	6/8/2010	9:30	SO	1	SH	x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Analysis

Turnaround Time (Business days): Normal __X__ Other ____ 10-Day ____ 7-Day ____ 5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Relinquished by sampler: (signature)	Date	Time	Received by: (signature)
1. K. Wolfe	6/8/10	1330	1. GEI Fridge
Relinquished by: (signature)	Date	Time	Received by: (signature)
2. GEI Fridge	6/9/10	1025	2. [illegible]
Relinquished by: (signature)	Date	Time	Received by: (signature)
3. [illegible]	6/9/10	1025	3. [illegible]
Relinquished by: (signature)	Date	Time	Received by: (signature)
4. [illegible]	6/9/10	1120	4. Kaleigh Wallace

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only): 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

Preservative: None

Sample Handling: Samples Field Filtered YES (NO) NA

Sampled Shipped With Ice (YES) NO

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-53-A	6/8/2010	9:31	SO	1	SH	x	hold/freeze
	093822-D2-53-B	6/8/2010	9:32	SO	1	SH	x	
	093822-D2-53-C	6/8/2010	9:33	SO	1	SH	x	
	093822-D2-54-A	6/8/2010	9:35	SO	1	SH	x	
	093822-D2-54-B	6/8/2010	9:36	SO	1	SH	x	
	093822-D2-54-C	6/8/2010	9:37	SO	1	SH	x	
	093822-D2-55-A	6/8/2010	9:38	SO	1	SH	x	
	093822-D2-55-B	6/8/2010	9:39	SO	1	SH	x	
	093822-D2-55-C	6/8/2010	9:40	SO	1	SH	x	
	093822-D2-56-A	6/8/2010	9:45	SO	1	SH	x	
	093822-D2-56-B	6/8/2010	9:46	SO	1	SH	x	
	093822-D2-56-C	6/8/2010	9:47	SO	1	SH	x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. R. Wolfe	6/8/10	1830	1. GEI Fridge
Relinquished by: (signature) 2. GEI Fridge	Date: 6/9/10	Time: 1025	Received by: (signature) 2. [illegible]
Relinquished by: (signature) 3. [illegible]	Date: 6/9/10	Time: 1025	Received by: (signature) 3. [illegible]
Relinquished by: (signature) 4. [illegible]	Date: 6/9/10	Time: 1120	Received by: (signature) 4. Kalleigh Wallace

Turnaround Time (Business days):

Normal __X__ Other ____

10-Day ____ 7-Day ____

5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport
Project Location: Canton, MA
Project Number: 09382-2
Project Manager: Anne Leifer
Send Report to: Ray Siegener
Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA
If Yes, Are Drinking Water Samples Submitted? YES (NO) NA
If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered: YES (NO) NA
Sampled Shipped With Ice: (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-57-A	6/8/2010	9:50	SO	1	SH		x	hold/freeze
	093822-D2-57-B	6/8/2010	9:51	SO	1	SH		x	
	093822-D2-57-C	6/8/2010	9:52	SO	1	SH		x	
	093822-D2-58-A	6/8/2010	9:53	SO	1	SH		x	
	093822-D2-58-B	6/8/2010	9:54	SO	1	SH		x	
	093822-D2-58-C	6/8/2010	9:55	SO	1	SH		x	
	093822-D2-59-A	6/8/2010	9:56	SO	1	SH		x	
	093822-D2-59-B	6/8/2010	9:57	SO	1	SH		x	
	093822-D2-59-C	6/8/2010	9:58	SO	1	SH		x	
	093822-D2-DUP5	6/8/2010	7:00	SO	1	SH		x	
	093822-D2-DUP6	6/8/2010	7:01	SO	1	SH		x	
	093822-D2-DUP7	6/8/2010	7:02	SO	1	SH		x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. [signature]	6/8/10	1330	1. GEI Fridge
2. GEI Fridge	6/9/10	1025	2. [signature]
3. [signature]	6/9/10	1025	3. [signature]
4. [signature]	6/9/10	1120	4. Kalleigh Wallace

Turnaround Time (Business days):
Normal __X__ Other ____
10-Day ____ 7-Day ____
5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.
DCR RATES APPLY.
CAUTION- POTENTIAL ELEVATED PCBS.
hold/freeze all

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport
Project Location: Canton, MA
Project Number: 09382-2
Project Manager: Anne Leifer
Send Report to: Ray Siegener
Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA
If Yes, Are Drinking Water Samples Submitted? YES (NO) NA
If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered: YES (NO) NA
Sampled Shipped With Ice: (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-DUP8	6/8/2010	7:03	SO	1	SH		x	hold/freeze
	093822-D2-DUP9	6/8/2010	7:04	SO	1	SH		x	
	093822-D2-DUP10	6/8/2010	7:05	SO	1	SH		x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible

Relinquished by sampler: (signature)	Date:	Time:	Received by: (signature)
1. K. Wolfe	6/8/10	1350	1. GEI Fridge
2. GEI Fridge	6/9/10	1025	2. [signature]
3. [signature]	6/9/10	1025	3. W. Lawson
4. W. Lawson	6/9/10	1120	4. Raleigh Wallace

Turnaround Time (Business days):
Normal __X__ Other ____
10-Day ____ 7-Day ____
5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you **must** notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.
DCR RATES APPLY.
CAUTION- POTENTIAL ELEVATED PCBS.
hold/freeze all

Nancy Stewart

From: Oosting, Saskia [SOosting@geiconsultants.com]
Sent: Monday, June 14, 2010 12:22 PM
To: Nancy Stewart
Cc: Haley, Heather
Subject: Additional Samples to be run
Attachments: AMRO D1 D2 060710 addl smpls.pdf; AMRO D2 060810 addl smpls.pdf; AMRO D1 060310 addl smpls.pdf; AMRO D1 060410 addl smpls.pdf

Nancy:

Please run the additional samples highlighted on the attached chains, including 093822-D2-20-A, B, and C on the last page of AMRO D1 D2 060710 addl smpls.pdf that are highlighted but no note was added.

Please contact me if you have any questions,

Saskia

Ms. Saskia Oosting
Project Manager
GEI Consultants, Inc.
400 Unicorn Park Drive
Woburn MA 01810

781.721.4099
781.721.4073 (fax)
781.424.9922 (cell)
www.geiconsultants.com

CONFIDENTIALITY NOTICE The information in this transmittal (including attachments, if any) may be privileged and confidential and is intended only for the recipient(s) listed above. Any review, use, disclosure, distribution or copying of this transmittal, in any form, is prohibited except by or on behalf of the intended recipient. If you have received this transmittal in error, please notify me immediately by reply email and destroy all copies of the transmittal.

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport
Project Location: Canton, MA
Project Number: 09382-2
Project Manager: Anne Leifer
Send Report to: Ray Siegener
Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED - (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA
If Yes, Are Drinking Water Samples Submitted? YES (NO) NA
If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Preservative: None

Analysis: PCBs by manual soxlet extraction

Sample Handling: Samples Field Filtered: YES (NO) NA; Sampled Shipped With Ice: (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-29-A	6/8/2010	7:46	SO	1	SH	x	hold/freeze
	093822-D2-29-B	6/8/2010	7:47	SO	1	SH	x	
	093822-D2-29-C	6/8/2010	7:48	SO	1	SH	x	
	093822-D2-30-A	6/8/2010	7:49	SO	1	SH	x	RELEASE/RUN
	093822-D2-30-B	6/8/2010	7:50	SO	1	SH	x	
	093822-D2-30-C	6/8/2010	7:51	SO	1	SH	x	
	093822-D2-31-A	6/8/2010	7:52	SO	1	SH	x	
	093822-D2-31-B	6/8/2010	7:53	SO	1	SH	x	
	093822-D2-31-C	6/8/2010	7:54	SO	1	SH	x	
	093822-D2-32-A	6/8/2010	7:55	SO	1	SH	x	
	093822-D2-32-B	6/8/2010	7:56	SO	1	SH	x	
	093822-D2-32-C	6/8/2010	7:57	SO	1	SH	x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by: (signature)	Date:	Time:	Received by: (signature)
1. K. Woofe	6/8/10	1330	1. GEI Fridge
2.			2.
3.			3.
4.			4.

Turnaround Time (Business days): Normal __X__ Other ____ 10-Day ____ 7-Day ____ 5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you must notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:
~~MANUAL SOXLET EXTRACTION REQUIRED.~~
DCR RATES APPLY.
CAUTION- POTENTIAL ELEVATED PCBS.
hold/freeze all

6/8 2010

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Preservative: None

Sample Handling: Samples Field Filtered: YES (NO) NA

Sampled Shipped With Ice: (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-37-A	6/8/2010	8:10	SO	1	SH	x	hold/freeze
	093822-D2-37-B	6/8/2010	8:11	SO	1	SH	x	
	093822-D2-37-C	6/8/2010	8:12	SO	1	SH	x	
	093822-D2-38-A	6/8/2010	8:13	SO	1	SH	x	
	093822-D2-38-B	6/8/2010	8:14	SO	1	SH	x	
	093822-D2-38-C	6/8/2010	8:15	SO	1	SH	x	
	093822-D2-39-A	6/8/2010	8:16	SO	1	SH	x	
	093822-D2-39-B	6/8/2010	8:17	SO	1	SH	x	
	093822-D2-39-C	6/8/2010	8:18	SO	1	SH	x	
	093822-D2-40-A	6/8/2010	8:19	SO	1	SH	x	
	093822-D2-40-B	6/8/2010	8:20	SO	1	SH	x	
	093822-D2-40-C	6/8/2010	8:21	SO	1	SH	x	

RELEASE/RUN

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible.

Relinquished by sampler (signature)	Date:	Time:	Received by: (signature)
1. D. Woofe	6/8/10	1330	1. GEI Fridge
2.			2.
3.			3.
4.			4.

Turnaround Time (Business Days): Normal __X__ Other ____ 10-Day ____ 7-Day ____ 5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you must notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

6/8/2010

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED - (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered: YES (NO) NA

Sampled Shipped With Ice: (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-49-A	6/8/2010	8:46	SO	1	SH		x	hold/freeze
	093822-D2-49-B	6/8/2010	8:47	SO	1	SH		x	
	093822-D2-49-C	6/8/2010	8:48	SO	1	SH		x	
	093822-D2-50-A	6/8/2010	8:49	SO	1	SH		x	RELEASE/RUN
	093822-D2-50-B	6/8/2010	8:50	SO	1	SH		x	
	093822-D2-50-C	6/8/2010	8:51	SO	1	SH		x	
	093822-D2-51-A	6/8/2010	9:25	SO	1	SH		x	
	093822-D2-51-B	6/8/2010	9:26	SO	1	SH		x	
	093822-D2-51-C	6/8/2010	9:27	SO	1	SH		x	
	093822-D2-52-A	6/8/2010	9:28	SO	1	SH		x	
	093822-D2-52-B	6/8/2010	9:29	SO	1	SH		x	
	093822-D2-52-C	6/8/2010	9:30	SO	1	SH		x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible!

Relinquished by: (signature)	Date:	Time:	Received by: (signature)
1. K. Wolfe	6/8/10	1330	1. GEI Fridge
2.			2.
3.			3.
4.			4.

Turnaround Time (Business days): Normal __X__ Other ____ 10-Day ____ 7-Day ____ 5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you must notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

~~MANUAL SOXLET EXTRACTION REQUIRED~~

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

8/8/2010

Chain-of-Custody Record

Laboratory: AMRO

Laboratory Job # (Lab use only) 1006028

GEI Consultants
400 Unicorn Park Drive
Woburn, MA 01801
PH: 781.721.4000
FX: 781.721.4073

Project Information

Project Name: Canton Airport

Project Location: Canton, MA

Project Number: 09382-2

Project Manager: Anne Leifer

Send Report to: Ray Siegener

Send EDD to: labdata@geiconsultants.com

MCP PRESUMPTIVE CERTAINTY REQUIRED -- (YES) NO

If Yes, Are MCP Analytical Methods Required? (YES) NO NA

If Yes, Are Drinking Water Samples Submitted? YES (NO) NA

If Yes, Have You Met Minimum Field QC Requirements? (YES) NO NA

Sample Handling: Samples Field Filtered YES (NO) NA

Sampled Shipped With Ice (YES) NO

Lab Sample Number	GEI Sample ID	Collection Date	Collection Time	Matrix	No. of Bottles	Sampler(s) Initials	Preservative: None	Analysis: PCBs by manual soxlet extraction	Sample Specific Remarks
	093822-D2-57-A	6/8/2010	9:50	SO	1	SH		x	hold/freeze
	093822-D2-57-B	6/8/2010	9:51	SO	1	SH		x	
	093822-D2-57-C	6/8/2010	9:52	SO	1	SH		x	
	093822-D2-58-A	6/8/2010	9:53	SO	1	SH		x	
	093822-D2-58-B	6/8/2010	9:54	SO	1	SH		x	
	093822-D2-58-C	6/8/2010	9:55	SO	1	SH		x	
	093822-D2-59-A	6/8/2010	9:56	SO	1	SH		x	
	093822-D2-59-B	6/8/2010	9:57	SO	1	SH		x	
	093822-D2-59-C	6/8/2010	9:58	SO	1	SH		x	
	093822-D2-DUP5	6/8/2010	7:00	SO	1	SH		x	
	093822-D2-DUP6	6/8/2010	7:01	SO	1	SH		x	RELEASE/RUN
	093822-D2-DUP7	6/8/2010	7:02	SO	1	SH		x	

MCP Level Needed: GEI requires the most stringent Method 1 MCP standard be met for all analytes whenever possible!!

Relinquished by: (signature)	Date:	Time:	Received by: (signature)
1. K. Wood	6/8/10	1330	1. GEI Fridge
2.			2.
3.			3.
4.			4.

Turnaround Time (Business days): Normal __X__ Other ____ 10-Day ____ 7-Day ____ 5-Day ____ 3-Day ____

Before submitting rush turnaround samples, you must notify the laboratory to confirm that the TAT can be achieved.

Additional Requirements/Comments/Remarks:

MANUAL SOXLET EXTRACTION REQUIRED.

DCR RATES APPLY.

CAUTION- POTENTIAL ELEVATED PCBS.

hold/freeze all

6/8/2010

AMRO Environmental Laboratories Corporation

SAMPLE RECEIPT CHECKLIST

111 Herrick Street
Merrimack, NH 03054
(603) 424-2022

Client: GEI
Project Name: 09382-2 Canton Airport
Ship via: (circle one) Fed Ex., UPS, AMRO Courier, Hand Del., Other Courier, Other:

AMRO ID: 1006028
Date Rec.: 6/9/10 (6/14/10)
Date Due: 6/21/10

Items to be Checked Upon Receipt	Yes	No	NA	Comments
1. Army Samples received in individual plastic bags?			✓	
2. Custody Seals present?			✓	
3. Custody Seals Intact?			✓	
4. Air Bill included in folder if received?			✓	
5. Is COC included with samples?				
6. Is COC signed and dated by client?				
7. Laboratory receipt temperature. TEMP = 6°				
Samples rec. with ice ✓ ice packs___ neither___				
8. Were samples received the same day they were sampled?		✓		
Is client temperature = or <6°C ?	✓			
If no obtain authorization from the client for the analyses.				
Client authorization from: Date: Obtained by:				
9. Is the COC filled out correctly and completely?	✓			
10. Does the info on the COC match the samples?	✓			
11. Were samples rec. within holding time?	✓			
12. Were all samples properly labeled?	✓			
13. Were all samples properly preserved?	✓			
14. Were proper sample containers used?	✓			
15. Were all samples received intact? (none broken or leaking)	✓			
16. Were VOA vials rec. with no air bubbles?			✓	
17. Were the sample volumes sufficient for requested analysis?	✓			
18. Were all samples received?	✓			
19. VPH and VOA Soils only:			✓	
Sampling Method VPH (circle one): M=Methanol, E=EnCore (air-tight container)				
Sampling Method VOA (circle one): M=Methanol, SB=Sodium Bisulfate, E=EnCore, B=Bulk				
If M or SB:				
Does preservative cover the soil?				
If NO then client must be faxed.				
Does preservation level come close to the fill line on the vial?				
If NO then client must be faxed.				
Were vials provided by AMRO?				
If NO then weights MUST be obtained from client				
Was dry weight aliquot provided?				
If NO then fax client and inform the VOA lab ASAP.				
20. Subcontracted Samples:			✓	
What samples sent:				
Where sent:				
Date:				
Analysis:				
TAT:				
21. Information entered into:				
Internal Tracking Log?	✓			
Dry Weight Log?	✓			
Client Log?			✓	
Composite Log?			✓	
Filtration Log?			✓	

Received By: KW Date: 6/9/10 Logged in By: KW Date: 6/14/10
Labeled By: KW Date: 6/14/10 Checked By: M G Date: 6-15-10

NA= Not Applicable

CASE NARRATIVE

PCBs:

1. No QC deviations were observed.

MADEP MCP Analytical Method Report Certification Form

Laboratory Name: AMRO Environmental Laboratories, Inc. Project Number: 1006028

Project Location: 09382-2 Canton Airport MADEP RTN [1]

1006028-01 1006028-08	1006028-02 1006028-09	1006028-03 1006028-10	1006028-04	1006028-05	1006028-06	1006028-07

Sample Matrices: Ground Water ☐ Soil / Sediment ☑ Drinking Water ☐ OtherMatrix ☐

MCP SW-846 Methods Used					
As specified in MADEP Compendium of Analytical Methods (check all that apply)	8260B ☐	8151A ☐	8330 ☐	6010B ☐	7470A/1A ☐
	8270C ☐	8081A ☐	VPH ☐	6020 ☐	9014M [2] ☐
	8082 ☑	8021B ☐	EPH ☐	7000S [3] ☐	Other ☐

1 List Release Tracking Number (RTN) if known
2 M SW-846 Method 9014 or MADEP Physiologically Available Cyanide (PAC) Method
3 S SW-846 Methods 7000 Series List individual method analyte

An affirmative response to questions A, B, C and D is required for "Presumptive Certainty" status

A	Were all samples received by the laboratory in a condition consistent with that described on the Chain of Custody documentation for the data set?	◉ Yes ○ No [1]
B	Were all QA/QC procedures required for the specified analytical method(s)included in this report followed, including the requirement to note and discuss in a narrative QC data that did not meet appropriate performance standards or guide lines?	◉ Yes ○ No [1]
C	Does the analytical data included in this report meet all the requirements for Presumptive Certainty, as described in Section 2.0 of the MADEP document CAM VII A, Quality Assurance and Quality Control Guidelines for the Acquisition and Reporting of Analytical Data?	◉ Yes ○ No [1]
D	**VPH and EPH methods only:** Was the VPH or EPH method run without significant modifications, as specified in Section 11.3?	~~○ Yes ◉ No~~ N/A 06/25/10

A response to questions E and F below is required for "Presumptive Certainty" status

E	Were all QC performance standards and recommendations for the specified methods achieved?	◉ Yes ○ No [1]
F	Were results for all analyte-list compounds / elements for the specified method(s) reported?	◉ Yes ○ No [1]

[1] All NO answers must be addressed in an attached Environmental Laboratory case narrative.

I, the undersigned, attest under the pains and penalties of perjury that, based upon my personal inqury of those responsible for obtaining the information, the material contained in this analytical report is, to the best of my knowledge and belief, accurate and complete.

Signature: Nancy Stewart Position: Vice Pres.

Printed Name: Nancy Stewart Date: 6-25-10

DATA COMMENT PAGE

Organic Data Qualifiers

ND	Indicates compound was analyzed for, but not detected at or above the reporting limit.
J	Indicates an estimated value. This flag is used either when estimating a concentration for tentatively identified compounds where a 1:1 response is assumed, or when the data indicates the presence of a compound that meets the identification criteria but the result is less than the sample quantitation limit but greater than the method detection limit.
H	Method prescribed holding time exceeded.
E	This flag identifies compounds whose concentrations exceed the calibration range of the instrument for that specific analysis.
B	This flag is used when the analyte is found in the associated blank as well as in the sample.
R	RPD outside accepted recovery limits
RL	Reporting limit; defined as the lowest concentration the laboratory can accurately quantitate.
S	Spike Recovery outside accepted recovery limits.
#	See Case Narrative

Micro Data Qualifiers

TNTC	Too numerous to count

Inorganic Data Qualifiers

ND or U	Indicates element was analyzed for, but not detected at or above the reporting limit.
J	Indicates a value greater than or equal to the method detection limit, but less than the quantitation limit.
H	Indicates analytical holding time exceedance.
B	Indicates that the analyte is found in the associated blank, as well as in the sample.
MSA	Indicates value determined by the Method of Standard Addition
E	This flag identifies compounds whose concentrations exceed the calibration range of the instrument for that specific analysis.
R	RPD outside accepted recovery limits
RL	Reporting limit; defined as the lowest concentration the laboratory can accurately quantitate.
S	Spike Recovery outside accepted recovery limits.
W	Post-digestion spike for Furnace AA analysis is out of control limits (85-115), while sample absorbance is less than 50% of spike absorbance.
*	Duplicate analysis not within control limits.
+	Indicates the correlation coefficient for the Method of Standard Addition is less than 0.995
#	See Case Narrative

Report Comments:

1. Soil, sediment and sludge sample results are reported on a "dry weight" basis.
2. Reporting limits are adjusted for sample size used, dilutions and moisture content, if applicable.

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-01
Collection Date: 6/8/2010 7:49:00 AM
Collection Time:
Client Sample ID: 093822-D2-30-A
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: KA
Aroclor 1016	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1221	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1232	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1242	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1248	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1254	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1260	130	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1262	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Aroclor 1268	ND	72		µg/Kg-dry	1	6/17/2010 4:32:00 AM
Surr: Tetrachloro-m-xylene	102	54.6-143		%REC	1	6/17/2010 4:32:00 AM
Surr: Decachlorobiphenyl	99.8	45.7-157		%REC	1	6/17/2010 4:32:00 AM

Lab ID: 1006028-02
Collection Date: 6/8/2010 7:50:00 AM
Collection Time:
Client Sample ID: 093822-D2-30-B
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: KA
Aroclor 1016	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1221	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1232	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1242	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1248	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1254	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1260	620	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1262	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Aroclor 1268	ND	180		µg/Kg-dry	1	6/17/2010 5:00:00 AM
Surr: Tetrachloro-m-xylene	97.5	54.6-143		%REC	1	6/17/2010 5:00:00 AM
Surr: Decachlorobiphenyl	94.4	45.7-157		%REC	1	6/17/2010 5:00:00 AM

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-03
Collection Date: 6/8/2010 7:51:00 AM
Collection Time:
Client Sample ID: 093822-D2-30-C
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: KA
Aroclor 1016	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1221	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1232	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1242	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1248	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1254	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1260	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1262	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Aroclor 1268	ND	53		µg/Kg-dry	1	6/17/2010 5:27:00 AM
Surr: Tetrachloro-m-xylene	93.8	54.6-143		%REC	1	6/17/2010 5:27:00 AM
Surr: Decachlorobiphenyl	88.3	45.7-157		%REC	1	6/17/2010 5:27:00 AM

Lab ID: 1006028-04
Collection Date: 6/8/2010 8:19:00 AM
Collection Time:
Client Sample ID: 093822-D2-40-A
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: KA
Aroclor 1016	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1221	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1232	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1242	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1248	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1254	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1260	220	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1262	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Aroclor 1268	ND	100		µg/Kg-dry	1	6/17/2010 5:54:00 AM
Surr: Tetrachloro-m-xylene	105	54.6-143		%REC	1	6/17/2010 5:54:00 AM
Surr: Decachlorobiphenyl	94.1	45.7-157		%REC	1	6/17/2010 5:54:00 AM

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-05
Collection Date: 6/8/2010 8:20:00 AM
Collection Time:
Client Sample ID: 093822-D2-40-B
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: KA
Aroclor 1016	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1221	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1232	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1242	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1248	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1254	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1260	230	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1262	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Aroclor 1268	ND	130		µg/Kg-dry	1	6/17/2010 6:21:00 AM
Surr: Tetrachloro-m-xylene	89.9	54.6-143		%REC	1	6/17/2010 6:21:00 AM
Surr: Decachlorobiphenyl	92.2	45.7-157		%REC	1	6/17/2010 6:21:00 AM

Lab ID: 1006028-06
Collection Date: 6/8/2010 8:21:00 AM
Collection Time:
Client Sample ID: 093822-D2-40-C
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: KA
Aroclor 1016	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1221	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1232	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1242	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1248	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1254	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1260	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1262	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Aroclor 1268	ND	58		µg/Kg-dry	1	6/17/2010 6:49:00 AM
Surr: Tetrachloro-m-xylene	94.7	54.6-143		%REC	1	6/17/2010 6:49:00 AM
Surr: Decachlorobiphenyl	88.6	45.7-157		%REC	1	6/17/2010 6:49:00 AM

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-07
Collection Date: 6/8/2010 8:49:00 AM
Collection Time:
Client Sample ID: 093822-D2-50-A
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: **KA**
Aroclor 1016	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1221	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1232	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1242	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1248	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1254	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1260	130	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1262	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Aroclor 1268	ND	110		µg/Kg-dry	1	6/17/2010 7:16:00 AM
Surr: Tetrachloro-m-xylene	104	54.6-143		%REC	1	6/17/2010 7:16:00 AM
Surr: Decachlorobiphenyl	101	45.7-157		%REC	1	6/17/2010 7:16:00 AM

Lab ID: 1006028-08
Collection Date: 6/8/2010 8:50:00 AM
Collection Time:
Client Sample ID: 093822-D2-50-B
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: **KA**
Aroclor 1016	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1221	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1232	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1242	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1248	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1254	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1260	470	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1262	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Aroclor 1268	ND	130		µg/Kg-dry	1	6/17/2010 7:43:00 AM
Surr: Tetrachloro-m-xylene	107	54.6-143		%REC	1	6/17/2010 7:43:00 AM
Surr: Decachlorobiphenyl	107	45.7-157		%REC	1	6/17/2010 7:43:00 AM

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-09
Collection Date: 6/8/2010 8:51:00 AM
Collection Time:
Client Sample ID: 093822-D2-50-C
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: **KA**
Aroclor 1016	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1221	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1232	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1242	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1248	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1254	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1260	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1262	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Aroclor 1268	ND	54		µg/Kg-dry	1	6/17/2010 8:11:00 AM
Surr: Tetrachloro-m-xylene	98.6	54.6-143		%REC	1	6/17/2010 8:11:00 AM
Surr: Decachlorobiphenyl	84.0	45.7-157		%REC	1	6/17/2010 8:11:00 AM

Lab ID: 1006028-10
Collection Date: 6/8/2010 7:01:00 AM
Collection Time:
Client Sample ID: 093822-D2-DUP6
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PCBS BY EPA8082		**SW8082**				Analyst: **KA**
Aroclor 1016	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1221	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1232	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1242	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1248	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1254	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1260	790	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1262	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Aroclor 1268	ND	160		µg/Kg-dry	1	6/17/2010 8:38:00 AM
Surr: Tetrachloro-m-xylene	105	54.6-143		%REC	1	6/17/2010 8:38:00 AM
Surr: Decachlorobiphenyl	104	45.7-157		%REC	1	6/17/2010 8:38:00 AM

AMRO Environmental Laboratories Corp.

Date: *24-Jun-10.*

CLIENT: GEI Consultants, Inc.
Work Order: 1006028
Project: 09382-2 Canton Airport

QC SUMMARY REPORT

Method Blank

Sample ID: **MB-20322** Batch ID: **20322** Test Code: **SW8082** Units: **µg/Kg** Analysis Date: **6/16/2010 12:55:00 PM** Prep Date: **6/15/2010**

Client ID: Run ID: **GC-TRENT_100616A** SeqNo: **743410**

Analyte	QC Sample Result	RL	Units	QC Spike Amount	Original Sample Result	%REC	LowLimit	HighLimit	Original Sample or MS Result	%RPD	RPDLimit	Qua
Aroclor 1016	ND	50	µg/Kg									
Aroclor 1221	ND	50	µg/Kg									
Aroclor 1232	ND	50	µg/Kg									
Aroclor 1242	ND	50	µg/Kg									
Aroclor 1248	ND	50	µg/Kg									
Aroclor 1254	ND	50	µg/Kg									
Aroclor 1260	ND	50	µg/Kg									
Aroclor 1262	ND	50	µg/Kg									
Aroclor 1268	ND	50	µg/Kg									
Surr: Tetrachloro-m-xylene	15.56	0	µg/Kg	16	0	97.3	54.6	143	0			
Surr: Decachlorobiphenyl	14.13	0	µg/Kg	16	0	88.3	45.7	157	0			

Qualifiers: ND - Not Detected at the Reporting Limit
S - Spike Recovery outside accepted recovery limits
B - Analyte detected in the associated Method Blank
J - Analyte detected below quantitation limits
R - RPD outside accepted recovery limits
NA - Not applicable where J values or ND results occur
RL - Reporting Limit; defined as the lowest concentration the laboratory can accurately quantitate.

AMRO Environmental Laboratories Corp.

Date: *24-Jun-10*

CLIENT: GEI Consultants, Inc.
Work Order: 1006028
Project: 09382-2 Canton Airport

QC SUMMARY REPORT

Method Blank

Sample ID: **MB-20323** Batch ID: **20323** Test Code: **SW8082** Units: **µg/Kg** Analysis Date: **6/16/2010 2:17:00 PM** Prep Date: **6/15/2010**

Client ID: Run ID: **GC-TRENT_100616A** SeqNo: **743413**

Analyte	QC Sample Result	RL	Units	QC Spike Amount	Original Sample Result	%REC	LowLimit	HighLimit	Original Sample or MS Result	%RPD	RPDLimit	Qua
Aroclor 1016	ND	50	µg/Kg									
Aroclor 1221	ND	50	µg/Kg									
Aroclor 1232	ND	50	µg/Kg									
Aroclor 1242	ND	50	µg/Kg									
Aroclor 1248	ND	50	µg/Kg									
Aroclor 1254	ND	50	µg/Kg									
Aroclor 1260	ND	50	µg/Kg									
Aroclor 1262	ND	50	µg/Kg									
Aroclor 1268	ND	50	µg/Kg									
Surr: Tetrachloro-m-xylene	14.45	0	µg/Kg	16	0	90.3	54.6	143	0			
Surr: Decachlorobiphenyl	13.68	0	µg/Kg	16	0	85.5	45.7	157	0			

Qualifiers: ND - Not Detected at the Reporting Limit
J - Analyte detected below quantitation limits
S - Spike Recovery outside accepted recovery limits
R - RPD outside accepted recovery limits
B - Analyte detected in the associated Method Blank
NA - Not applicable where J values or ND results occur
RL - Reporting Limit: defined as the lowest concentration the laboratory can accurately quantitate.

AMRO Environmental Laboratories Corp.

Date: *24-Jun-10*

CLIENT: GEI Consultants, Inc.
Work Order: 1006028
Project: 09382-2 Canton Airport

QC SUMMARY REPORT

Laboratory Control Spike

Sample ID: **LCS-20322** Batch ID: **20322** Test Code: **SW8082** Units: **µg/Kg** Analysis Date: **6/16/2010 1:23:00 PM** Prep Date: **6/15/2010**
Client ID: Run ID: **GC-TRENT_100616A** SeqNo: **743411**

Analyte	QC Sample Result	RL	Units	QC Spike Amount	Original Sample Result	%REC	LowLimit	HighLimit	Original Sample or MS Result	%RPD	RPDLimit	Qua
Aroclor 1016	943.3	50	µg/Kg	1000	0	94.3	70.9	125	0			
Aroclor 1260	899.1	50	µg/Kg	1000	0	89.9	60.1	126	0			
Surr: Tetrachloro-m-xylene	15.75	0	µg/Kg	16	0	98.5	54.6	143	0			
Surr: Decachlorobiphenyl	14.81	0	µg/Kg	16	0	92.6	45.7	157	0			

Sample ID: **LCSD-20322** Batch ID: **20322** Test Code: **SW8082** Units: **µg/Kg** Analysis Date: **6/16/2010 1:50:00 PM** Prep Date: **6/15/2010**
Client ID: Run ID: **GC-TRENT_100616A** SeqNo: **743412**

Analyte	QC Sample Result	RL	Units	QC Spike Amount	Original Sample Result	%REC	LowLimit	HighLimit	Original Sample or MS Result	%RPD	RPDLimit	Qua
Aroclor 1016	888.5	50	µg/Kg	1000	0	88.8	70.9	125	943.3	5.99	50	
Aroclor 1260	882.3	50	µg/Kg	1000	0	88.2	60.1	126	899.1	1.89	50	
Surr: Tetrachloro-m-xylene	15.78	0	µg/Kg	16	0	98.6	54.6	143	0	0	0	
Surr: Decachlorobiphenyl	15.66	0	µg/Kg	16	0	97.9	45.7	157	0	0	0	

Sample ID: **LCS-20323** Batch ID: **20323** Test Code: **SW8082** Units: **µg/Kg** Analysis Date: **6/16/2010 2:45:00 PM** Prep Date: **6/15/2010**
Client ID: Run ID: **GC-TRENT_100616A** SeqNo: **743414**

Analyte	QC Sample Result	RL	Units	QC Spike Amount	Original Sample Result	%REC	LowLimit	HighLimit	Original Sample or MS Result	%RPD	RPDLimit	Qua
Aroclor 1016	931.5	50	µg/Kg	1000	0	93.1	70.9	125	0			
Aroclor 1260	883.6	50	µg/Kg	1000	0	88.4	60.1	126	0			
Surr: Tetrachloro-m-xylene	14.88	0	µg/Kg	16	0	93	54.6	143	0			
Surr: Decachlorobiphenyl	14.57	0	µg/Kg	16	0	91.1	45.7	157	0			

Qualifiers: ND - Not Detected at the Reporting Limit
J - Analyte detected below quantitation limits
RL - Reporting Limit; defined as the lowest concentration the laboratory can accurately quantitate.
S - Spike Recovery outside accepted recovery limits
R - RPD outside accepted recovery limits
B - Analyte detected in the associated Method Blank
NA - Not applicable where J values or ND results occur

AMRO Environmental Laboratories Corp.

Date: *24-Jun-10*

CLIENT: GEI Consultants, Inc.
Work Order: 1006028
Project: 09382-2 Canton Airport

QC SUMMARY REPORT

Laboratory Control Spike Duplicate

Sample ID: **LCSD-20323** Batch ID: **20323** Test Code: **SW8082** Units: **µg/Kg** Analysis Date: **6/16/2010 3:14:00 PM** Prep Date: **6/15/2010**

Client ID: Run ID: **GC-TRENT_100616A** SeqNo: **743415**

Analyte	QC Sample Result	RL	Units	QC Spike Amount	Original Sample Result	%REC	LowLimit	HighLimit	Original Sample or MS Result	%RPD	RPDLimit	Qua
Aroclor 1016	910.2	50	µg/Kg	1000	0	91	70.9	125	931.5	2.31	50	
Aroclor 1260	909.1	50	µg/Kg	1000	0	90.9	60.1	126	883.6	2.85	50	
Surr: Tetrachloro-m-xylene	15.93	0	µg/Kg	16	0	99.6	54.6	143	0	0	0	
Surr: Decachlorobiphenyl	15.01	0	µg/Kg	16	0	93.8	45.7	157	0	0	0	

Qualifiers: ND - Not Detected at the Reporting Limit
J - Analyte detected below quantitation limits
RL - Reporting Limit; defined as the lowest concentration the laboratory can accurately quantitate.
S - Spike Recovery outside accepted recovery limits
R - RPD outside accepted recovery limits
B - Analyte detected in the associated Method Blank
NA - Not applicable where J values or ND results occur

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-01
Collection Date: 6/8/2010 7:49:00 AM
Collection Time:
Client Sample ID: 093822-D2-30-A
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	35.8	0		wt%	1	6/15/2010

Lab ID: 1006028-02
Collection Date: 6/8/2010 7:50:00 AM
Collection Time:
Client Sample ID: 093822-D2-30-B
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	72.8	0		wt%	1	6/15/2010

Lab ID: 1006028-03
Collection Date: 6/8/2010 7:51:00 AM
Collection Time:
Client Sample ID: 093822-D2-30-C
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	13.0	0		wt%	1	6/15/2010

Lab ID: 1006028-04
Collection Date: 6/8/2010 8:19:00 AM
Collection Time:
Client Sample ID: 093822-D2-40-A
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	54.2	0		wt%	1	6/15/2010

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-05
Collection Date: 6/8/2010 8:20:00 AM
Collection Time:
Client Sample ID: 093822-D2-40-B
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	63.2	0		wt%	1	6/15/2010

Lab ID: 1006028-06
Collection Date: 6/8/2010 8:21:00 AM
Collection Time:
Client Sample ID: 093822-D2-40-C
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	16.8	0		wt%	1	6/15/2010

Lab ID: 1006028-07
Collection Date: 6/8/2010 8:49:00 AM
Collection Time:
Client Sample ID: 093822-D2-50-A
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	56.6	0		wt%	1	6/15/2010

Lab ID: 1006028-08
Collection Date: 6/8/2010 8:50:00 AM
Collection Time:
Client Sample ID: 093822-D2-50-B
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		D2216				Analyst: MG
Percent Moisture	61.7	0		wt%	1	6/15/2010

AMRO Environmental Laboratories Corp.

Date: *21-Jun-10*

CLIENT: GEI Consultants, Inc.
Project: 09382-2 Canton Airport
Lab Order: 1006028

Lab ID: 1006028-09
Collection Date: 6/8/2010 8:51:00 AM
Collection Time:
Client Sample ID: 093822-D2-50-C
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		**D2216**				Analyst: **MG**
Percent Moisture	11.6	0		wt%	1	6/15/2010

Lab ID: 1006028-10
Collection Date: 6/8/2010 7:01:00 AM
Collection Time:
Client Sample ID: 093822-D2-DUP6
Matrix: SOIL

Analyses	Result	RL	Qual	Units	DF	Date Analyzed
PERCENT MOISTURE		**D2216**				Analyst: **MG**
Percent Moisture	70.9	0		wt%	1	6/15/2010