RICH NAVE
DAVID-LEA

8/28/02

arrived 12:30 PM MacDermid - well installation

MW 115 - 38' deep w 32' to water

(CT test Borings) 10' screen 28-38'

drums avail for cuttings - ~~only soil core excess~~

all cuttings put in drums

strong odor

@ MW 114 0-2' pid reading 437

others PID reading to 30' - 0

38' deep water at 31'

PID readings collected by inserting sample into glove & breaking up soil

MacDermid
CTD001164599
R-13
RDMS# 100811

no ice in cooler

no other decon equip observed than brush in 5 gal bucket of dirty water

rinsed augers on asphalt

RDMS DocID 00100811

Soil Samples collected every 5'

1 split spoons sampling every 5'