8-13-79
12.3-8 v.3

#1 KILN DOWN 8/13/79 UPDATE 8/28

ITEMS COMPLETE

1. CHANGE OUT TRUNION SHAFT #4 N. PIER
2. REPLACED THRUST PLATE #4 N.W.
3. REBUILD D.C. GENERATOR
4. REBUILD #1 COAL SCREW MOTOR
5. REPAIRED HOLD DOWN - COOLER THRUST
6. REPAIRED BROKEN TRUNION CRADLE #4 N. PIER
7. REBRICK BASIC AND 70% SECTION
8. COAL MILL LINING
9. INSPECT COOLER AND KILN GEARBOXES
10. REBUILD I.D. FAN AND PRECIP. SCREW MOTOR
11. INSPECT BEARING, IMPELLER AND DAMPERS #1 I.D. FAN
12. REPAIR PLATE ABOVE COOLER DOOR
13. PLUG HOLES IN SECTIONAL BUTTSTRAPS
14. INSPECT PRECIPITATOR SCREW DRIVE SYSTEM
15. INSTALL SCREW DRIVE GUARD - #1 COAL SCREW
16. REPAIR COOLER BRICKWORK
17. REPAIR OILER PLATE #2 PIER

IN PROCESS

1. REPLACE MISSING CHAIN
2. REPAIR FEED END RING
3. CHANGE OIL ALL TRUNIONS
4. REPAIR COOLER CASTINGS
5. MODIFY GAS BURNER PIPE

NOT ATTEMPTED AT THIS TIME

1. FEED END SEAL
2. ALLIGN KILN GEARBOX
3. INSTALL HEAT SHIELDS ALL TRUNIONS
4. REPAIR SLURRY FEEDER SHAFT
5. CHANGE DRIVE MOTOR
6. REPAIR COOLER DRIVE MOTOR

USEPA SF
1261021

LONE STAR INDUSTRIES
SEATTLE WASHINGTON

Subject: _____ By _____ Date _____
Chkd. By _____ Date _____
Sheet No. _____ Of _____