TONTO
ROTARY RIG REPORT

TIME SHEET # R 092819

A. OPERATING RIG FUNCTIONS		A FOOTAGE CONTRACT RIG HOURS CLIENT	B FOOTAGE CONTRACT RIG HOURS TONTO	C HOURLY CONTRACT RIG HOURS CLIENT	D HOURLY CONTRACT RIG HOURS TONTO
1	Drill OB O to				
2	Drill OB to				
3	Set Casing to				
4	DDH Rev. Circ. O to				
5	DHH Rev. Circ. 405 to 705		1 1/4		
6	DHH Rev. Circ. to				
7	Tricone Rev. Circ. O to				
8	Tricone Rev. Circ. to				
9	Tricone Rev. Circ. to				
10	Conventional DDH O to				
11	Convenional DHH to				
12	Conventional DHH to				
13	Conventional Tric. O to				
14	Conventional Tric. to				
15	Conventional Tric. to				
16	Rotary Core to out/in				
17	Trip Rods (Bit) at 540 to 495		1/2		
18	Trip Rods (Other) at air loss				
19	Pull Casing				
20	Ream Rods / Casing				
21	Drill Sand / Cave				
22	Condition Hole				
23	Survey Hole				
24	Log Hole				
25	Engineering Work				
26	Cement / Grout				
27	Recover Equipment				
28	Rig Up / Rig Down				
29					
30					
31	TOTAL OPERATING TIME		11 3/4		

B. NON-OPERATING RIG FUNCTIONS		RIG HOURS CLIENT	RIG HOURS TONTO	RIG HOURS CLIENT	RIG HOURS TONTO
32	Mob / Demob				
33	Move				
34	Water Supply				
35	Repairs				
36	Service / Maint. Started to change oil & fuel filters		1/4		
37	Delays – access				
38	– water				
39	– cement set				
40	– parts				
41					
42	TOTAL NON-OP TIME				
43	TOTAL RIG TIME				

C. EXTRA LABOUR		MAN HOURS CLIENT	MAN HOURS TONTO	MAN HOURS CLIENT	MAN HOURS TONTO
44	Supervisor				
45	Water Truck Dr.				
46	Sampler Don Gregg		12		
47	Tim Parino		1/2		
48	TOTAL EXTRA LABOUR		12 1/2		

MATERIALS CONSUMED E. (Specify quantities and types)		F CHARGEABLE TO CLIENT	G CHARGEABLE TO TONTO	H OFFICE USE ONLY
55	Gel (bags)			
56	Polymers			
57				
58	Foam (pails)			
59	Rock Oil (gal.)			
60	LCM			
61				
62	Cement (bags)			
63	Sample Bags			
64	Diesel (gal)			
F. MATERIALS LEFT IN HOLE (recovered)				
65	Drill Pipe ft.			
66				
67	Casing ft.			
68				
69				
G. OTHER MATERIALS CHARGEABLE TO CLIENT			QTY.	
70				
71				
72				
73				
H. A/R MATERIALS — Office Use Only				
74	Length of Move	93	Hole Start Time	
75	Length of Waterline/Haul			
76	Type of Splitter – Wet/Dry	94	Hole Finish Time	
I. EQUIPMENT SUMMARY				
77	Water Truck Mileage / # loads			
78	Water Truck Hours /			
79	Pipe/Boom Truck Usage (hrs)			
80				
81				

J. LABOUR SUMMARY	I	TRAVEL J	HRS. WKD K	L
	DRILLER			
82	Tim Parino		12 1/2	
83				
	HELPER			
84	Gary Rieb (Fuel)		12 1/2	
85				
	OTHER			
86	Don Gregg		12	
87	TOTAL MAN HOURS		37	

Payroll Invoicing Cont. Sup.

REMARKS: Drilled from 405 ft to 540 ft air loss Tripped back 60 ft bad center Tube in pipe. Drilled from 540 to 705 ft started to change oil & fuel filters in drill motor.

	HOLE # M	Angle	SIZE N	FROM O	TO P	FOOTAGE Q	BIT S/N R	HAMMER S/N S	REAMER S/N T	HAMMER MOD. # U
49	R88-526	90°	6 1/4	405	705	300	87305			IR 360
50										
51										
52										
53										
54										

CLIENT APPROVAL: Wally Robins

TONTO APPROVAL: Tim Parino

88 TOTAL FOOTAGE 300

CLIENT Brohm

LOCATION

89 SHIFT: D A (N) G

90 RIG No. 008

91 DATE (D/M/YR) 12/17/88

92 JOB No. 804

R 092819

TONTO
ROTARY RIG REPORT

TIME SHEET # R 090430

A. OPERATING RIG FUNCTIONS		A FOOTAGE CONTRACT RIG HOURS CLIENT	B FOOTAGE CONTRACT RIG HOURS TONTO	C HOURLY CONTRACT RIG HOURS CLIENT	D HOURLY CONTRACT RIG HOURS TONTO
1	Drill OB O to				
2	Drill OB to				
3	Set 7 Casing to 20	2			
4	DDH Rev. Circ. O to				
5	DHH Rev. Circ. 705 to 815		5½		
6	DHH Rev. Circ. to				
7	Tricone Rev. Circ. O to				
8	Tricone Rev. Circ. to				
9	Tricone Rev. Circ. to				
10	Conventional DDH O to				
11	Convenional DHH to				
12	Conventional DHH to				
13	Conventional Tric. O to				
14	Conventional Tric. to				
15	Conventional Tric. to				
16	Rotary Core to				
17	Trip Rods (Bit) at 815 OUT		1¼		
18	Trip Rods (Other) at				
19	Pull Casing 40'	¾			
20	Ream Rods / Casing				
21	Drill Sand / Cave				
22	Condition Hole				
23	Survey Hole				
24	Log Hole				
25	Engineering Work				
26	Cement / Grout / MUD	1			
27	Recover Equipment				
28	Rig Up / Rig Down				
29					
30					
31	TOTAL OPERATING TIME	3¾	6¾		

B. NON-OPERATING RIG FUNCTIONS		RIG HOURS CLIENT	RIG HOURS TONTO	RIG HOURS CLIENT	RIG HOURS TONTO
32	Mob / Demob				
33	Move To # 528	½	1		
34	Water Supply				
35	Repairs				
36	Service / Maint.				
37	Delays – access				
38	– water				
39	– cement set				
40	– parts				
41					
42	TOTAL NON-OP TIME	½	1		
43	TOTAL RIG TIME	4¼	7¾		

C. EXTRA LABOUR		MAN HOURS CLIENT	MAN HOURS TONTO	MAN HOURS CLIENT	MAN HOURS TONTO
44	Supervisor C. MEDLER		½		
45	Water Truck Dr.				
46	Sampler L. COTTRILL		12½		
47	RANDY CONN (FIRE)				
48	TOTAL EXTRA LABOUR		13		

E. MATERIALS CONSUMED (Specify quantities and types)		F CHARGEABLE TO CLIENT	G CHARGEABLE TO TONTO	H OFFICE USE ONLY
55	Gel (bags)			
56	Polymers			
57				
58	Foam (pails)			
59	Rock Oil (gal.)			
60	LCM			
61				
62	Cement (bags)			
63	Sample Bags			
64	Diesel (gal) 300			
F. MATERIALS LEFT IN HOLE (recovered)				
65	Drill Pipe ft.			
66				
67	Casing ft.			
68				
69				
G. OTHER MATERIALS CHARGEABLE TO CLIENT		QTY.		
70				
71				
72				
73				

H. A/R MATERIALS — Office Use Only			
74	Length of Move	93	Hole Start Time
75	Length of Waterline/Haul		
76	Type of Splitter – Wet/Dry	94	Hole Finish Time

I. EQUIPMENT SUMMARY		
77	Water Truck Mileage	# loads
78	Water Truck Hours	
79	Pipe/Boom Truck Usage (hrs)	
80		
81		

J. LABOUR SUMMARY	I	TRAVEL J	HRS. WKD K	L
	DRILLER			
82	CLIFFORD MEDLER		12½	
83				
	HELPER			
84	RANDY CONN		12½	
85				
	OTHER			
86	LEONARD COTTRILL		12	
87	TOTAL MAN HOURS		37	

Payroll Invoicing Cont. Sup.

REMARKS: DRILL # 426 FROM 705 to 815' TRIP OUT MUD HOLE PULL CASING MOVE TO # R88-527 SET CASING IN FILL DIRT TO 20'

	HOLE # M	Angle	SIZE N	FROM O	TO P	FOOTAGE Q	BIT S/N R	HAMMER S/N S	REAMER S/N T	HAMMER MOD. # U
49	#526	90	6¾	705'	815'	110	87305			1R360
50	#528	90	8"	0	20	20	67420			" "
51										
52										
53										
54										

CLIENT APPROVAL: [signature]

TONTO APPROVAL: [signature]

88 TOTAL FOOTAGE 130	89 SHIFT: D A N G	91 DATE (D/M/YR) 12/8/88	
CLIENT BROHM	90 RIG No. 008	92 JOB No. 864	
LOCATION LEAD, S.D.			

R 090430

Contractor LANG | Coordinates 45111.72N 26115.65E 123 | Project GILT EDGE | Hole No. R88-527

Drill Type | Casing Depth | State SD | Sheet 1 of 4

Hole Size | Bearing – | Inclination 90 | Date Started 12.16.88 | Property GILT EDGE

Collar Elev. 5374.4 | Final Depth 640 | Date Completed | Hole Surveyed

Distance (feet)	Alteration (1 Weak, 2 Moderate, 3 Strong)	Total Sulfides (vol %)	Rock Code	Ore Code	Down Hole Location: Distance Down Hole (feet)	Elevation	Rock Type	Description: Mineralogy, Alteration, Textures, Grain Size, Fragment Size	Mineralization: Distribution (Massive, Disseminated, Veinlets, Replacement)	Type	Assay Au	Assay Ag
			1	3	0-5		Fill	0-70 TAILS / FILL	0-65	OXIDE	.030	
											.023	
											.028	
											.009	
					20-25						.006	
											.004	
											.023	
								<NO RETURN>			NR	
											.021	
					45-50						.024	
											.009	
											.010	
											.015	
				2					65-90	MIXED	.010	
			50		70-75		Thp	70-75' HORNBLEND TRACHYTE			.009	
			10				PC	75-185 PRECAMBRIAN SCHIST			.008	
											.009	
											.007	
				1					90-640	SULFIDE 1-2% FS.	tr	
					95-100						tr	
											.007	
											tr	
											.010	
											.010	
					120-125						tr	
											.003	
											.006	
											tr	
											.005	
					145-150				(145-170) 2-3% FS.		tr	
											.009	
											.003	
											.006	
											tr	
					170-175				(170-195) 1-2% FS.		.004	

DRILL CUTTING LOG

Logged by:

Contractor _____ Coordinates _____ Project _____ Hole No. RBB - 527

Drill Type _____ Casing Depth _____ State _____ Sheet 2 of 4

Hole Size _____ Bearing _____ Inclination _____ Date Started _____ Property _____

Collar Elev. _____ Final Depth _____ Date Completed _____ Hole Surveyed _____

DISTANCE (feet)	GRAPHIC LOGS: ALTERATION (1 Weak, 2 Moderate, 3 Strong)	TOTAL SULFIDES (vol %)	ROCK CODE	ORE CODE	DOWN HOLE LOCATION: DISTANCE DOWN HOLE (feet)	ELEVATION	ROCK TYPE	GEOLOGIC NOTES: DESCRIPTION (MINERALOGY, ALTERATION, TEXTURES, GRAIN SIZE, FRAGMENT SIZE)	MINERALIZATION: DISTRIBUTION (Massive, Disseminated, Veinlets, Replacement) / TYPE	ASSAY Au	ASSAY Ag
			10	1	175-180		PC			.003	
										.003	
			20					185-245 PRECAMBRIAN CHERT		.021	
										.020	
					195-200				(195-210) 3-4% FeS2	.017	
								(200-220) 3-5% OXIDE		.009	
										.017	
									(210-225) 1-2% FeS2	.012	
										.011	
					220-225			(220-225) 30-40% OXIDE		.010	
									(225-235) 2-4% FeS2	.023	
										.012	
									(235-245) 1-2% FeS2	.007	
			10		245-250			245-305 PRECAMBRIAN SCHIST	(245-280) 3-5% FeS2	.026	
										.017	
										.013	
										.011	
										.015	
										.008	
					270-275					.021	
										.022	
									(280-335) 2-3% FeS2	.020	
										.021	
										.017	
					295-300					.014	
										.016	
			20					305-315 PRECAMBRIAN CHERT		.034	
										.035	
			60				TEP	315-375 TRACHYTE PORPHYRY		.017	
					320-325					.017	
										tr	
										.014	
									(335-375) 3-5% FeS2	.018	
										.011	
					345-350					.013	

DRILL CUTTING LOG

Logged by:

Contractor _____ Coordinates _____ Project _____ Hole No. 1288-527

Drill Type _____ Casing Depth _____ State _____ Sheet 3 of 4

Hole Size _____ Bearing _____ Inclination _____ Date Started _____ Property _____

Collar Elev. _____ Final Depth _____ Date Completed _____ Hole Surveyed _____

DISTANCE (feet)	GRAPHIC LOGS: ALTERATION (Weak, Moderate, Strong)	TOTAL SULFIDES (vol %)	ROCK CODE	ORE CODE	DOWN HOLE LOCATION: DISTANCE DOWN HOLE (feet)	ELEVATION	ROCK TYPE	GEOLOGIC NOTES: DESCRIPTION (MINERALOGY, ALTERATION, TEXTURES, GRAIN SIZE, FRAGMENT SIZE)	MINERALIZATION: DISTRIBUTION (Massive, Disseminated, Veinlill, Replacement)	TYPE	ASSAY Au	ASSAY Ag
			60	1	350-355		Ttp				.025	
											.018	
											.019	
											.019	
					370-375						.073	
			10				PC	375-385 PRECAMBRIAN SCHIST	(375-395) 2-3% FeS_2		.054	
											.037	
			60				Ttp	385-405 TRACHYTE PORPHYRY			.050	
											.023	
					395-400				(395-410) 5-7% FeS_2		.182	
											.150	
			20				PC	405-440 PRECAMBRIAN CHERT			.016	
									(410-425) 3-4% FeS_2		.017	
											.022	
					420-425						.015	
									(425-435) 1-2% FeS_2		.012	
											.013	
									(435-440) 5-7% FeS_2		.029	
			60				Ttp	440-455 TRACHYTE PORPHYRY	(440-455) 3-5% FeS_2		.017	
					445-450						.017	
											.016	
			10				PC	455-640 PRECAMBRIAN SCHIST	(455-510) 1-2% FeS_2		.028	
											.011	
											.150	
					470-475						.010	
											.021	
											.012	
											.010	
											.012	
					495-500						.018	
											.014	
											.038	
									(510-530) 2-4% FeS_2		.052	
											.014	
					520-525						.011	

DRILL CUTTING LOG

Logged by:

Contractor _____ Coordinates _____ Project _____ Hole No. RBB-527

Drill Type _____ Casing Depth _____ State _____ Sheet 4 of 4

Hole Size _____ Bearing _____ Inclination _____ Date Started _____ Property _____

Collar Elev. _____ Final Depth _____ Date Completed _____ Hole Surveyed _____

DRILL CUTTING LOG

DISTANCE (feet)	GRAPHIC LOGS: ALTERATION (1 Weak, 2 Moderate, 3 Strong)	TOTAL SULFIDES (vol %)	ROCK CODE	ORE CODE	DOWN HOLE LOCATION: DISTANCE DOWN HOLE (feet)	ELEVATION	ROCK TYPE	GEOLOGIC NOTES: DESCRIPTION (MINERALOGY, ALTERATION, TEXTURES, GRAIN SIZE, FRAGMENT SIZE)	MINERALIZATION: DISTRIBUTION (Massive, Disseminated, Veinlets, Replacement)	TYPE	ASSAY Au	ASSAY Ag
			10	1	525-530		PC				.005	
									(530-585) 1-2% FeS2		.014	
											.004	
											.007	
					545-550						.006	
											.009	
											.012	
									560-635 FRACTURED		.075	
											.027	
					570-575						.012	
											.022	
											.011	
									(585-635) 4-6% FeS2		.009	
											.016	
					595-600						.052	
											.024	
											.020	
											.023	
											.017	
					620-625						.013	
											.010	
									(635-640) 9-11% FeS2		.009	
					635-640			—HOLE TD @ 640' —WALLY CALLED.			.009	

Logged by: _____

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BC
BONDAR-CLEGG

Geochemical Lab Report

BROHM MINING CORP.
MR. JIM BARRON
P.O. BOX 485
DEADWOOD, SD
57732

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1669 (COMPLETE)

REFERENCE INFO: NONE LISTED

CLIENT: BROHM MINING CORP.
PROJECT: NONE LISTED

SUBMITTED BY: J. BARRON
DATE PRINTED: 3-JAN-89

ORDER	ELEMENT		NUMBER OF ANALYSES	LOWER DETECTION LIMIT	EXTRACTION	METHOD
1	Au	Gold	9	0.002 OPT		Fire Assay

SAMPLE TYPES	NUMBER	SIZE FRACTIONS	NUMBER	SAMPLE PREPARATIONS	NUMBER
D DRILL CORE	9	2 -150	9	Assay Prep	9
				Excessive Wetness	48
				Sample Pickup	1

REMARKS: SAMPLE 35-40 WAS NOT RECEIVED WITH THE SAMPLE SHIPMENT.

FINAL RESULTS ARE REPORTED.

REPORT COPIES TO: MR. JIM BARRON
MR. JIM BARRON

INVOICE TO: MR. JIM BARRON

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1669

PROJECT: NONE LISTED

SAMPLE NUMBER	ELEMENT UNITS	Au OPT
D2 R88-527-0-5		0.030
D2 R88-527-5-10		0.023
D2 R88-527-10-15		0.028
D2 R88-527-15-20		0.009
D2 R88-527-20-25		0.006
D2 R88-527-25-30		0.004
D2 R88-527-30-35		0.023
D2 R88-527-40-45		0.021
D2 R88-527-45-50		0.024

15/07

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

BROHM MINING CORP.
MR. JIM BARRON
P.O. BOX 485
DEADWOOD, SD
57732

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1666 (COMPLETE)

REFERENCE INFO: NONE LISTED

CLIENT: BROHM MINING CORP.
PROJECT: NONE LISTED

SUBMITTED BY: J. BARRON
DATE PRINTED: 6-JAN-89

ORDER	ELEMENT		NUMBER OF ANALYSES	LOWER DETECTION LIMIT	EXTRACTION	METHOD
1	Au	Gold	30	0.002 OPT		Fire Assay

SAMPLE TYPES	NUMBER	SIZE FRACTIONS	NUMBER	SAMPLE PREPARATIONS	NUMBER
D DRILL CORE	30	2 -150	30	Assay Prep	30
				Excessive Wetness	558
				Sample Pickup	1

REMARKS: FINAL RESULTS ARE REPORTED.

REPORT COPIES TO: MR. JIM BARRON
MR. JIM BARRON

INVOICE TO: MR. JIM BARRON

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1666

PROJECT: NONE LISTED

SAMPLE NUMBER	ELEMENT UNITS	Au OPT
D2 R88-527-50-55		0.009
D2 R88-527-55-60		0.010
D2 R88-527-60-65		0.015
D2 R88-527-65-70		0.010
D2 R88-527-70-75		0.009
D2 R88-527-75-80		0.008
D2 R88-527-80-85		0.009
D2 R88-527-85-90		0.007
D2 R88-527-90-95		<0.002
D2 R88-527-95-100		<0.002
D2 R88-527-100-105		0.007
D2 R88-527-105-110		<0.002
D2 R88-527-110-115		0.010
D2 R88-527-115-120		0.010
D2 R88-527-120-125		<0.002
D2 R88-527-125-130		0.003
D2 R88-527-130-135		0.006
D2 R88-527-135-140		<0.002
D2 R88-527-140-145		0.005
D2 R88-527-145-150		<0.002
D2 R88-527-150-155		0.009
D2 R88-527-155-160		0.003
D2 R88-527-160-165		0.006
D2 R88-527-165-170		<0.002
D2 R88-527-170-175		0.004
D2 R88-527-175-180		0.003
D2 R88-527-180-185		0.003
D2 R88-527-185-190		0.021
D2 R88-527-190-195		0.020
D2 R88-527-195-200		0.017

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BC
BONDAR-CLEGG

Geochemical Lab Report

BROHM MINING CORP.
MR. JIM BARRON
P.O. BOX 485
DEADWOOD, SD
57732

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1681 (COMPLETE)

REFERENCE INFO: NONE LISTED

CLIENT: BROHM MINING CORP.
PROJECT: NONE LISTED

SUBMITTED BY: J. BARRON
DATE PRINTED: 13-JAN-89

ORDER	ELEMENT		NUMBER OF ANALYSES	LOWER DETECTION LIMIT	EXTRACTION	METHOD
1	Au	Gold	60	0.002 OPT		Fire Assay

SAMPLE TYPES	NUMBER	SIZE FRACTIONS	NUMBER	SAMPLE PREPARATIONS	NUMBER
D DRILL CORE	60	2 -150	60	Assay Prep	60
				Excessive Wetness	695
				Sample Pickup	1

REMARKS: FINAL RESULTS ARE REPORTED.

REPORT COPIES TO: MR. JIM BARRON
MR. JIM BARRON

INVOICE TO: MR. JIM BARRON

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1681

PROJECT: NONE LISTED

SAMPLE NUMBER	ELEMENT UNITS	Au OPT	SAMPLE NUMBER	ELEMENT UNITS	Au OPT
D2 R88-527-200-205		0.009	D2 R88-527-400-405		0.150
D2 R88-527-205-210		0.017	D2 R88-527-405-410		0.016
D2 R88-527-210-215		0.012	D2 R88-527-410-415		0.017
D2 R88-527-215-220		0.011	D2 R88-527-415-420		0.022
D2 R88-527-220-225		0.010	D2 R88-527-420-425		0.015
D2 R88-527-225-230		0.023	D2 R88-527-425-430		0.012
D2 R88-527-230-235		0.012	D2 R88-527-430-435		0.013
D2 R88-527-235-240		0.007	D2 R88-527-435-440		0.029
D2 R88-527-240-245		0.026	D2 R88-527-440-445		0.017
D2 R88-527-245-250		0.017	D2 R88-527-445-450		0.017
D2 R88-527-250-255		0.013	D2 R88-527-450-455		0.016
D2 R88-527-255-260		0.011	D2 R88-527-455-460		0.028
D2 R88-527-260-265		0.015	D2 R88-527-460-465		0.011
D2 R88-527-265-270		0.008	D2 R88-527-465-470		0.150
D2 R88-527-270-275		0.021	D2 R88-527-470-475		0.010
D2 R88-527-275-280		0.022	D2 R88-527-475-480		0.021
D2 R88-527-280-285		0.020	D2 R88-527-480-485		0.012
D2 R88-527-285-290		0.021	D2 R88-527-485-490		0.010
D2 R88-527-290-295		0.017	D2 R88-527-490-495		0.012
D2 R88-527-295-300		0.014	D2 R88-527-495-500		0.018
D2 R88-527-300-305		0.016			
D2 R88-527-305-310		0.034			
D2 R88-527-310-315		0.035			
D2 R88-527-315-320		0.017			
D2 R88-527-320-325		0.017			
D2 R88-527-325-330		<0.002			
D2 R88-527-330-335		0.014			
D2 R88-527-335-340		0.018			
D2 R88-527-340-345		0.011			
D2 R88-527-345-350		0.013			
D2 R88-527-350-355		0.025			
D2 R88-527-355-360		0.018			
D2 R88-527-360-365		0.019			
D2 R88-527-365-370		0.019			
D2 R88-527-370-375		0.073			
D2 R88-527-375-380		0.054			
D2 R88-527-380-385		0.037			
D2 R88-527-385-390		0.050			
D2 R88-527-390-395		0.023			
D2 R88-527-395-400		0.182			

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

BROHM MINING CORP.
MR. JIM BARRON
P.O. BOX 485
DEADWOOD, SD
57732

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1680 (COMPLETE)

REFERENCE INFO: NONE LISTED

CLIENT: BROHM MINING CORP.
PROJECT: NONE LISTED

SUBMITTED BY: J. BARRON
DATE PRINTED: 18-JAN-89

ORDER	ELEMENT		NUMBER OF ANALYSES	LOWER DETECTION LIMIT	EXTRACTION	METHOD
1	Au	Gold	28	0.002 OPT		Fire Assay
2	Au	Gold	1	0.002 OPT		Fire Assay

SAMPLE TYPES	NUMBER	SIZE FRACTIONS	NUMBER	SAMPLE PREPARATIONS	NUMBER
D DRILL CORE	28	2 -150	28	Assay Prep	28
				Excessive Wetness	189
				Sample Pickup	1

REMARKS: FINAL RESULTS ARE REPORTED.

TWO SEPARATE ASSAY RESULTS REPORTED FOR ONE SAMPLE (ERRATIC RESULTS).

REPORT COPIES TO: MR. JIM BARRON
MR. JIM BARRON

INVOICE TO: MR. JIM BARRON

Bondar-Clegg, Inc.
12980 West Cedar Dr.
Lakewood, Colorado 80228
(303) 989-1404

BONDAR-CLEGG

Geochemical Lab Report

REPORT: 098-1680

PROJECT: NONE LISTED PAGE 1

SAMPLE NUMBER	ELEMENT UNITS	Au OPT	Au OPT
D2 R88-527-500-505		0.014	
D2 R88-527-505-510		0.038	
D2 R88-527-510-515		0.018	0.085 ~.052
D2 R88-527-515-520		0.014	
D2 R88-527-520-525		0.011	
D2 R88-527-525-530		0.005	
D2 R88-527-530-535		0.014	
D2 R88-527-535-540		0.004	
D2 R88-527-540-545		0.007	
D2 R88-527-545-550		0.006	
D2 R88-527-550-555		0.009	
D2 R88-527-555-560		0.012	
D2 R88-527-560-565		0.075	
D2 R88-527-565-570		0.027	
D2 R88-527-570-575		0.012	
D2 R88-527-575-580		0.022	
D2 R88-527-580-585		0.011	
D2 R88-527-585-590		0.009	
D2 R88-527-590-595		0.016	
D2 R88-527-595-600		0.052	
D2 R88-527-600-605		0.024	
D2 R88-527-605-610		0.020	
D2 R88-527-610-615		0.023	
D2 R88-527-615-620		0.017	
D2 R88-527-620-625		0.013	
D2 R88-527-625-630		0.010	
D2 R88-527-630-635		0.009	
D2 R88-527-635-640		0.009	