Possum Point Chronology of Water and Ash Management		
Date	**Activity**	**Notes**
03/25/2015	Initiation of decant from Pond E by removal of stop log.	A portion of the surface water was decanted by discharge through Outfall 005 during the period from March 25 – April 13, 2015. The remaining decant and all pore water and contact stormwater have since been pumped to Ash Pond D.
06/15/2015	First date that ash was mechanically dredged from Pond E to Pond D.	In accordance with Possum Point's VPDES permit, on May 12, 2015, Dominion provided notice to DEQ of our intent to mechanically dredge ash from Ash Pond E to Ash Pond D. DEQ's affirmative response was received on June 12, 2015.
07/25/2015	Initiated pumping of surface water, contact stormwater and pore water from Ponds A, B and C to Ash Pond D.	The outfall pipe associated with Ponds A, B and C was plugged on July 25, 2015. Since that date, all surface water, contact stormwater, and pore water from Ponds A, B and C have been pumped to Ash Pond D.
08/05/2015	First date that ash was mechanically dredged from Ash Ponds A, B and C to Ash Pond E.	In accordance with Possum Point's VPDES permit, on July 14, 2015, Dominion provided notice to DEQ of our intent to mechanically dredge ash from Ash Ponds A, B and C to Ash Pond D. DEQ's affirmative response was received on July 28, 2015.
10/16/2016	Date that Dominion initiated filtration of water moved from Ash Ponds A, B, C and E to Ash Pond D in order to maintain inactive pond status.	In order to maintain Ash Pond D as an "Inactive Pond" as allowed by the initial CCR rule, Dominion began filtering all water that was transferred from Ponds A, B, C and E to Ash Pond D. The filtered water was periodically tested to ensure that TSS levels stayed below 30 mg/L (agreed to by DEQ by email October 15, 2015). This process was subsequently stopped in June 2016 after EPA's revised the CCR rule requirements related to inactive ponds.
11/08/2015	The Oil Water Treatment Basin (internal Outfall 502) was rerouted to the Low Volume Waste Ponds (Outfall 004)	In order to reduce the amount of water to be pumped from Ash Pond E to Ash Pond D the Oil Water Treatment Basin (Outfall 502) was rerouted to the Low Volume Waste Ponds (Outfall 004). This was initially accomplished in accordance with a Notice of Planned Change that Dominion submitted to DEQ on July 21, 2015 and that DEQ approved for implementation under the existing permit on September 3, 2015. The permanent rerouting of Outfall 502 to Outfall 004 was recognized in the permit modification effective January 14, 2016.
05/09/2016	First discharge of treated Ash Pond D decant water through the Outfall 503.	Dominion began discharging decant water from Pond D through the Centralized Source Water Treatment System on May 9, 2016 in accordance with the VPDES permit modified January 14, 2016. Notification of the initiation of discharge was provided to DEQ by letter and email on May 10, 2016 as required by the permit.