Environmental Certification Labs, Inc.

11422 North US Highway 41
P.O. Box 569
Farmersburg, IN 47850-0569
T: (812) 696.5076
F: (812) 696.2596
www.eclabs.org

Mr. Mark Peacock
Duke Energy - Edwardsport IGCC
15424 State Road 358
Edwardsport, IN 47528

Project Name:
PO Number: 350122 EDW IGCC
Work Order: 3070994

08/07/2013

ANALYTICAL RESULTS

Customer Sample ID:	20130724-016	**ECL Sample ID:**	3070994-01
Cust Sample Desc:	65:Outfall 501	**Sampled By:**	Brittany Schofield
Sample Matrix:	Wastewater	**Sample Collected:**	7/24/2013 09:00
Sample Type:	Composite	**Sample Received:**	7/26/2013 14:59

General Chemistry

Analyte	Result	Flags	Units	MRL	MDL	Method	Analyzed	Analyst
Chloride	0.119		mg/L	0.070	0.040	EPA 300.0	7/30/2013 11:47	GB
Fluoride	0.237		mg/L	0.040	0.028	EPA 300.0	7/30/2013 11:47	GB
Sulfate	0.627		mg/L	0.300	0.078	EPA 300.0	7/30/2013 11:47	GB

Wet Chemistry by Standard Methods 20th Ed

Analyte	Result	Flags	Units	MRL	MDL	Method	Analyzed	Analyst
Ammonia as N	1.27		mg/L	0.200	0.035	SM 4500-NH3D	7/29/2013 11:47	RM

Metals by EPA 200 Series

Analyte	Result	Flags	Units	MRL	MDL	Method	Analyzed	Analyst
Aluminum	0.009	B	mg/L	0.001	0.0002	EPA 200.8	8/6/2013 20:48	JH
Antimony	ND	U	mg/L	0.001	0.00003	EPA 200.8	8/6/2013 20:48	JH
Arsenic	0.002	B	mg/L	0.001	0.0006	EPA 200.8	8/6/2013 20:48	JH
Barium	0.002	B	mg/L	0.001	0.00003	EPA 200.8	8/6/2013 20:48	JH
Beryllium	ND	U	mg/L	0.001	0.00001	EPA 200.8	8/6/2013 20:48	JH
Cadmium	ND	U	mg/L	0.001	0.00002	EPA 200.8	8/6/2013 20:48	JH
Chromium	ND	U	mg/L	0.001	0.0004	EPA 200.8	8/6/2013 20:48	JH
Copper	ND	U	mg/L	0.001	0.00004	EPA 200.8	8/6/2013 20:48	JH
Iron	0.016	B	mg/L	0.001	0.0006	EPA 200.8	8/6/2013 20:48	JH
Lead	0.004	B	mg/L	0.001	0.00002	EPA 200.8	8/6/2013 20:48	JH
Manganese	ND	U	mg/L	0.001	0.00002	EPA 200.8	8/6/2013 20:48	JH
Nickel	0.001	B	mg/L	0.001	0.0002	EPA 200.8	8/6/2013 20:48	JH
Selenium	0.004	B	mg/L	0.001	0.0002	EPA 200.8	8/6/2013 20:48	JH
Silver	ND	U	mg/L	0.001	0.00001	EPA 200.8	8/6/2013 20:48	JH
Thallium	0.010	B	mg/L	0.001	0.0003	EPA 200.8	8/6/2013 20:48	JH
Zinc	0.014	B	mg/L	0.001	0.0006	EPA 200.8	8/6/2013 20:48	JH

Environmental Certification Labs, Inc.

11422 North US Highway 41
P.O. Box 569
Farmersburg, IN 47850-0569
T: (812) 696.5076
F: (812) 696.2596
www.eclabs.org

Customer Sample ID:	20130724-016	**ECL Sample ID:**	3070994-02
Cust Sample Desc:	65:Outfall 501	**Sampled By:**	Brittany Schofield
Sample Matrix:	Wastewater	**Sample Collected:**	7/24/2013 09:45
Sample Type:	Grab	**Sample Received:**	7/26/2013 14:59

General Chemistry

Analyte	Result	Flags	Units	MRL	MDL	Method	Analyzed	Analyst
Cyanide, free	3.06		mg/L	0.001	0.001	EPA 1677	8/1/2013 14:47	DB
Oil & Grease (HEM)	ND	RSR, U	mg/L	5.0	0.9	EPA 1664A	7/29/2013 13:08	DH
Phenolics	ND	U	mg/L	0.005	0.001	EPA 420.1	8/2/2013 08:30	AH

Wet Chemistry by Standard Methods 20th Ed

Analyte	Result	Flags	Units	MRL	MDL	Method	Analyzed	Analyst
Cyanide, total	3.75		mg/L	0.003	0.001	SM 4500-CN E	7/30/2013 08:38	DB
Sulfide	6.30	H2	mg/L	0.005	0.002	SM 4500-S2 D	8/1/2013 08:30	AH
Total Suspended Solids	ND	U	mg/L	4.0	1.0	SM 2540 D	7/29/2013 16:12	AH

FLAGS & DEFINITIONS

In reference to work order 3070994

- All Waste Water and Drinking Water analyses comply with methodology requirements of 40 CFR Part 136 and 40 CFR Part 141 respectively.
- Unless otherwise noted, all quantitative results for soils are reported on a dry weight basis and all times are reported as Eastern Time.

B	Analyte was found in the associated blank as well as in the sample.
H2	Sample was analyzed after regulatory hold-time exceeded for target analyte.
RSR	Reported Standard Reference Material result was outside expected control limits.
U	Compound was a target analyte, but was below detection limit.
DET	Analyte DETECTED
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
dry	Sample results reported on a dry weight basis
MRL	Method Reporting Limit
MDL	Method Detection Limit

Tim Voll
QA Manager

Environmental Certification Labs, Inc.

11422 N. U.S. Hwy 41, P.O. Box 569, Farmersburg, IN, 47850-0569
(812) 696-5076, Fax: (812) 696-2596

CHAIN OF CUSTODY & ANALYTICAL REQUEST

Work Order : 3070994

SHADED AREA FOR LAB USE ONLY

Project Name:
Po No.: 350122 EDW IGCC

Reporting Address

Company: Duke Energy - Edwardsport IGCC
Address: 15424 State Road 358
Edwardsport, IN 47528

Client Information

Attn: Mark Peacock
Phone: (812) 735-8583 **Fax:** (812) 735-5010
Email: mark.peacock2@duke-energy.com

Accelerated Turnaround Requested
(Subject to Additional Charge)

Result Requested By
(Date must be Accepted and Approved by Lab)
MM DD YYYY

SPECIAL INSTRUCTIONS
Twice Monthly

Sampled By: B. Schofield

Sample Type :: DW = Drinking Water , GW = Ground Water, WW = Wastewater, SW = Storm Water, SO = Soil, SL = Sludge, HW = Hazardous Waste, SFW = Surface Water, O = Other
Container Type :: CG = Clear Glass, HD = HDPE, VOA = Volatile Organic Analyses , O = Other, AG = Amber Glass

SAMPLE ID	DATE	TIME	C	G	SAMPLE DESC. / LOCATION	Sample Type (Matrix)	No. of Containers	Container Type	ANALYSIS	PRESER.	ECL ID	D
20130724-016	7-24-13	9:00	X		65:Outfall 501	WW	1	HD	Ag, Al, As, Ba, Be, Cd, Cr, Cu, Fe, Mn, Ni, Pb, Sb, Se, Tl, Zn	<6C HNO3	3070994-01	A
20130724-016	7-24-13	9:00	X		65:Outfall 501	WW	1	HD	NH3	<6C H2SO4	3070994-01	B
20130724-016	7-24-13	9:00	X		65:Outfall 501	WW	1	HD	Cld, F, SO4	<6C	3070994-01	C
20130724-016	7-24-13	9:45		X	65:Outfall 501	WW	1	AG	O&G	<6C HCl	3070994-02	A
20130724-016	7-24-13	9:45		X	65:Outfall 501	WW	1	AG	Phenol	<6C H2SO4	3070994-02	B
20130724-016	7-24-13	9:45		X	65:Outfall 501	WW	1	HD	H2S	<6C NaOH/ZnAc	3070994-02	C
20130724-016	7-24-13	9:45		X	65:Outfall 501	WW	1	HD	TSS	<6C	3070994-02	D
20130724-016	7-24-13	9:45		X	65:Outfall 501	WW	1	AG	CN	<6C NaOH	3070994-02	E
20130724-016	7-24-13	9:45		X	65:Outfall 501	WW	1	AG	CN Free	<6C NaOH	3070994-02	F

Relinquished By: (Signature)	Date / Time	Received By: (Signature)	Date / Time	Relinquished By: (Signature)	Date / Time
Brittany Schofield	7-24-13 14:00		7-26-13 / 1350		7-26-13 / 1450
Received By: (Signature)	**Date / Time**	**Relinquished By: (Signature)**	**Date / Time**	**Received for Lab by: (Signature)**	**Date / Time**
	/		/		7/26/13 1459

Estimated COC Return Date: 7/24/2013

C: COMPOSITE, G: GRAB, D: BOTTLE DESIGNATOR