Luksis, John

From: Rosen, Linda
Sent: Tuesday, January 28, 2020 1:06 PM
To: Luksis, John
Subject: FW: Notifications for Sappi stacks - east and west

From: Kajiya-Mills, Karen (DEQ) <KAJIYA-MILLSK@michigan.gov>
Sent: Thursday, July 13, 2017 12:42 PM
To: Bishop, Everett <Bishop.Everett@epa.gov>; Rosen, Linda <rosen.linda@epa.gov>
Subject: RE: Notifications for Sappi stacks - east and west

I believe the CC time is 3:30pm EST. Yes, I understood this call was with EPA OSC and MI. We were to discuss potential air monitoring at the demolition on Monday, July 17. OSC was going to provide staff and equipment.

The developer and consultants had a guy from ERM discuss other methods that we asked about, i.e. wrecking ball, giant pinchers that would remove sections and he claimed more dust would be created. Anything we proposed he quickly dismissed.

From: Bishop, Everett [mailto:Bishop.Everett@epa.gov]
Sent: Thursday, July 13, 2017 1:28 PM
To: Kajiya-Mills, Karen (DEQ); Rosen, Linda
Subject: RE: Notifications for Sappi stacks - east and west

Karen –

I understand there is a call at 3 pm to discuss the situation. Is this between MI and EPA?

Some additional thoughts on the situation. The Demolition Tree guidance highlights – even if the building is declared structurally unsound, the contractor should make every effort to remove as much ACM prior to the demolition. As I recall, the top 25% of the stack is what is causing the contractor to not attach the scaffolding due to safety. The remainder of the stack could be abated due to structural integrity by bolting the scaffolding leaving the top portion with the ACM. The guidance also states the contractor should consider a temporary structure support to allow abatement, where possible. Has the contractor made any presentation to you that if he did X to the stack, it would be sufficient to support scaffolding to remove the ACM or to allow another demolition technique to be used in removing the ACM or cutting the top structure and lower it to the ground?

Everett Bishop
US EPA
Office of Compliance
(202) 564-7032
bishop.everett@epa.gov

From: Kajiya-Mills, Karen (DEQ) [mailto:KAJIYA-MILLSK@michigan.gov]
Sent: Thursday, July 13, 2017 1:09 PM
To: Rosen, Linda <rosen.linda@epa.gov>

Cc: Bishop, Everett <Bishop.Everett@epa.gov>
Subject: Notifications for Sappi stacks - east and west

Linda, per our recent discussion. The latest ordered demo notification just came in. Karen