EMF Comments
5-12-95 memo

JWinter
5-12-95

1. Demolish Building(?) including footings except for pilings or large footings (just remove 12" below grade

2 Maintain security fencing 7' + 3 strands barbed wire

3. On site auto parking to meet code + needs 1/200 sf office 1/1000 sf hangar/storage

4 5% landscaping of site

5. Repave as needed to match aircraft loading

6 Airport approval of Plans for improvements including aircraft access across Terminal Apron

7. Get portion of N and back to expand Terminal Area parking(?)

8 underground power (electrical) to site + tele (already underground)

9 Allowance to provide lighting for Terminal Apron ie work out locations for flood light poles

KCSlip4 37373

SEA403903