10/6/08 Carter Color Coat 503-0808-003

0700 START and ERRS on-site. ~~Weather is to be sunny, high of 65°F.~~ ERRS conducts tailgate health and safety meeting. ERRS to complete removal of wood block floor on the second floor, remove window on the ~~fo~~ ~~fo~~ fourth floor and prepare for crane being on-site tomorrow.

Weather is to be rain with high of 65°F.

0815 START Campbell off-site to take sample collected on 10/3/08 to the laboratory for PCB-analysis.

0945 START Campbell back from delivering the sample from second floor.

1200 Break for lunch.

1230 Back from lunch.

1530 START and ERRS off-site.

Tawn Campbell
10/6/08

10/7/08 Carter Color Coat 503-0808-003

0700 START and ERRS on-site. Crane is to be on-site. ERRS conducts health and safety meeting. ERRS will move equipment from the ~~second~~ second to the third floor.

Weather is to be sunny and high of 65°F.

0730 Crane is on-site and is setting up.

0900 Equipment is off of second floor. The crane is moving to position to put the equipment on the third floor.

1100 All equipment has been moved to the third floor.

1130 Crane off-site.

1200 Break for lunch.

1230 Back from lunch.

ERRS is removing PCB-contaminated wood block flooring from the third floor.

1730 START and ERRS off-site.

Tawn Campbell
10/7/08

10/8/08 Carter Color Coat 505-0808-003

0700 START and ERRS on-site. Weather is rain on and off throughout the day with high of 65°F. ERRS conducts tailgate health and safety meeting. ERRS to continue removing PCB-contaminated wood block flooring from the third floor of the building.

1040 MDEQ on-site.

1130 MDEQ off-site.

1200 Break for lunch.

1230 Back from lunch.

1730 START and ERRS off-site.

Kevin Campbell
10/8/08

10/9/08 Carter Color Coat 505-0808-003

0700 START and ERRS on-site. Weather is to be sunny high to be 70°F. ERRS conducts tailgate health and safety meeting. ERRS to continue removing PCB-contaminated wood block flooring from the third floor of the building.

0930 Min Yang of the City of Detroit is on-site to discuss right of entry paperwork.

START Campbell and RM Roma sent the ROE agreement to their respective company lawyers.

1200 Break from lunch.

1230 Back from lunch.

1630 CAT Skid steer hydraulics leaking. ERRS is attempting to fix it.

1730 START Campbell off-site. ERRS is still on-site to fix skid steer.

Kevin Campbell
10/9/08

10/10/08 Carter Color Coat 505-0808-003

0700 START and ERRS on-site. Weather to be sunny and high of 72°F. ERRS to continue removing wood-block from the third floor. Trucks will be on site to begin disposal of wood block floor. ERRS conduct tailgate health and safety.

0800 Three trucks on-site to begin transportation and disposal of ~~two~~ PCB-contaminated wood block flooring.

0905 First round of trucks off-site.

1200 Break for lunch.

1230 Back from lunch.

1500 Last round of disposal trucks on-site.

1540 Last TSD truck off-site.

1730 START and ERRS off-site.

Kaun Campbell

10/13/08 Carter Color Coat 505-0808-003

0700 START and ERRS on-site. Weather to be sunny and high of 80°F. ERRS to continue removing PCB-contaminated wood-block flooring from the third floor. Trucks to be on-site today to conduct tailgate health and safety meeting.

0800 Trucks begin arriving on-site to conduct transportation and disposal of wood block flooring.

0945 CAT mechanic on-site to fix skid steer hydraulics.

1130 CAT mechanic off-site. Skid steer is fixed.

1200 Break for lunch.

1230 Back from lunch.

1440 Last truck off-site. Only 8 trucks loaded for transportation and disposal.

1730 START and ERRS off-site.

Kaun Campbell
10/13/08