Sauer-Danfoss - Ames
Joel Zirkle to: Robert Aston
Cc: "Kenneth Foltz"

05/12/2010 11:19 AM

1 attachment

CTD1000 FINAL 04 30 10 1405.pdf

Bob:

Attached are the results from sampling MW-12 and MW-33 at the Sauer-Danfoss facility in Ames, Iowa. The PCE level at MW-12 was very similar to the prior results and MW-33 is back down to below the reporting limit. Sorry for the delay is getting the results to you.

Best Regards,

Joel P. Zirkle, P.G.
Branch Manager
Fehr-Graham & Associates
1920 Daimler Road
Rockford, Illinois 61112
(815) 394-4700 - Phone
(815) 238-0037 - Cellular
(815) 394-4702 - Fax
jzirkle@fehr-graham.com

-----Original Message-----
From: Derrick Klinkenberg [mailto:derrick.klinkenberg@testamericainc.com]
Sent: Friday, April 30, 2010 2:10 PM
To: Joel Zirkle
Cc: Erin Jarrett
Subject: TestAmerica Cedar Falls - Report for project: Sauer Danfoss - Ames, Iowa/10-233 - Final Report:CTD1000

To: Joel Zirkle
From: Derrick Klinkenberg
Project: Sauer Danfoss - Ames, Iowa
Project Number: 10-233
Work Order: CTD1000

498718 1-2-07
17
RCRA

Date: 04/30/2010 02:05 pm

The analytical testing for your samples received on 04/20/2010 is now complete. The report is attached as a PDF document.

Thank you for choosing TestAmerica Cedar Falls as your environmental laboratory. Our mission is to provide exceptional laboratory services and consistently reliable data to decision makers in the environmental market. We appreciate the opportunity to provide you with this service.

Please let us know if we met your expectations by rating the service you received from TestAmerica on this project by visiting our website at:
https://secure.testamericainc.com/snaponline/surveylogin.asp?k=121632876991

If you have any questions or concerns, please feel free to contact me at the phone number or email address given below.

Sincerely,

Derrick Klinkenberg
TestAmerica Cedar Falls
800-750-2401
Email: derrick.klinkenberg@testamericainc.com

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING

704 Enterprise Drive Cedar Falls, IA 50613 * 800-750-2401 * Fax 319-277-2425

April 30, 2010

Client:
FEHR-GRAHAM & ASSOCIATES - FREEPORT
221 E. Main Street, Ste. 200
Freeport, IL 61032

Attn: Joel Zirkle

Work Order: CTD1000
Project Name: Sauer Danfoss - Ames, Iowa
Project Number: 10-233

Date Received: 04/19/10

The Chain(s) of Custody, 3 pages, are included and are an integral part of this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-(800)750-2401

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
27341 MW-12	CTD1000-01	04/19/10 11:30
27342 MW-33	CTD1000-02	04/19/10 12:50
Trip Blank	CTD1000-03	04/19/10

Samples were received into laboratory at a temperature of 3.60 °C.

NELAC states that samples which require thermal preservation shall be considered acceptable if the arrival temperature is within 2 degrees C of the required temperature or the method specified range. For samples with a temperature requirement of 4 degrees C, an arrival temperature from 0 degrees C to 6 degrees C meets specifications. Samples that are delivered to the laboratory on the same day that they are collected may not meet these criteria. In these cases, the samples are considered acceptable if there is evidence that the chilling process has begun, such as arrival on ice.

Please refer to the Temperature and Sample Receipt form that is included with this report for additional information regarding the condition of samples at the time of receipt by the laboratory.

The reported results were obtained in compliance with the 2003 NELAC standards unless otherwise noted.

Reproduction of this analytical report is permitted only in its entirety. This report shall not be reproduced except in full without the written approval of the laboratory.

TestAmerica Laboratories, Inc. certifies that the analytical results contained herein apply only to the specific sample analyzed.

Approved By:

TestAmerica Cedar Falls
Derrick Klinkenberg
Organics Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
704 Enterprise Drive Cedar Falls, IA 50613 * 800-750-2401 * Fax 319-277-2425

FEHR-GRAHAM & ASSOCIATES - FREEPORT
221 E. Main Street, Ste. 200
Freeport, IL 61032
Joel Zirkle

Work Order: CTD1000
Project: Sauer Danfoss - Ames, Iowa
Project Number: 10-233

Received: 04/19/10
Reported: 04/30/10 14:05

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	Quan. Limit	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: CTD1000-01 (27341 MW-12 - Ground Water)					**Sampled: 04/19/10 11:30**		**Recvd: 04/19/10 15:00**		
Volatile Organic Compounds									
Acetone	<10.0	CIN	ug/L	10.0	1	04/22/10 05:34	SJN	10D0965	SW 8260B
1,1-Dichloroethane	<1.00		ug/L	1.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
1,2-Dichloroethane	<1.00		ug/L	1.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
1,1-Dichloroethene	<2.00		ug/L	2.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
cis-1,2-Dichloroethene	<1.00		ug/L	1.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
trans-1,2-Dichloroethene	<1.00		ug/L	1.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
Methylene Chloride	<5.00		ug/L	5.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
Tetrachloroethene	**13.0**		ug/L	1.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
1,1,1-Trichloroethane	<5.00		ug/L	5.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
1,1,2-Trichloroethane	<1.00		ug/L	1.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
Trichloroethene	<1.00		ug/L	1.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
Vinyl chloride	<2.00		ug/L	2.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
Xylenes, total	<3.00		ug/L	3.00	1	04/22/10 05:34	SJN	10D0965	SW 8260B
Surr: Dibromofluoromethane (75-130%)	*91 %*								
Surr: Toluene-d8 (80-120%)	*92 %*								
Surr: 4-Bromofluorobenzene (80-115%)	*102 %*								
VOC Preservation Check									
pH	<2.00		units	2.00	1	04/22/10 14:36	eee	10D0972	SW
1,4-DIOXANE BY GCMS - SINGLE ION MONITORING (SIM)									
1,4-Dioxane	<2.0		ug/l	2.0	1	04/28/10 22:10	GMK	10D3059	EPA 8260B-SIM
Surr: Dibromofluoromethane (80-120%)	*93 %*								
Sample ID: CTD1000-02 (27342 MW-33 - Ground Water)					**Sampled: 04/19/10 12:50**		**Recvd: 04/19/10 15:00**		
Volatile Organic Compounds									
Acetone	<10.0	CIN	ug/L	10.0	1	04/22/10 05:57	SJN	10D0965	SW 8260B
1,1-Dichloroethane	<1.00		ug/L	1.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
1,2-Dichloroethane	<1.00		ug/L	1.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
1,1-Dichloroethene	<2.00		ug/L	2.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
cis-1,2-Dichloroethene	<1.00		ug/L	1.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
trans-1,2-Dichloroethene	<1.00		ug/L	1.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
Methylene Chloride	<5.00		ug/L	5.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
Tetrachloroethene	<1.00		ug/L	1.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
1,1,1-Trichloroethane	<5.00		ug/L	5.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
1,1,2-Trichloroethane	<1.00		ug/L	1.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
Trichloroethene	<1.00		ug/L	1.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
Vinyl chloride	<2.00		ug/L	2.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
Xylenes, total	<3.00		ug/L	3.00	1	04/22/10 05:57	SJN	10D0965	SW 8260B
Surr: Dibromofluoromethane (75-130%)	*89 %*								
Surr: Toluene-d8 (80-120%)	*93 %*								
Surr: 4-Bromofluorobenzene (80-115%)	*102 %*								
VOC Preservation Check									
pH	<2.00		units	2.00	1	04/22/10 14:36	eee	10D0972	SW
1,4-DIOXANE BY GCMS - SINGLE ION MONITORING (SIM)									

TestAmerica Cedar Falls
Derrick Klinkenberg
Organics Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
704 Enterprise Drive Cedar Falls, IA 50613 * 800-750-2401 * Fax 319-277-2425

FEHR-GRAHAM & ASSOCIATES - FREEPORT
221 E. Main Street, Ste. 200
Freeport, IL 61032
Joel Zirkle

Work Order: CTD1000
Project: Sauer Danfoss - Ames, Iowa
Project Number: 10-233

Received: 04/19/10
Reported: 04/30/10 14:05

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	Quan. Limit	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: CTD1000-02 (27342 MW-33 - Ground Water) - cont.					**Sampled: 04/19/10 12:50**		**Recvd: 04/19/10 15:00**		
1,4-DIOXANE BY GCMS - SINGLE ION MONITORING (SIM) - cont.									
1,4-Dioxane	<2.0		ug/l	2.0	1	04/28/10 23:09	GMK	10D3059	EPA 8260B-SIM
Surr: Dibromofluoromethane (80-120%)	*102 %*								
Sample ID: CTD1000-03 (Trip Blank - Water)					**Sampled: 04/19/10**		**Recvd: 04/19/10 15:00**		
Volatile Organic Compounds									
Acetone	<10.0	CIN	ug/L	10.0	1	04/22/10 06:19	SJN	10D0965	SW 8260B
1,1-Dichloroethane	<1.00		ug/L	1.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
1,2-Dichloroethane	<1.00		ug/L	1.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
1,1-Dichloroethene	<2.00		ug/L	2.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
cis-1,2-Dichloroethene	<1.00		ug/L	1.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
trans-1,2-Dichloroethene	<1.00		ug/L	1.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
Methylene Chloride	<5.00		ug/L	5.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
Tetrachloroethene	<1.00		ug/L	1.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
1,1,1-Trichloroethane	<5.00		ug/L	5.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
1,1,2-Trichloroethane	<1.00		ug/L	1.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
Trichloroethene	<1.00		ug/L	1.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
Vinyl chloride	<2.00		ug/L	2.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
Xylenes, total	<3.00		ug/L	3.00	1	04/22/10 06:19	SJN	10D0965	SW 8260B
Surr: Dibromofluoromethane (75-130%)	*89 %*								
Surr: Toluene-d8 (80-120%)	*93 %*								
Surr: 4-Bromofluorobenzene (80-115%)	*103 %*								
VOC Preservation Check									
pH	<2.00		units	2.00	1	04/22/10 14:36	eee	10D0972	SW

TestAmerica Cedar Falls
Derrick Klinkenberg
Organics Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
704 Enterprise Drive Cedar Falls, IA 50613 * 800-750-2401 * Fax 319-277-2425

FEHR-GRAHAM & ASSOCIATES - FREEPORT
221 E. Main Street, Ste. 200
Freeport, IL 61032
Joel Zirkle

Work Order: CTD1000
Project: Sauer Danfoss - Ames, Iowa
Project Number: 10-233

Received: 04/19/10
Reported: 04/30/10 14:05

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Volatile Organic Compounds														
Acetone	10D0965			ug/L	N/A	10.0	<10.0							CIN
1,1-Dichloroethane	10D0965			ug/L	N/A	1.00	<1.00							
1,2-Dichloroethane	10D0965			ug/L	N/A	1.00	<1.00							
1,1-Dichloroethene	10D0965			ug/L	N/A	2.00	<2.00							
cis-1,2-Dichloroethene	10D0965			ug/L	N/A	1.00	<1.00							
trans-1,2-Dichloroethene	10D0965			ug/L	N/A	1.00	<1.00							
Methylene Chloride	10D0965			ug/L	N/A	5.00	<5.00							
Tetrachloroethene	10D0965			ug/L	N/A	1.00	<1.00							
1,1,1-Trichloroethane	10D0965			ug/L	N/A	1.00	<1.00							
1,1,2-Trichloroethane	10D0965			ug/L	N/A	1.00	<1.00							
Trichloroethene	10D0965			ug/L	N/A	1.00	<1.00							
Vinyl chloride	10D0965			ug/L	N/A	1.00	<1.00							
Xylenes, total	10D0965			ug/L	N/A	3.00	<3.00							
Surrogate: Dibromofluoromethane	*10D0965*			ug/L					*87*		*75-130*			
Surrogate: Toluene-d8	*10D0965*			ug/L					*94*		*80-120*			
Surrogate: 4-Bromofluorobenzene	*10D0965*			ug/L					*103*		*80-115*			
1,4-DIOXANE BY GCMS - SINGLE ION MONITORING (SIM)														
1,4-Dioxane	10D3059			ug/l	N/A	2.0	<2.0							
Surrogate: Dibromofluoromethane	*10D3059*			ug/l					*97*		*80-120*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
704 Enterprise Drive Cedar Falls, IA 50613 * 800-750-2401 * Fax 319-277-2425

FEHR-GRAHAM & ASSOCIATES - FREEPORT
221 E. Main Street, Ste. 200
Freeport, IL 61032
Joel Zirkle

Work Order: CTD1000
Project: Sauer Danfoss - Ames, Iowa
Project Number: 10-233

Received: 04/19/10
Reported: 04/30/10 14:05

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Volatile Organic Compounds														
Acetone	10D0965		20.0	ug/L	N/A	N/A	26.3		132		75-150		25	CIN
1,1-Dichloroethane	10D0965		20.0	ug/L	N/A	N/A	15.1		75		50-140		25	
1,2-Dichloroethane	10D0965		20.0	ug/L	N/A	N/A	16.5		82		80-135		15	
1,1-Dichloroethene	10D0965		20.0	ug/L	N/A	N/A	16.6		83		55-130		25	
cis-1,2-Dichloroethene	10D0965		20.0	ug/L	N/A	N/A	15.8		79		55-140		15	
trans-1,2-Dichloroethene	10D0965		20.0	ug/L	N/A	N/A	16.4		82		65-140		20	
Methylene Chloride	10D0965		20.0	ug/L	N/A	N/A	18.9		95		60-140		20	
Tetrachloroethene	10D0965		20.0	ug/L	N/A	N/A	20.1		101		70-135		15	
1,1,1-Trichloroethane	10D0965		20.0	ug/L	N/A	N/A	15.8		79		75-135		15	
1,1,2-Trichloroethane	10D0965		20.0	ug/L	N/A	N/A	16.8		84		55-140		25	
Trichloroethene	10D0965		20.0	ug/L	N/A	N/A	18.0		90		75-125		15	
Vinyl chloride	10D0965		20.0	ug/L	N/A	N/A	12.8		64		40-135		25	
Xylenes, total	10D0965		60.0	ug/L	N/A	N/A	56.4		94		60-135		15	
Surrogate: Dibromofluoromethane	*10D0965*			ug/L					*90*		*75-130*			
Surrogate: Toluene-d8	*10D0965*			ug/L					*96*		*75-125*			
Surrogate: 4-Bromofluorobenzene	*10D0965*			ug/L					*115*		*75-125*			
1,4-DIOXANE BY GCMS - SINGLE ION MONITORING (SIM)														
1,4-Dioxane	10D3059		10.0	ug/l	N/A	2.0	9.72		97		70-125			
Surrogate: Dibromofluoromethane	*10D3059*			ug/l					*96*		*80-120*			

TestAmerica Cedar Falls
Derrick Klinkenberg
Organics Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
704 Enterprise Drive Cedar Falls, IA 50613 * 800-750-2401 * Fax 319-277-2425

FEHR-GRAHAM & ASSOCIATES - FREEPORT
221 E. Main Street, Ste. 200
Freeport, IL 61032
Joel Zirkle

Work Order: CTD1000
Project: Sauer Danfoss - Ames, Iowa
Project Number: 10-233

Received: 04/19/10
Reported: 04/30/10 14:05

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
1,4-DIOXANE BY GCMS - SINGLE ION MONITORING (SIM)														
QC Source Sample: ITD2383-01														
1,4-Dioxane	10D3059	<2.0	10.0	ug/l	N/A	2.0	10.0	9.92	100	99	70-130	1	30	
Surrogate: Dibromofluoromethane	*10D3059*			ug/l					*101*	*103*	*80-120*			

FEHR-GRAHAM & ASSOCIATES - FREEPORT 221 E. Main Street, Ste. 200 Freeport, IL 61032 Joel Zirkle	Work Order: CTD1000 Project: Sauer Danfoss - Ames, Iowa Project Number: 10-233	Received: 04/19/10 Reported: 04/30/10 14:05	

CERTIFICATION SUMMARY

TestAmerica Cedar Falls

Method	Matrix	Nelac	Iowa
SW 8260B	Water - NonPotable	X	X
SW	Water - NonPotable		

Subcontracted Laboratories

TestAmerica Irvine

17461 Derian Avenue, Suite 100 - Irvine, CA 92614

Method Performed: EPA 8260B-SIM

Samples: CTD1000-01, CTD1000-02

Any abnormalities or departures from sample acceptance policy shall be documented on the 'Sample Receipt and Termperature Log Form' and 'Sample Non-conformance Form' (if applicable) included with this report.

For information concerning certifications of this facility or another TestAmerica facility, please visit our website at www.TestAmericaInc.com

Samples collected by TestAmerica Field Services personnel are noted on the Chain of Custody (COC) and are sampled in accordance with TA-CF SOP CF-FSS-01.

DATA QUALIFIERS AND DEFINITIONS

CIN The % RSD for this compound was above 15%. The average % RSD for all compounds in the calibration met the 15% criteria specified in EPA methods 8260B/8270C.

ADDITIONAL COMMENTS

TestAmerica Cedar Falls
Derrick Klinkenberg
Organics Manager

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Cedar Falls Division
704 Enterprise Drive
Cedar Falls, IA 50613

Phone 319-277-2401 or 800-750-2401
Fax 319-277-2425

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring: Yes

Client Name: Fehr-Graham & Associates
Client #: 10-233
Address: 221 E. Main St.
City/State/Zip Code: Freeport, IL. 61032
Project Manager: Joel Zirkle
Email Address: jzirkle@fehr-graham.com
Telephone Number: 815-394-4700
Fax:
Sampler Name: (Print Name) Mike Day
Sampler Signature: Mike Day

Project Name: Sauer-Danfoss/Ames
Project #: 10-233
Site/Location ID: SD-Ames
State: IA.
Report To: Erin Jarrett
Invoice To: FGA
Quote #:
PO#:

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed:
Fax Results: Y N
Email Results: Y N

Matrix: SL - Sludge, DW - Drinking Water, GW - Groundwater, S - Soil/Solid, WW - Wastewater, Specify, Other

Preservation & # of Containers: HNO_3, HCl, NaOH, H_2SO_4, Methanol, None, Other (Specify)

Analyze For: VOC's-8260, Dioxane - See list

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: ___

SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	VOC's-8260	Dioxane - See list								REMARKS
27341 MW-12	4-19	11:30	G				6						X	X								
27342 MW-33	4-19	12:50	G				6						X	X								

Special Instructions: Samples delivered to lab on ice.

LABORATORY COMMENTS: Analyze Trip Blank for 8260 VOCs 54 [illegible]

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Mike Day	4-19	14:50	[illegible]	4-19-10	3:00

TAL-0033 (0708)

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

704 ENTERPRISE DRIVE • CEDAR FALLS, IA 50613
800-750-2401 • 319-277-2425 FAX

Sample Receipt and Temperature Log Form

Client: Fehr Graham & Associates Project: _____

City: _____

Date: 4-19-10 Receiver's Initials: LF Time (Delivered): 3:00 pm

Temperature Record:

Cooler ID# (If Applicable)
SB-12

3.6 °C / On Ice

☑ Temp Blank

☐ Temperature out of compliance

Thermometer:

☐ IR - 61997671 'B'
☑ IR - 90876942 'C'
☐ IR - 61854108
☐ 22126775

Courier:

☐ UPS
☐ FedEx
☐ FedEx Ground
☐ US Postal Service
☐ Spee-Dee
☐ TA Courier
☐ TA Field Services
☑ Client
☐ Other

Custody seals present?
☑ Yes

Custody seals intact?
☑ Yes ☐ No

☐ Non-Conformance report started

Exceptions Noted

☐ Sample(s) not received in a cooler.
☑ Samples(s) received same day of sampling.
☑ Evidence of a chilling process
☐ Temperature not taken:

***Refer to SOP CF-SS-01 for Temperature Criteria**

H:\QA Folder\QA Forms & Log Book pgs\Cooler Receipt rev15.doc

Analyte List

Acetone
1,1-Dichloroethane
1,2-Dichloroethane
1,1-Dichloroethene
cis-1,2-Dichloroethene
trans-1,2-Dichloroethene
1,4 Dioxane (82608 SIM)
Methylene Chloride
Tetracloroethene
1,1,1-Trichloroethane
1,1,2-Trichloroethane
Trichloroethene
Vinyl Chloride
Total Xylenes