2340 NW ¼ SEC. 11 T. 27 R. 5 E

02678

5—425a

MISCELLANEOUS
RECEIVED
NOV 19 1924
NO. 26725
OSAGE AGENCY

DEPARTMENT OF THE INTERIOR
OFFICE OF INDIAN AFFAIRS
FINAL REPORT OF COMPLETED OR DEEPENED WELLS
FOR LANDS COVERED BY DEPARTMENTAL LEASES

SPECIFY OIL, ~~GAS OR DRY~~

This report must be filed within Ten Days after well is shot or producing natural. Use this form for Supplemental Report on Wells plugged back.

COMPANY OPERATING The Carter Oil Co. ADDRESS Tulsa, Okla.

LESSEE The Carter Oil Co. LESSOR Osage Indian Agency,

WELL No. 4 NW ¼ SEC. 11 T. 27 R. 5 E., Osage, COUNTY

Well located 300 Ft. N.-~~S.~~ of S line and 300 Ft. E.-~~W.~~ of W line Elevation (Derrick floor, relative to sea level.)

Well drilled by Company Tools Superintendent Chas A Baker,

Date commenced drilling July 13th, , 19 24 Finished Sept. 12th, , 19 24.

Date commenced deepening , 19 Finished , 19

CASING USED IN DRILLING Length	Size	Wt. per ft.	Thread	CASING LEFT IN HOLE Length	Landed at	SHOE Length	Make	PACKERS Kind	Length	Set at
19'2" Ft.	20 Ins.	90 Lbs.	Per in.	ALL	Ft.	Ft.		NONE	Ft.	Ft.
849'0 Ft.	15½ Ins.	70 Lbs.	Per in.	NONE	Ft.	Ft.			Ft.	Ft.
1219'0" Ft.	12½ Ins.	50 Lbs.	Per in.	Ft.	Ft.	Ft.			Ft.	Ft.
1442'0" Ft.	10 Ins.	40 Lbs.	Per in.	Ft.	Ft.	Ft.			Ft.	Ft.
2297'4" Ft.	8¼ Ins.	32 Lbs.	Per in.	ALL	Ft.	Ft.			Ft.	Ft.
2757'0" Ft.	6-5/8 Ins.	26 Lbs.	Per in.	Ft.	Ft.	Ft.			Ft.	Ft.
246'6"	5-3/16	17		(LINER)						

What was done to protect sands when outside casing was pulled?

Is water completely shut off? Amount water with oil per cent. Is oil cut

Oil—Initial 24-hr. production --- bbls. Initial 24-hr. production after shot 88 bbls. Shot from 2944 to 2992, size 120 qts.

Tubing

Gas—Initial open flow sand from ft. to ft. Cu. ft. rock pressure lbs. per sq. in.

Initial open flow sand from ft. to ft. Cu. ft. rock pressure lbs. per sq. in.

Dry Hole—State what steps have been taken to plug.

Location fee paid Supt Osage Agency acct Heirs of Paul Lyman Date 7/8/24 Amount, $ 100.00

(Sign here) J J Conry Your position with the lessee Dist. Supt.