505 East Huntland Drive
Suite 250
Austin, TX 78752

512.329.6080 PHONE
512.329.8750 FAX

www.TRCsolutions.com

December 27, 2012
TRC Solutions Project No. 192355

Mr. Gary Moore
U.S. EPA Region 6
1445 Ross Avenue, Suite 1200
Dallas, TX 75202-2733

Re: Daily Progress Report
Falcon Refinery Superfund Site
Ingleside, San Patricio County, Texas
TXD 086 278 058

Dear Mr. Moore:

On behalf of Lazarus Texas Refinery I, LLC, (Lazarus), TRC Solutions (TRC) submits this Daily Progress Report on the Removal Action Activities at the Falcon Refinery Federal Superfund Site to the United States Environmental Protection Agency for your review.

If you have any questions, comments, or concerns, please do not hesitate to contact me at (361) 522-1935.

Sincerely,
TRC

Alonzo G. Arredondo
Senior Geologist

Attachment: Daily Progress Report
cc: Lazarus Texas Refinery I, LLC

9568826

DAILY PROGRESS REPORT - Falcon Refinery Federal Superfund Site, Ingleside, TX;

1. DAILY PROJECT ACTIVITIES COMPLETED ON DECEMBER 25, 2012

The following activities were conducted today.

- No work was performed at the site today.

2. WORKERS ON-SITE THIS PERIOD

There were no workers at the Falcon Refinery site today.

3. STATUS OF TANK 16

At the completion of the power washing of Tank 16 by Superior Crude's contractor, Lazarus began sandblasting the floor to help evaluate the structural integrity of the floor. In the week of November 26 – 30, 2012 Lazarus worked to identify corrosion and holes in the floor of the Tank. Lazarus has patched small holes with fiberglass material and will also procure a contractor to evaluate the structural integrity of the floor in Tank 16 using Method API 653. At the completion of the inspection, the Tank Inspector will provide Lazarus with recommendations for the repair/modification to the floor that will allow Tank 16 to be placed into service.

Upon completion of the recommended repairs to the floor, Lazarus will use Tank 16 to store treated water that is currently being held in Tank 12. Lazarus will hold the treated water in Tank 16 until the floor of Tank 30 has been cleaned, inspected and repaired. Then water will be transferred from Tank 16 into Tank 30 for storage until it can be land applied for the propagation of native grasses.

Copyright 2012 TRC Solutions
All Rights Reserved