FRESNO SYSTEMS SERVICES
P. O. BOX 889
LOS FRESNOS, TEXAS 78566
(956)521-4188
Firm # F-2547

Re: tank #15 @ Falcon Refinery, Ingleside Texas

To whom it may concern:

This letter is to acknowledge that the repairs made to tank #15 meet the requirements of API codes 653. All the repairs made were supervised by Elias Kamaruza Enainne certified CSWIP 3.1 welding inspector Steel (CSWIP Cert No. 17068), certified API 510 pressure vessel inspector (API 510 Cert. No. 27447), certified API 653 above ground storage tank inspector (API 653 Cert No. 32787).

In the inspection report by Petro Chem dated March 4, 2010 the survey found the tank to be out of level by 0.84 inches. API 653 calculation for defection of this tank is 0.42 inches. API maximum defection permitted for this tank is calculated to be 1.63 inches. (ref: 653, appendix B, para B.3.2) therefore the foundation is in compliance.

In conclusion after my inspector inspected tank #15 on April 29, 2010 and after reviewing all the test data and reports it is to the best of my knowledge information and belief that tank #15 is in compliance with API codes and ready to be used.

Respectfully Submitted,

STATE OF TEXAS
MANUEL FLORES
46173
REGISTERED
PROFESSIONAL ENGINEER

04-30-10

Manuel Flores, P.E

9569139