①

AES Guayama 3/13/12

Guayama, PR.

RCRA Sampling Inspection

Arrive 0945

EPA - Bob Morrell
Len Grossman
Thuan Tran

EQB - Frances Segarra

AES Puerto Rico

Method 1313

Tour at 1118

Peg mill → 80-25 Rotor Ply ash / Bed ~~Bottom~~ Rm Ash
30% water

→ Stacking Area → 10-14 days cure

Low Sulfur Columbian Coal
< 7%

Zero water discharge

PRR000011965

Manufactured Aggregate - Composite
1145-1245
Composite sample of 20 grabs collected from final product pile

2 5-gallon buckets collected
Buckets w/ liners & lids

Split - Sand

20 grabs collected w/ poly scoop & mixed in 5 gal buckets

4 scoops per location per bucket

4 photos

Analysis: LBAP