SOUTH PRODUCTION NOTES

August 30, 2016
11-7 Shift Notes
BASF EMPLOYEES
286 Last Recordable
346 Last Lost time

Title V Notes:
Trimer – repairs should be completed today. Will need to unlock and start it up to check for leaks.
B9 Sump – Floor CRT needs to walk a couple times per shift to check for overflow.
F2 – Need to check each shift. Verify that Water valve is about ¼ open. Currently running on a constant overflow due to pH issues.
Sly – Blower motor is getting loud – WOW.
NOx/CO system – Alright lately.
#8 DC – Filters have been changed out, but still blowing out something. Air to blowdowns will be installed.

Work To Be Done in the Department:

- Need to get the Cu 1230 repacked (waiting on Scrubber modifications)
- Need to verify that the partial drum of E230 was repacked.
- Need to move Fines to copper reclaim (see emails from Peshek)

#1 MED / D 1780:

Dryer needs a new burner – being ordered.
Also looking into having the dryer bed interlocked with the burners, so when they kick out the dryer stops. Rob T has been contacted, will probably need an MOC for this mod.
Locked out the diverter valve to the calciner hopper.

#1 RC / Cu 0865:

Continue. We are now filling 400lbs into drums. Tape on labels. The oversize has been set up to refeed per Will Tuttle.
The bags must be fed to the calciner in bag order. Remember to use the log sheet every time you hang a bag.
Cannot find bag 9 of lot 158. Check MOD for additional notes.

#2 MED line / Styrene is next:

Continue making batches.

#2 RC / S6-42:

Clean up complete. Need to set up discharge before starting. End seal scheduled to be changed on Tues.

#3 MED line / D-1780 LAQ:

Continue making batches. More Catapal is on dock #3. Diverter valve is leaking by a little bit. Gasketing material is on order; plan is to repair on Monday.
Need to grease end seals and watch the dusting.
Steve ordered more Grease early in the week should be in soon.
Bottom piping below filter receiver and Vacuum pump discharge areas are difficult to keep clean – see Andrea's e-mail.
Kirk is looking into getting the scale head for the liquid weigh tank replaced because it keeps loosing memory when it is powered down.

#3 RC / D-1780 LAQ:

Continue. F1 exhaust valve repaired. See email from Kirk regarding how to actuate.
Make sure to seal pouches on labels (we have had a few fall out).

#4 RC / Ni-4322 Next:

Make sure calciner is lit but leave temps down. Will be performing some tests with Trimer.
Do not let the hopper run low, feed rate on calciner will be affected.
Keep an eye on this product and the Trimer due to high NOx.

#5 RC / Cu 0539 Next:

Cleaned. Still holding. Evaluating whether or not we need to send to the Trimer. 5A after filter gauge to be installed Monday. Also need after filter replaced. Keep dust collectors locked out until then.
When running, feed Hopper should not be filled past 2 feet below the top to allow room for blowdowns. HEPA filter was last changed out 6-11-16 on day shift.

#6 RC & Dryer / D-0257:

Continue. Turn off feed Wednesday at 5am for burner tuning.
Engineer is testing on/off times on the syntron to try and get material to feed better. Need to get drums on the 1st floor refed.
Make sure fines drum on the feed end is checked several times per shift and open the slide gate to empty it. Material will leak from the seals and on to the floor when it backs up.
Please make sure all bags are labeled on both sides and the tops have been wire tied closed. Also all bags must be check weighed.

West Pfaudler / Ni 4322 1/8:

Lid has been pulled. Pfaudler has been washed.

East Pfaudler / D-0257:

Continue making batches as needed to support RC#6. Keep an eye on the vacuum and temperature of the green tank on 1st floor (manually add water if it

gets too hot - try and just crack the valve or we end up sending a lot of water to WWTP).
Raws are out in the railshed and polebarn.

6 Tank / Ni 4322 (Nickel nitrate):

Got into range, at 1.69. Steam on tank is ok. Continue to monitor tank once a shift to keep from crystalizing.

7 Tank / Ni 4322 (Nickel Nitrate):

Tank was emptied and rinsed.

National Dryer / Ni 4322:

Material has been feeding through. Should finish on mids. Spray paint 1/8" on bags and move to north TK area.

PK Blender / Pill mix:

Hold off on making more Pill Mix. Clean out building 9 of pill mix supplies.
Clean blender.
Contact Group Leader before using any water in building 9 or before unlocking sumps. They have all been locked out with Blue operational locks.
Check bag house DP before starting each batch.
Flow meter is installed but not calibrated yet. DO NOT USE
DP Gauge should be set at 3.5 and 4.25.

Abbe Blender:

Abbe has been rinsed (the tank and the lines).

Tower 3 / Cu 1155:

Plan to start on Wednesday.

Tower 6 / Zn 0313:

Tower is down. Tower has been washed down. Mazella fixed the chain basket.

North Screener / ?:

Installing new hoist system now. PSSR has been done. Need to finish a few start up items before starting to use.

South Screener / Cu 1155:

Cleanup complete. Need to know what product is next. Kristen is getting a new valve in for the alcohol.
Stretch wrapper is working. Please wrap your drums as full pallets are made.
See GL or Kristen for quick informational session on how to operate.
If you wash down drums with water you need to dry them off – the green drums are very prone to rust.

#2662 (west) Pill Machine / Al 3915:

Out of feed. Cleaning as able.

#2664 (east) Pill Machine / AL 3915:

Out of feed. Cleaning as able.

TK #2 / ?:

Done. Leave the saggers on – Next Product?

TK #4 / Switching to Cu-2508:

Plan to start loading on 3rd shift. Continue. Let GL know if there is material available.

Harrop Kiln / Al-3920:

Kiln is down.

Building 27 Belt Filter / Cu 5020:

Continue. Do not use the taller, thinner cardboard sleeves, those are for LIB.
Soda ash is in the rail shed.
We have switched to 188 lined super sacks. These will need cardboard sleeves around them and new clean pallets.

Top 12 are important enough to keep running and staffed, top 7cannot afford to have additional production interruptions.
West Blender was added now that we are within a week of having to ship the Sept P&G order, we cannot pack these A/P's until we have the Cu-1820 P data.

1) #4 RC/Trimer/West Pfaudler/National Dryer
2) #1 RC South (Cu-0865 T)
3) #6 RC/East Pfaudler
4) #5 RC/Trimer
5) #1 RC North
6) North CUAPV (to keep #1 RC North running)
7) Reduction Towers/Screening (Specifically when the Cu-1155 T starts up)
8) West Blender (Cu-1886 P) – to get the air pallets packed out for the P&G order due to go out a week from today
9) North PK/Wyssmont
10) #3 MED/RC/CTO – Use #1 MED if #3 MED has any issues in keeping up with #3RC
11) #2 MED/RC
12) South Precip/APV
13) Ross Mixer/#4 Tunnel Kiln
14) Kneader
15) PR2 Cu-1152 T

16) Horne Machines Al-3915 T to run out any remaining pill mix
17) Harrop Kiln