RIG NUMBER 47

HOLE NUMBER BPH-13

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-16-97

PAGE 1 OF 1 PAGES

CLIENT BPH

JOB Florence COUNTY Pinal STATE AZ

TIME	DEPTH	REMARKS
07:00		Safety meeting
08:30		rig up to Drill Surface Casing
11:30		Go to Lay Down yard for casing
12:30		START Drilling Surface Casing
14:00		mix and pour cement
15:00		Wait on cement to set.
18:00		20g out

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS _____ TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Steel casing	12"	20'						
	Cement Silvano Galindo	94	10						
	Calcium cloride	50'	1.						
	[illegible]								

PAYROLL	EMPLOYEE #				
	NAME	P-Jaramillo 13	C-Garcia 13	G-Chavez 13	
	HOURS	J-Branson 13	M-Rodriguez 13	S-Arazio 13	

TOOLPUSHER Silvano Galindo CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 47

HOLE NUMBER BHP 13

HOLE ANGLE [illegible]

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-24-97

PAGE 1 OF 1 PAGES

CLIENT BHP-13

JOB [illegible] COUNTY [illegible] STATE NZ

TIME	DEPTH	REMARKS
24:00		Circulate well
24:30		Mix mud and cimbar mineral mix
03:30		Wait on cement truck
05:30		Pump cement in casing ([illegible])
[illegible]		Rig Down equipment (STAND BY) W. ON CEMENT [illegible]
08:00		Clean mud pits
10:00		Change oil on mud pump #2
12:00		Zog out.

TOTAL SHIFT FOOTAGE 0 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Gel Cmud	50	2						
	Cimbar mix	50	100						
	Cubic yards of cement		7yds						

PAYROLL					
	EMPLOYEE #				
	NAME	P. Jaramillo	G. Chavez	J. Brunson	
	HOURS	13	13	13	

TOOLPUSHER [illegible] CLIENT [illegible]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 117

HOLE NUMBER BHP 13

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-24-97

PAGE 1 OF 2 PAGES

CLIENT B. H. P. 12

JOB Florence COUNTY Pinal STATE AZ

TIME	DEPTH	REMARKS
1300		Drain oil on mud Pump
1330		Trip 1" Pipe for Cement 36 ft
1630		Rig Down & moved

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS _____ TOTAL LOADS OF WATER _____

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Cement	94LB	20						

PAYROLL					
	EMPLOYEE #				
	NAME				
	HOURS				

TOOLPUSHER [illegible] CLIENT [illegible]