RIG NUMBER 47

WELL NUMBER BHP ~~2008~~ 8

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-11-97

PAGE 2 OF 2 PAGES

CLIENT BHP

JOB Florence COUNTY PINAL STATE AZ

TIME	DEPTH	REMARKS
18:30		Move To New Location OWBS
19:00		Rig up
20:00	20	Drill surface casing
22:00		run surface casing
22:30		mix cement and pour
23:00		Wait on cement to set.
24:00		Log out

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS _____ TOTAL LOADS OF WATER _____

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	cement	94	18						
	cement	94	15						

PAYROLL					
	EMPLOYEE #				
	NAME				
	HOURS				

TOOLPUSHER Silvino Galindo

CLIENT Mr Dai

RIG NUMBER 47

HOLE NUMBER BHP-8

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-13-97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB Florence COUNTY PINAL STATE AZ

TIME	DEPTH	REMARKS
2400		CIRCULATE
0145		LAY DOWN PIPE
0400	415 ft.	RUN FIBER GLASS CASING
0630		MIX MIM BAR
0730		CIRCULATE (STAND BY) (Waite on Cement)
1030		Pour cement well NO BHP-8 - 7yds.
1200		Log out

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER _____

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Quik Gell	50lb	8						
	MIM Bar	50lb	100						

PAYROLL					
	EMPLOYEE #				
	NAME	M. Rodriguez	C. Garcia	S. Araujo	
	HOURS	13	13	13	

TOOLPUSHER Silverio Galindo CLIENT [illegible]

RIG NUMBER 47

HOLE NUMBER BHP-8

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-13-97

PAGE 1 OF 2 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE AZ

TIME	DEPTH	REMARKS
12:00	400'	run IN Drill pipe open end To Flash cement
15:00		Lay Down pipe
15:30	130	Run Trimming pipe
16:00		mix cement
16:45		pour cement
17:00		mix cement
17:45		pour cement
18:00		mix cement
18:45		pour cement
20:00		Rig Down Equipment
21:30		move To New location
		7hrs Drive From Florence AZ
		To Grants Nim.

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 4

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	cement	94	77						

PAYROLL					
	EMPLOYEE #				
	NAME	P-Jaramillo	G-Chavez	J-Brunson	
	HOURS	~~13~~ 20	~~13~~ 20	~~13~~ 20	

TOOLPUSHER Silvano Galindo CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95