

Project: DOUGLAS AIRCRAFT CO.
Project No.: 8941863J

CONT. LOG OF BORING DAC-P1

Fig. 3

WOODWARD-CLYDE CONSULTANTS

TOTAL P.05

BORING LOCATION: See Location Map		ELEVATION AND DATUM: 52.43 Feet above MSL	
DRILLING AGENCY: Gregg Drilling, Inc.	DRILLER: C. Swenson	DATE STARTED: 9-25-89	DATE FINISHED: 9-25-89
DRILLING EQUIPMENT: Mobile B-57 With 11-Inch O.D., H.S.A.		COMPLETION DEPTH (ft): 90.0	ROCK DEPTH (ft): -
TYPE OF WELL CASING: PVC Sch. 40	SCREEN PERFORATION: 0.010 Inch	DIAMETER OF BORING (in.): 11	DIAMETER OF WELL (IN.): 4
TYPE/SIZE OF SAND PACK: Monterey #0/30	TYPE/THICKNESS OF SEAL(S): (1/9") Bentonite Pellets, 3 Feet/Volclay Grout 47 Feet/ Concrete Plug 5 Feet		
No OF SAMPLES: DIST. - UNDIST. 10	CORE -	LOGGED BY: H. Reyes	CHECKED BY: P. Glaesman
WATER DEPTH (ft): FIRST 73.7 COMPL. -	24 HRS. 71.05		

DEPTH (feet)	DESCRIPTION	LITHOLOGIC LOG	WELL COMPLETION LOG	SAMPLES No.	SAMPLES Type	SAMPLES Blow Count	O.V.A. (ppm) Head-Space	O.V.A. (ppm) Back-Ground	Drilling Rate (Time)	REMARKS
0	3 inch AC, 3 inch of base sandy gravel. Very moist, black, CLAY (CH).								1020	
5	Hard, moist, very dark brown, SILTY CLAY (CL), with fine grained sand.			1	X	35	8.8	8.4	1030	
10	Becomes very stiff, moist, olive brown SILTY CLAY (CL).									
15	Very stiff, very moist, olive brown, CLAYEY SILT (MH).			2	X	25	8.6	7.8	1037	
20										
25	Dense, moist, olive brown, SILTY fine grained SAND (SM), some shell fragments.			3	X	39	84	7.8	1046	
30	Becomes very dense, yellowish brown with more shells.									
35				4		146	8.0	7.8	1057	

Project: DOUGLAS AIRCRAFT CO.
Project No.: 8941863J

LOG OF BORING DAC-P1

Fig. 1

WOODWARD-CLYDE CONSULTANTS


DEPTH (feet)
DESCRIPTION
LITHOLOGIC LOG
WELL COMPLETION LOG
SAMPLES
No.
Type
Blow Count
O.V.A. (ppm)
Head-Space
Back-Ground
Drilling Rate (Time)
REMARKS
Very dense, yellowish brown, SILTY fine grained SAND (SM), with shell fragments.
Very stiff, moist, olive, SANDY SILT (ML), with iron oxide staining.
Very dense, moist, light olive to light olive gray, SILTY fine grained SAND (SM).
Very dense, saturated, olive brown, SILTY fine grained SAND (SM).
40
45
50
55
60
65
70
75
4 146 8.0 7.8 1057
5 60 11.0 6.5 1107
6 92 7.5 6.2 1121
7 100 8.5 7.7 1134
8 100 68 7.5 1240
Project: DOUGLAS AIRCRAFT CO.
Project No.: 8941863J
CONT. LOG OF BORING DAC-P1
Fig. 2
WOODWARD-CLYDE CONSULTANTS

INTEGRATED
Environmental Services, Inc.

BUILDING #40

Project Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA

Site Id: WCC-12S	Elevation: 47.31'
Datum: Mean Sea Level	Total Depth: 91.50'
X Coordinate: 12749.25	Y Coordinate: 12715.20
Date Started: 09/17/90	Date Completed: 09/17/90
Consulting Firm: WOODWARD-CLYDE	
Contractor: A&R DRILLING, INC.	
Logged By: H. REYES	Certified By: M. RAZMDJOO

Annular Fill:
type: Grout fm: 0.00' to: 52.50'
type: Bentonite Pellets fm: 52.50' to: 55.00'
type: Sand Filter fm: 55.00' to: 91.50'

Screens:
type: Slotted size: 0.010india: 4.00in fm: 60.00' to: 90.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 60.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Material Description
					AS	6 inches asphalt/concrete.
					CL/FL	Moist, dark yellowish-brown, SANDY CLAY with GRAVEL (CL-GP).
					SM	Medium dense, moist, dark yellowish-brown, fine grained SILTY SAND (SM).
	24		1	22 ppm		
						With trace CLAY.
10	15		2	28 ppm		
					ML/SM	Medium dense, moist, olive brown, SANDY SILT to SILTY SAND (ML-SM).
	18		3	34 ppm		
						Becomes moist to very moist.
20	25		4	34 ppm		
					CL	Very stiff, moist, olive brown SANDY CLAY (CL).
	23		5	30 ppm		
					SP/SM	Dense, moist, olive brown, fine grained SAND with SILT (SP-SM).
30	34		6	36 ppm		
					ML	Medium dense, moist, olive brown, SANDY SILT (ML), with trace CLAY.
	24		7	38 ppm		
					SP	Dense, moist, yellowish-brown, medium grained SAND (SP).
40	35		8	37 ppm		
					SM	Medium dense, moist, yellowish brown, fine grained SILTY SAND (SM), with abundant shells.
	27		9	38 ppm		
					MH/CL	Very stiff, very moist, mottled (olive and yellowish-brown), CLAYEY SILT to SILTY CLAY (MH-CL), with iron oxide veinlets..
50	24		10	44 ppm		
					SM	Medium dense, moist to very moist, olive, fine grained SILTY SAND (SM).
	24		11	44 ppm		

Well Construction
MP. EL. 47.18



Project Name: McDonnell Douglas C-6 Facility

Site Id: WCC-12S

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
	42		12	42 ppm	ML		Dense, moist, olive brown, SANDY SILT (ML), with some iron oxide veinlets.
	45		13	46 ppm	SM		Dense, wet, olive, fine grained SILTY SAND (SM).
70	34		14	48 ppm			
					SP		Very dense, wet, dark yellowish-brown, medium grained SAND (SP).
	64		15	90 ppm			
					SM		Very dense, wet, olive, fine grained SILTY SAND (SM).
80	63		16	64 ppm			
					SP/SM		Very dense, wet, olive gray, medium grained SAND with SILT (SM-SP).
	54		17	66 ppm			
					SC		Dense, wet olive brown, fine grained CLAYEY SAND (SC), with abundant shell fragments.
90	35		18	58 ppm			Bottom of boring at 91.5 feet.
100							
110							
120							
130							
140							

Well Construction



INTEGRATED
Environmental Services, Inc.



DG 44

ject Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA		Annular Fill: type: Grout fm: 0.00' to: 53.00'; type: Bentonite Pellets fm: 53.00' to: 56.00'; type: Sand Filter fm: 56.00' to: 91.00'
Site Id: WCC-11S	Elevation: 50.29'	
Datum: Mean Sea Level	Total Depth: 91.00'	Screens: type: Slotted size: 0.010in dia: 4.00in fm: 60.00' to: 90.00'
X Coordinate: 12744.01	Y Coordinate: 13870.68	
Date Started: 09/12/90	Date Completed: 09/13/90	Blank Casing: type: PVC dia: 4.00in fm: 0.0' to: 60.00'
Consulting Firm: WOODWARD-CLYDE		Conductor Casing: type: dia: 0.00in fm: 0.00' to: 0.00'
Contractor: A&R DRILLING, INC.		
Logged By: H. REYES	Certified By: M. RAZMDJOO	Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Material Description	Well Construction MP. EL. 50.11
					SM/FL	Damp, yellowish-brown, fine grained SILTY SAND (SM).	
					ML/FL	Moist, olive brown, SANDY SILT (ML).	
	4		1	44 ppm	CL/FL	Soft, wet, black, SANDY CLAY (CL).	
					CL	Very stiff, moist, yellowish-brown, SILTY CLAY (CL).	
10	27		2	50 ppm			
					ML	Medium dense, moist, dark olive brown, SANDY SILT (ML), micaceous.	
	10		3	34 ppm			
20	8		4	42 ppm		Becomes loose, more SANDY.	
						Becomes medium dense, more micaceous.	
	12		5	33 ppm			
30	13		6	39 ppm		Medium dense, moist, dark olive brown, SANDY SILT (ML), micaceous.	
	28		7	32 ppm			
40	15		8	50 ppm		With some CLAY.	
					SP	Medium dense, moist, dark yellowish-brown, fine to medium grained SAND (SP).	
	21		9	50 ppm			
50	36		10	61 ppm	SM	Dense, very moist, olive brown, fine grained SILTY SAND (SM).	
					GP	Lense of dense, moist, gray GRAVEL (GP), rounded, 1 inch size.	
	26		11	62 ppm	MH	Very stiff, very moist, olive, CLAYEY SILT (MH), micaceous, with iron oxide staining.	
					SM	Dense, moist, olive brown, fine grained SILTY SAND (SM).	

Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-11S

.th (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description	Well Construction
	33		12	43 ppm	SP		Becomes less SILTY, grading to SAND (SP).	
							Becomes more SILTY, micaceous.	
	50		13	52 ppm				
70	44		14	56 ppm	SP/SM		Becomes wet, dark, olive gray, fine grained SAND with SILT (SP-SM), very micaceous. Dense, wet, dark olive gray, fine grained SAND with SILT (SP-SM), very micaceous.	
	46		15	46 ppm	ML		Dense, wet, olive SANDY SILT (ML), thinly bedded.	
					SP/SM		Very dense, wet, olive brown, fine to medium grained SAND with SILT (SP-SM).	
80	57		16	43 ppm				
90							Bottom of boring at 91 feet.	
100								
110								
120								
130								
140								

INTEGRATED
Environmental Services, Inc.



Project Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA	
Site Id: WCC-10S	Elevation: 51.29'
Datum: Mean Sea Level	Total Depth: 90.80'
X Coordinate: 11338.90	Y Coordinate: 14038.98
Date Started: 06/07/89	Date Completed: 06/07/89
Consulting Firm: WOODWARD-CLYDE	
Contractor: A&R DRILLING, INC.	
Logged By: H. REYES	Certified By: B. JACOBS

Annular Fill:
type: Grout fm: 0.00' to: 49.00'
type: Bentonite Pellets fm: 49.00' to: 54.00'
type: Sand Filter fm: 54.00' to: 90.80'

Screens:
type: Slotted size: 0.010in dia: 4.00in fm: 60.00' to: 90.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 60.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Material Description
				6 ppm	AS/CO	3 1/2 -inch asphalt/ concrete over 9-inch base material.
					CL	Soft, very moist to saturated, black, SANDY CLAY (CL)
	24		1	1 ppm		Becomes very stiff, moist, dark yellowish brown.
					SM	Medium dense, moist, olive brown, fine grained SILTY SAND (SM), with trace of clay.
10	13		2	1 ppm		No clay.
	25		3	2 ppm		Becomes very stiff to hard.
20	21		4	0 ppm	CL	Very stiff to hard, moist, dark yellowish-brown, SANDY CLAY (CL).
	61		5	0 ppm		Contains large nodules of calcium carbonate (HCL Reaction).
					SM	Dense, moist, olive brown, fine grained SILTY SAND (SM).
30	36		6	1 ppm		
					SP/SM	Dense, moist, olive brown, fine grained SAND to SILTY SAND (SP-SM).
	32		7	2 ppm		
					SP	Dense to very dense, damp, pale brown, fine grained SAND (SP).
40	46		8	1 ppm		
	55		9	2 ppm		
50	43		10	2 ppm		Becomes olive brown.
	32		11	1 ppm	SW	Dense, moist, olive brown, medium grained GRAVELLY SAND (SW), gravel 1/4" - 1/2" diameter.
					SC	Very dense, moist, dark olive, fine grained CLAYEY SAND (SC).
	90		12	1 ppm	SM	Very dense, moist, olive, fine grained SILTY SAND (SM).

Well Construction
MP. EL. 51.12



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-10S

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description	Well Construction
	74		13	3 ppm				
70	51		14	ppm			Becomes wet, olive brown.	
	99 26		15	10 ppm				
80	99 5		16	6 ppm			Becomes olive, micaceous.	
	42		17	6 ppm			Becomes medium grained with shell fragments. (Added 25 gallons water to prevent surging sand coming inside the augers.)	
90	3 /3"		18	6 ppm			Bottom of boring at 90.8 feet.	
							NOTE: Added 40 gallons of water prior to installation of well casing.	
100								
110								
120								
130								
140								

INTEGRATED
Environmental Services, Inc.



Project Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA

Site Id: WCC-07S	Elevation: 48.67'
Datum: Mean Sea Level	Total Depth: 90.50'
X Coordinate: 12730.37	Y Coordinate: 12868.64
Date Started: 06/08/89	Date Completed: 06/08/89
Consulting Firm: WOODWARD-CLYDE	
Contractor: A&R DRILLING, INC.	
Logged By: P. GLOESMAN	Certified By: M. RAZMDJOO

Annular Fill:
type: Grout fm: 0.00' to: 49.00'
type: Bentonite Pellets fm: 49.00' to: 54.00'
type: Sand Filter fm: 54.00' to: 90.50'

Screens:
type: Slotted size: 0.010indic: 4.00in fm: 60.00' to: 90.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 60.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
				10 ppm	AS/CO		6-inch asphalt/ concrete over 8-inch base material.
	31		1	1 ppm	AS		Hard, moist, black, SANDY CLAY (CL).
	45		2	1 ppm	CL		Becomes dark yellowish-brown.
10				1 ppm			
	36		3		SM		Medium dense, moist, olive brown, fine grained SILTY SAND (SM).
	14		4	3 ppm			Becomes dark yellowish-brown, with trace of clay, some decomposed roots.
20	25		5	2 ppm			
					CL		Hard, moist, dark olive brown, fine grained SANDY CLAY (CL) with root holes.
	31		6	2 ppm			
					SM		Dense, moist, olive brown, fine grained SILTY SAND (SM).
30	41		7	2 ppm			
	32		8	2 ppm			With root holes and small nodules of calcium carbonate (HCL Reaction).
							Dense, moist, olive brown, fine grained SILTY SAND (SM) with root holes and CaCo nodules.
					SP		Medium dense, moist, dark brown to olive brown, medium grained SAND (SP).
40	25		9	3 ppm			
					SP/SM		Dense, moist, olive brown, fine grained SILTY SAND to SILTY SAND (SP-SM).
	44		10	2 ppm			
							Zone of hard, damp, light brown, calcareous material (sand and shell fragments).
50	19		11	3 ppm	CL		Very stiff, moist, olive CLAY (CL) mixed with shell fragments and calcareous nodules (appears to be gouge zone).
					SM		Dense, moist, olive fine grained SILTY SAND (SM).
	35		12	2 ppm	CL		Dense, moist, olive SANDY CLAY (CL) with some iron oxide staining.
					SM/SP		Dense, moist, olive brown fine grained SILTY SAND to SAND (SM-SP).
	38		13	1 ppm			

Well Construction
MP. EL. 48.29



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-07S

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description	Well Construction
					SP		Dense, very moist, olive gray, fine grained SAND (SP).	
	43		14	1 ppm				
					SM		Dense, very moist, olive, fine grained SILTY SAND (SM), micaceous.	
70	44		15	3 ppm			Becomes saturated.	
	44		16	9 ppm			Dense, saturated, olive, fine grained SILTY SAND (SM), micaceous. Sand becomes fine to medium grained.	
80	35		17	13 ppm			Becomes very dense, medium grained with few coarse grains, less silt, few shell fragments .	
	69		18	7 ppm			Becomes dense, medium to coarse grained, more silt, no shell fragments.	
90	37		19	0 ppm			Bottom of boring at 90.5 feet.	
100								
110								
120								
130								
140								

*NOTE: Upon completion of drilling and sampling added approximately 60 gallons of tap water to prevent heaving sand coming inside the augers.

INTEGRATED
Environmental Services, Inc.



oject Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA	
Site Id: WCC-05S	Elevation: 48.74'
Datum: Mean Sea Level	Total Depth: 91.00'
X Coordinate: 12963.89	Y Coordinate: 12998.69
Date Started: 11/24/87	Date Completed: 11/24/87
Consulting Firm: WOODWARD-CLYDE	
Contractor: A&R DRILLING, INC.	
Logged By: B. JACOBS	Certified By: H. REYES

Annular Fill:
type: Cement fm: 0.00' to: 5.00'
type: Grout fm: 5.00' to: 51.00'
type: Bentonite Pellets fm: 51.00' to: 63.50'

Screens:
type: Slotted size: 0.010in dia: 4.00in fm: 61.00' to: 91.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 61.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
				3-4 ppm	CL/ML		Moist, dark olive brown, CLAYEY SILT (CL-ML) with little sand.
					CL		Moist, moderate brown SILTY CLAY (CL) with some sand..
10							
							Becomes more silty.
20							
							Becomes dark yellowish-brown.
30							
							Moist, dark yellowish-brown SILTY CLAY (CL) with some organic roots and iron oxide staining.
40							
	34		1	3 ppm	SP		- No odor - Dense, moist, dusky yellow to light olive brown fine grained SAND (SP) with little silt.
50							
							Interbeds of silty sands and clay. - No odor -
	37		2	5 ppm			

Well Construction
MP. EL. 48.52



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-05S

-pth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description	Well Construction
70	70		3	4 ppm			Becomes very dense.- No odor -	
80	35		4	3 ppm	SM/ML		Becomes wet. Water encountered at 73 feet. Dense, wet, moderate olive brown, fine grained SILTY SAND (SM-ML). -No odor-	
90							No sample collected Bottom of boring at 91.5 feet. *NOTE: 55 gallons of city water used to aid well installation.	
100								
110								
120								
130								
140								

INTEGRATED
Environmental Services, Inc.



ject Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA

Site Id: WCC-04S	Elevation: 50.07'
Datum: Mean Sea Level	Total Depth: 91.50'
X Coordinate: 12741.35	Y Coordinate: 13075.30
Date Started: 10/27/87	Date Completed: 10/27/87
Consulting Firm: WOODWARD-CLYDE	
Contractor: A&R DRILLING, INC.	
Logged By: H. REYES	Certified By: B. JACOBS

Annular Fill:
type: Cement fm: 0.00' to: 6.00'
type: Grout fm: 6.00' to: 59.50'
type: Bentonite Pellets fm: 59.50' to: 65.00'

Screens:
type: Slotted size: 0.010in dia: 4.00in fm: 70.00' to: 90.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 70.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
				4-6 ppm	AS		Asphalt.
					CL		Moist, grayish-brown, SILTY CLAY with some SAND (CL).
							Moist, dark yellowish-brown SILTY CLAY (CL).
							- No odor -
10							
20							
30							
					VA		Lense of dark greenish-black volcanic angular gravel.
					CL		Moist, dark yellowish-brown SILTY CLAY (CL).
40							
	18		1	8 ppm			Very stiff, organic roots and plant detritus with organic iron oxide staining. - No odor -
50							
	23		2	8 ppm			- No odor -

Well Construction
MP. EL. 49.69



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-04S

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
							Occasional fossiliferous gravel.
	43		3	5 ppm	SM		- No odor - Hard light oliv brown, fine SANDY SILT to SILT to fine SILTY SAND (SM).
70							
	42		4	7 ppm	CL		Becomes wet. Water encountered at 75 feet. Hard, damp, light olive brown SILTY CLAY (CL) with iron oxide staining.
					SP		Very dense, light olive brown, fine grained SAND (SP) with little silt.
80	45		5	8 ppm	SP		2-inch layer of CLAY (CL). - No odor -
							Very dense, wet, light olive brown, fine grained SAND(SP) with little silt.
90			6	8 ppm	CL/ML		Moist, light olive brown, SILTY CLAY (ML-CL). - No odor - Bottom of boring at 91.5 feet.
100							
110							
120							
130							
140							

*NOTE: 45 gallons of city water used to offset hydrostatic head at flowing sands during well installation.

Well Construction



INTEGRATED
Environmental Services, Inc.



Project Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA

Site Id: WCC-03D	Elevation: 51.42'
Datum: Mean Sea Level	Total Depth: 140.00'
X Coordinate: 12583.61	Y Coordinate: 13265.87
Date Started: 06/23/89	Date Completed: 06/27/89
Consulting Firm: WOODWARD-CLYDE	
Contractor: BEYLIK DRILLING	
Logged By: H. REYES	Certified By: M. RAZMDJOO

Annular Fill:
type: Cement fm: 0.00' to: 5.00'
type: Grout fm: 5.00' to: 106.00'
type: Bentonite Pellets fm: 106.00' to: 115.00'

Screens:
type: Slotted size: 0.010in dia: 4.00in fm: 120.00' to: 140.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 120.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
					AS/CO		6-inch asphalt and concrete cover. 6-inch base material.
					SM		Dark yellowish-brown, fine grained SILTY SAND (SM).
10							Dark yellowish-brown, fine grained SILTY SAND (SM) with some clay.
20							Becomes olive brown, fine to medium grained SILTY SAND (SM).
30							Becomes clayey with some calcareous nodules.
							Olive brown, fine to medium grained SILTY SAND (SM) with trace of clay, some calcareous nodules.
40					CL		Olive brown SILTY CLAY (CL), with coarse grained sand.
50					SM		Olive brown, fine grained SAND (SM) with some coarse grained sand and abundant shell fragments.

Well Construction
MP. EL. 51.18



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-03D

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
70							More coarse grained sand.
					SP		Olive brown, medium grained SAND (SP).
							Olive brown, fine to medium grained SAND (SM) with abundant shell fragments.
80							Lense of dark yellowish-brown, coarse grained SAND (SP), slight chemical odor - drilling mud foamed up.
90							Lens of dark yellowish-brown coarse grained SAND (SP).
100							Grayish brown, fine to medium grained SAND (SM) with abundant shell fragments.
110					CL		Dark yellowish-brown, SILTY CLAY (CL).
120					SM		Olive brown, fine grained SILTY SAND (SM).
					ML		Olive brown SANDY SILT (ML), micaceous.
					SM		Olive brown, fine to medium grained SILTY SAND (SM).
					CH		Olive brown CLAY (CH).
					SP		Olive brown, medium grained SAND (SP).
130							Hard reddish-brown SANDSTONE.
							Hard, light yellowish-brown to bluish-gray, SILTY CLAYSTONE.
140							Bottom of boring at 140 feet.
							Initial drilling and sampling was completed on 23 and 26 June 1989. Boring was enlarged and well was constructed on 27 June 1989.

Well Construction



INTEGRATED
Environmental Services, Inc.



Project Name: McDonnell Douglas C-6 Facility

Location: los Angeles, CA

Site Id: WCC-03S	Elevation: 51.37'
Datum: Mean Sea Level	Total Depth: 92.00'
X Coordinate: 12608.51	Y Coordinate: 13238.90
Date Started: 10/26/87	Date Completed: 10/26/87
Consulting Firm: WOODWARD-CLYDE	
Contractor: A&R DRILLING, INC.	
Logged By: H. REYES	Certified By: B. JACOBS

Annular Fill:
type: Cement fm: 0.00' to: 6.00'
type: Grout fm: 6.00' to: 58.50'
type: Bentonite Pellets fm: 58.50' to: 64.00'

Screens:
type: Slotted size: 0.010in dia: 4.00in fm: 69.00' to: 89.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 69.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
				4-6 ppm	AS		Asphalt.
					SM		Damp, very dark grayish-brown, fine grained SILTY SAND (SM) with small gravel.
					CL		Soft, very moist, dark gray yellowish-brown, stiff.
							Becomes less moist, dark yellowish-brown, stiff.
10							Continued SILTY CLAY (CL). Becomes more stiff, no detectable odor.
					SC/CL		Dense, moist, yellowish-brown, CLAYEY SAND to SANDY CLAY (SC-CL). -No odor-
20					CL		Grades to SILTY CLAY (CL). Stiff, moist, dark yellowsh-brown SILTY CLAY
							-No odor-
30					VA		Lense of volcanic ash.
					CL		Stiff, moist, olive brown SILTY CLAY (CL).
40					ML		Lens of stiff, moist, olive SANDY SILT (ML), micaceous with decomposed peices of roots. -Earthy odor-
	25		1	25 ppm	CL		Stiff, moist, olive brown SILTY CLAY (CL) continued.
50					SM		Clay becomes more stiff, interbedded with lenses of dense, moist, yellowish-brown, medium grained SILTY SAND (SM) with shells, partially cemented and crystalized calcite. -Moderate chemical odor-
	30		2	570 ppm			

Well Construction
MP. EL. 51.37



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-03S

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description	Well Construction
					SM/SP		Dense, moist, yellowish-brown to olive-gray, very fine grained SILTY SAND to SAND (SM_SP), micaceous. -Moderate to strong chemical odor-	
	46		3	440 ppm				
					ML		Very stiff, very moist, olive brown, SANDY SILT (ML), micaceous with iron oxide stains. -Strong chemical odor-	
70	35		4	1000+ ppm				
					SP/SM		Becomes wet. Water encountered. Very dense, wet, olive brown, fine grained SAND (SP) to SILTY SAND (SM). -Strong chemical odor-	
	59		5	1000+ ppm				
80			6	1000+ ppm			Becomes medium grained.	
							Very dense, saturated, olive-brown, fine to medium grained SAND (SP-SM) with some silt. -Moderate to strong chemical odor-	
90							Bottom of boring at 92.0 feet.	
							*NOTE: Used 59 gallons of city water to offset hydrostatic head of flowing sands during well installation	
100								
110								
120								
130								
140								

INTEGRATED
Environmental Services, Inc.



MG 34

Project Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA

Site Id: WCC-02S	Elevation: 50.83'
Datum: Mean Sea Level	Total Depth: 90.50'
X Coordinate: 12234.27	Y Coordinate: 13451.60
Date Started: 10/28/87	Date Completed: 10/28/87
Consulting Firm: WOODWARD-CLYDE	
Contractor: A&R DRILLING, INC.	
Logged By: H. REYES	Certified By: B. JACOBS

Annular Fill:
type: Cement fm: 0.00' to: 6.00'
type: Grout fm: 6.00' to: 56.00'
type: Bentonite Pellets fm: 56.00' to: 63.00'

Screens:
type: Slotted size: 0.010in dia: 4.00in fm: 70.00' to: 90.00'

Blank Casing:
type: PVC dia: 4.00in fm: 0.0' to: 70.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Material Description
				5 ppm	AS	Asphalt.
					CL	Medium stiff, very moist, dark yellowish brown, SANDY CLAY (CL).
						Becomes very dark grayish brown.
10						Color change to yellowish brown. Becomes stiffer, less moisture, SANDY CLAY (CL).
20						Continued SANDY CLAY (CL). Less stiff, more moist.
						Grades to SILTY CLAY (CL).
30						
40						Stiff, moist, olive brown, SILTY CLAY (CL).
					SM	Dense, moist, olive brown, fine grained SILTY SAND (SM) with shells.
	34	1		5 ppm		
50						
	60	2		5 ppm	SP/SM	Very dense, damp, strong brown, fine grained SAND to SILTY SAND (SM), iron oxide staining.

Well Construction
MP. EL. 50.59



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-02S

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description	Well Construction
70	42		3	6 ppm	SM		Becomes SILTY SAND (SM). Dense, moist, olive, fine grained SILTY SAND (SM), some iron oxide stains.	
80	68		4	6 ppm			Becomes wet. Water encountered at 73 feet. Very dense, wet, olive brown, fine grained SILTY SAND (SM).	
90	50 /3"		5	5 ppm			Very dense, wet, olive, fine grained to very fine grained SILTY SAND (SM), micaceous, with some clay interbedding and iron oxide staining. Bottom of boring at 90.5 feet. *NOTE: 48 gallons of city water used to offset hydrostatic head of flowing sands during well installation	
100								
110								
120								
130								
140								

INTEGRATED
Environmental Services, Inc.



Project Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA

Site Id: WCC-01S	Elevation: 50.74'
Datum: Mean Sea Level	Total Depth: 91.00'
X Coordinate: 12738.89	Y Coordinate: 13194.03
Date Started: 03/25/87	Date Completed: 03/25/87
Consulting Firm: WOODWARD-CLYDE	
Contractor: DATUM EXPLORATION	
Logged By: S. DONALDSON	Certified By: B. JACOBS

Annular Fill:
type: Cement fm: 0.00' to: 2.50'
type: Grout fm: 2.50' to: 72.00'
type: Bentonite Pellets fm: 72.00' to: 74.00'

Screens:
type: Slotted size: 0.020india: 2.00in fm: 77.00' to: 87.00'

Blank Casing:
type: PVC dia: 2.00in fm: 0.0' to: 77.00'

Conductor Casing:
type: dia: 0.00in fm: 0.00' to: 0.00'

Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Material Description
				1-2 ppm	AS SP	Asphalt. Damp reddish-brown, SILTY SAND (SP) with clay and gravel. Becomes black.
						Becomes reddish-brown, no gravel.
10						Becomes medium brown.
					SC SP	CLAYEY SAND (SC).
20						
					ML	Stiff, damp, medium brown, CLAYEY SILT (ML) with some fine sand.
30						Becomes hard with more clay
					VA ML	Lense of volcanic (?) angular gravel.
40						Becomes moist and hard.
	59		1		CL	Very hard, moist, dark brown, SILTY CLAY (CL).
50						Lenses of very hard, carbonate cemented concretions.
	26		2	1 ppm		
						Increasing silt.

Well Construction
MP. EL. 50.70



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-01S

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
					SP		Medium dense, dry, tan, fine SAND (SP)
	57		3	7.5 ppm	CL		Dense, dry, whitish-tan, fine SAND (SP).
					SP		
70	50 5"		4	2.5 ppm			Becomes damp and very dense.
					ML		Very stiff, damp, dark brown SILT (ML).
				7.8 ppm			Becomes wet. Water encountered at 74.5 feet.
	50 5"		5				
					SP		Very dense, wet, brown, fine SAND (SP).
80	12		6				
90					CL		Stiff, moist, dark brown, SILTY CLAY (CL). Bottom of boring at 91 feet.
100							
110							
120							
130							
140							

Well Construction



INTEGRATED
Environmental Services, Inc.



Project Name: McDonnell Douglas C-6 Facility

Location: Los Angeles, CA		Annular Fill: type: Cement fm: 0.00' to: 3.00'; type: Grout fm: 3.00' to: 109.00'; type: Bentonite Pellets fm: 109.00' to: 114.00'
Site Id: WCC-01D	Elevation: 50.69'	
Datum: Mean Sea Level	Total Depth: 140.00'	Screens: type: Slotted size: 0.010in dia: 4.00in fm: 120.00' to: 140.00'
X Coordinate: 12739.11	Y Coordinate: 13181.09	
Date Started: 06/28/89	Date Completed: 06/30/89	Blank Casing: type: PVC dia: 4.00in fm: 0.0' to: 120.00'
Consulting Firm: WOODWARD-CLYDE		Conductor Casing: type: dia: 0.00in fm: 0.00' to: 0.00'
Contractor: BEYLIK DRILLING		
Logged By: H. REYES	Certified By: M. RAZMDJOO	Drilling Method: HOLLOW-STEM AUGER

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
0					AS		6-inch Asphalt concrete over 6-inch base material.
					SC		Dark yellowish-brown, CLAYEY SAND (SC) fine grained, with small diameter gravel.
					CL		Dark yellowish-brown, SILTY CLAY (CL), with fine grained sand.
20							
30							Dark yellowish-brown, SILTY CLAY (CL), micaceous.
					SM		Dark yellowish-brown, SILTY SAND (SM), fine grained.
40							
					CL		Dark yellowish-brown, SILTY CLAY (CL).
					SM		Dark yellowish-brown, SILTY SAND (SM), fine grained.
50							
					SP/SM		Olive brown, medium grained SAND (SP-SM) with small diam. gravel and shell fragments

Well Construction



Project Name: McDonnell Douglas C-6 Facility | Site Id: WCC-01D

Depth (ft)	Blow Count	Recovery	Sample No.	Organic Vapor	USCS Code	Graphic Log	Material Description
					CL		Dark yellowish-brown, SILTY SANDS (SM), fine grained.
					SP/SM		Yellowish-brown, fine grained SAND (SP-SM) with small diam. gravel and shell fragments.
70							Becomes olive brown. Olive brown, fine grained SAND (SP-SM) with shell fragments.
80							Becomes medium grained.
90							Abundant shell fragments.
100							
					CL		Bluish-gray and light yellowish-brown, SILTY CLAY (CL).
110					SP/SM		Olive brown, fine to medium grained SAND (SP-SM).
					ML		Hard , olive, SILT (ML), micaceous (SILTSTONE).
120		1			SP		Olive brown, medium grained SAND (SP).
					ML		Moist, olive SILT (ML), micaceous.
		2			SM		Olive, SILTY SAND (SM), fine grained.
					SP		Dark yellowish-brown, medium grained SAND (SP).
130		3					
		4					
					CL		Dark yellowish-brown and bluish-gray SILTY CLAY (SP).
140							Bottom of boring at 140 feet.

Initial drilling and sampling was completed on 28 June 1989. Boring was enlarged and well was constructed on 29 and 30 June 1989.

Well Construction