RIG NUMBER 46

E NUMBER Ch1

HOLE ANGLE 90

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-19-97

PAGE 3 OF 1 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE Az

TIME	DEPTH	REMARKS
19:30		move to Ch1
1945		Rig up
2015	0	Drill sirfis casing
2200	20	set sirfis casing
2215		cement
2315		Rig down
2400		log out

TOTAL SHIFT FOOTAGE 20 TOTAL SHIFT HOURS 13 TOTAL LOADS OF WATER 0

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Az Portcemnt	94lb	18						

PAYROLL	EMPLOYEE #				
	NAME	J. Stansberry	P. Hoffhar	R. DeRosier	
	HOURS	19	19	19	

TOOLPUSHER [signature] CLIENT [signature]

RIG NUMBER L16

HOLE NUMBER CH-1

HOLE ANGLE 90

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-25-97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE Az

TIME	DEPTH	REMARKS
1200		sand pack
1500		mix cement
1530		pump cement
1600		stand by WOC
2000		Tag cement at 535'
2100		Plug pipe lay down
2300		Run pipe back in hole
2345		flush hole
2400		log out

TOTAL SHIFT FOOTAGE 0 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS

DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
Az, Port cement	94lb	7						
CSI sand	100lb	10						

PAYROLL

EMPLOYEE #				
NAME	J. Stansbury	P. Hollar	R. DeRosier	
HOURS	13	13	12	

TOOLPUSHER Florence Richard CLIENT

RIG NUMBER 46

E NUMBER CH 1

HOLE ANGLE

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8 26 97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB FLORENCE COUNTY PINAL STATE AZ

TIME	DEPTH	REMARKS
2400		PUMP SILICA SAND
0530		MIX CEMENT
0600		WAIT ON CEMENT 4
1000		TRIP IN 1½ PIPE
1130		PUMP CEMENT
1200		LOG OUT 12

TOTAL SHIFT FOOTAGE TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	SILICA SAND	100	31						
	CEMENT	100	9						

POLL	EMPLOYEE #				
	NAME	J PEREDA	R SALCIDO	R CARLOS	
	HOURS	13	13	13	

TOOLPUSHER Florencio Pollard CLIENT

RIG NUMBER 416

E NUMBER Ch-1

HOLE ANGLE 90

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-26-97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE Az

TIME	DEPTH	REMARKS
1200		Lay down 1½
1230		WOC
1730		Tag cement, 155 Ft 5
1830		mix cement
1930		pump cement, in hole
2000		lay down two, 1½ trip pipe
2030		mix cement
2130		pump cement, in hole
2200		lay down two, 1½
2230		mix cement
2330		Pump cement, in hole
0400		log out

TOTAL SHIFT FOOTAGE 0 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 0

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Az, Poz cement	94	64						

PAYROLL					
	EMPLOYEE #				
	NAME	J. Stansberg	R. DeRosier	P. Hollar	
	HOURS	13	13	13	

TOOLPUSHER [signature] CLIENT [signature]