From: Wetmore, Cynthia
To: Warren, Scott@DTSC
Subject: Re: BAtch Test Results
Date: Thursday, December 11, 2014 4:50:04 PM

HI Scott - what time is your meeting on Monday? I have a slide that I cut from the presentation about the HiPox system that might be helpful in your discussion. I can also give some bullet points about the system and cost.

I want to get the ok from Dana before releasing the data. It's probably ok, but you never know. I will give some bullet points about the data. I don't want to leave the impression that we can get down to ND for pCBSA. Maybe just influent. after hiPox and after air stripper because the after GAc results are not real data.

I'll be hime tomorrow afternoon, if you want to talk. Cynthia

---

From: Warren, Scott@DTSC <Scott.Warren@dtsc.ca.gov>
Sent: Thursday, December 11, 2014 4:37 PM
To: Wetmore, Cynthia
Subject: RE: BAtch Test Results

Cynthia,

Thank you. Would it be ok for me to share the laboratory data and some estimated costs at the meeting Monday? For example I was going to show the treatment system and ay that HiPOX annual costs are on the order of $650K/Yr, probably operate at least a year and then when influent is less than some magic number like 24 PPM, the HiPOX system would be shut down.

I'd like to throw in that treating pCBSA to less than 100 ug/L would be on the order of $70Mil etc. just so folks in the room have an idea of what numbers we are talking about. I'm not an engineer so I can only talk very broadly about the treatment system and I'll show a treatment system illustration (Based on the figure Geosyntec provided in June 2011).

I really appreciate your help.

Scott.

From: Wetmore, Cynthia [mailto:Wetmore.Cynthia@epa.gov]
Sent: Thursday, December 11, 2014 4:15 PM
To: Warren, Scott@DTSC
Cc: Barton, Dana; Mayer, Kevin; MARTINEZ, YARISSA
Subject: BAtch Test Results

Hi Scott,

Here are the results from the batch test. As I mentioned in the call, these were from running the system for about 25 minutes which may have misleading results. For example, the ND for pCBSA in the effluent is not what we expect in the long term. Before running the system for 25 minutes (which was the maximum storage that I have), we had run clean water through the system. This means that the water exiting the GAC is likely the clean water that remained in the GAC after the clean water test. Also, the influent concentrations are higher than anticipated, probably because the closer wells with higher concentrations reached the treatment plant faster than the further, and less contaminated, dissolved plume wells.

However, even with the limited testing period, the results are positive. And we have confidence now to run the system a little longer without concerns of exceedences.

I would like to talk with Dana about if we can release this to the community since is rush data w/o validation. I'll let you know.

<u>Groundwater Sample Results</u>

Influent

- pCBSA = 51,000 ug/L
- MCB = 6,600 ug/L
- CF = 1,400 ug/L

Post HiPOx

- pCBSA = 30,000 ug/L
- MCB = 2,400 ug/L
- CF = 1,200 ug/L

Post Air Stripper

- pCBSA = 23,000 ug/L
- MCB = 53 ug/L
- CF = 23 ug/L

Post LGAC

- pCBSA = <5 ug/L
- MCB = <0.5 ug/L
- CF = <0.5 ug/L

<u>Air Sample Results</u>

Discharge Stack

- MCB = <0.0005 ppmv
- CF = <0.0005 ppmv
- Benzene = 0.0002 J ppmv

From: Warren, Scott@DTSC <Scott.Warren@dtsc.ca.gov>
Sent: Wednesday, December 10, 2014 8:53 AM
To: Wetmore, Cynthia
Subject: RE: I think Scott's email is incorrect

Cynthia,

I'm a geologist with DTSC and I work on the Montrose and Del Amo sites as well as the larger LA Basin Groundwater Restoration project. I was on the USEPA/CalEPA call yesterday morning regarding the Dual Site Groundwater cleanup system and the reinjection of pCBSA and I will participate in the Convening with Cynthia Babich next Monday 12/15/2014.

During the 12/15/2014 convening, I have been tasked with discussing the lateral extent of contaminants in groundwater. I was also asked to briefly discuss the treatment system (I'm not an engineer, but will do my best to discuss generalities).

I have a few questions that I would really appreciate your help with before the meeting next Monday.

1. USEPA provided a graph showing the expected concentration of pCBSA on startup and after 2 yrs, 5, etc. Can I get a copy of the graph and slides?
2. I think it was you that provided some cost numbers for pCBSA HiPOX operation and a timeline for when HiPOX will be used and when it will be shut down. Can I get the capital cost and O&M cost estimates related to the estimated period of HiPOX operation. Added cost estimates for longer HiPOX operation etc. The cost estimates were very good for Executive staff to know and can help in our general discussion on Monday.
3. Water has been extracted and is being held in tanks. Has any testing been performed on the water in the holding tanks? If so, (and it is has value), can we get and share the data at the 12/15/2014 meeting.

Thank you,

Scott (714) 484-5462

(I'm in meetings all day today but will be available tomorrow if you would like to discuss anything)