From: Williams, Jonathan
To: greutert_ed@bah.com
Cc: McDonnell, Kimberlee
Subject: FW: Pipe plugging at FMC
Date: Wednesday, June 17, 2015 9:39:26 AM

We will need to take these comments into consideration when reviewing the submittal from FMC. My understanding from our meeting with FMC, DEQ, and the Tribes June 10 is that water used to clean out the storm drain pipes was sampled, and that information will be provided to us.

Jonathan Williams, LHG
Remedial Project Manager
U.S. Environmental Protection Agency
1200 Sixth Avenue, Suite 900, ECL-122
Seattle, WA 98101

Telephone: (206) 553-1369
E-mail: williams.jonathan@epa.gov

-----Original Message-----
From: Susan Hanson [mailto:susanh@ida.net]
Sent: Wednesday, June 17, 2015 9:14 AM
To: Williams, Jonathan; Kelly Wright
Cc: Virginia Monsisco; Jill Grant (jgrant@jillgrantlaw.com)
Subject: Pipe plugging at FMC

Jonathan:

After some internal discussions regarding the proposed plugging of pipes, that may or have contained P4 material at FMC we have some additional questions/ comments. The contents of the piping at FMC should be sampled to ensure it does not contain any additional P4 material prior to filling with grout. This scenario is what happened at Stauffer Chemical Co. during remediation, portland cement was being slurried into an area to bind the soils preventing metal leaching. The site did not expect P4 material and caused a very large fire. FMC has repeatedly brought this situation up in scenarios when discussing treatment and for them to now propose to back fill piping that has not been sampled is questionable.

We fully understand FMC used high pressure washing in an effort to dislodge any P4 material but this again seems to be a form of treatment with no sampling to determine nature and extent of releases of gas to air or the characteristics of the material they are flushing.

Thank you for your consideration of these concerns.

Susan Hanson
Shoshone-Bannock Tribes