| ID | Name | Duration |
|---|---|---|
| 1 | Aerovox | 364 days |
| 2 | Determine Existing Conditions | 15 days |
| 3 | Determine existing conditions | 1 day |
| 4 | Identify alternatives | 15 days |
| 5 | Identify Data Gaps | 8 days |
| 6 | identify data gaps | 6 days |
| 7 | Aerovox Group Meeting (discuss data gaps and design choices) | 1 day |
| 8 | Determine Data Gap Costs | 6 days |
| 9 | Verify Remedial Approach and Design Criteria | 10 days |
| 10 | Identify DQO's | 10 days |
| 11 | Draft Performance Criteria | 10 days |
| 12 | Prepare Groundwater Model | 15 days |
| 13 | Prepare Data Gap Sampling Plan | 40 days |
| 14 | Battelle - prep passive sampler FSP | 8 days |
| 15 | USACE and EPA review of Battelle plan | 5 days |
| 16 | Battelle - RTC and Draft Final FSP | 3 days |
| 17 | JE Prepare Data Gap Sampling Plan | 20 days |
| 18 | USACE Prepare Gas Ebolution FSP Section | 20 days |
| 19 | USACE Review of Draft Sampling Plan | 10 days |
| 20 | Prepare RTC | 10 days |
| 21 | Perform Data Gap Sample Collection and Lab Analysis | 63 days |
| 22 | Battelle - deployment of passive samplers | 2 days |
| 23 | Battelle - collection of passive samplers | 2 days |
| 24 | Data Gap Sample Collection | 10 days |
| 25 | USACE - Gas Ebolution sample collection | 10 days |
| 26 | Battelle - analysis of passive samplers | 15 days |
| 27 | USACE - analysis of gas samples | 21 days |
| 28 | IA Analysis | 5 days |
| 29 | Congener Analysis | 15 days |
| 30 | Data Validation | 10 days |
| 31 | Sample reporting | 5 days |
| 32 | Update Groundwater Model | 15 days |
| 33 | Draft Work Plan (65% Design) | 53 days |
| 34 | Prepare Draft Work Plan - 65% Design | 28 days |
| 35 | USACE review of Draft Work Plan | 15 days |
| 36 | Prepare RTC | 10 days |
| 37 | Prepare Draft Final Work Plan (90% Design) | 20 days |
| 38 | Prepare Draft Final Work Plan | 12 days |
| 39 | USACE Final Work Plan Review | 5 days |
| 40 | RTC and Final Work Plan | 3 days |
| 41 | USACE Contracting | 29 days |
| 42 | JE Prepare and Submit Proposal | 22 days |
| 43 | USACE Contracting | 17 days |
| 44 | JE Prepare and Submit Revised Proposal | 10 days |
| 45 | USACE Contracting | 16 days |
| 46 | Execute Remedial Option | 60 days |

| Start | Finish | Predecessors |
|---|---|---|
| 3/22/2017 | 8/22/2018 | |
| 4/10/2017 | 4/28/2017 | |
| 4/10/2017 | 4/10/2017 | |
| 4/10/2017 | 4/28/2017 | |
| 3/22/2017 | 3/31/2017 | |
| 3/23/2017 | 3/30/2017 | 3 |
| 3/31/2017 | 3/31/2017 | 6 |
| 3/22/2017 | 3/29/2017 | |
| 6/14/2017 | 6/27/2017 | |
| 6/14/2017 | 6/27/2017 | |
| 6/14/2017 | 6/27/2017 | |
| 6/26/2017 | 7/17/2017 | |
| 6/14/2017 | 8/9/2017 | 9SS |
| 6/14/2017 | 6/23/2017 | |
| 6/28/2017 | 7/5/2017 | 14 |
| 7/6/2017 | 7/10/2017 | 15 |
| 6/14/2017 | 7/12/2017 | |
| 6/14/2017 | 7/12/2017 | 17SS |
| 7/13/2017 | 7/26/2017 | 17 |
| 7/27/2017 | 8/9/2017 | 19 |
| 7/11/2017 | 10/6/2017 | |
| 7/11/2017 | 7/12/2017 | 16 |
| 8/11/2017 | 8/14/2017 | 22FS+21d |
| 8/10/2017 | 8/23/2017 | 20 |
| 8/24/2017 | 9/7/2017 | 24 |
| 8/15/2017 | 9/5/2017 | 23 |
| 9/8/2017 | 10/6/2017 | 25 |
| 8/14/2017 | 8/18/2017 | 20FS+2d |
| 8/21/2017 | 9/11/2017 | 28 |
| 9/12/2017 | 9/25/2017 | 29 |
| 9/26/2017 | 10/2/2017 | 30 |
| 10/3/2017 | 10/23/2017 | 31,12 |
| 10/3/2017 | 12/18/2017 | 31 |
| 10/3/2017 | 11/9/2017 | 31 |
| 11/10/2017 | 12/4/2017 | 34 |
| 12/5/2017 | 12/18/2017 | 35 |
| 12/19/2017 | 1/17/2018 | |
| 12/19/2017 | 1/5/2018 | 36 |
| 1/8/2018 | 1/12/2018 | 38 |
| 1/15/2018 | 1/17/2018 | 39 |
| 1/18/2018 | 2/27/2018 | 40 |
| 2/28/2018 | 3/29/2018 | 41 |
| 3/30/2018 | 4/23/2018 | 42 |
| 4/24/2018 | 5/7/2018 | 43 |
| 5/8/2018 | 5/30/2018 | 44 |
| 5/31/2018 | 8/22/2018 | 45 |

| ID | Type | Material Label |
| --- | --- | --- |
| 1 | Work | |
| 2 | Work | |
| 3 | Work | |
| 4 | Work | |

| Group | Email Address | Windows User Accou | Max Units |
| --- | --- | --- | --- |
| | | | 100% |
| | | | 100% |
| | | | 100% |
| | | | 100% |

| Standard Rate | Cost Per U | Notes |
|---|---|---|
| $0.00/h | 0 | |
| $0.00/h | 0 | |
| $0.00/h | 0 | |
| $0.00/h | 0 | |

| Task Name | Work | Units |
|---|---|---|
| Aerovox | 2,904h | 100% |
| Verify Remedial Approach and Design Criteria | 80h | 100% |
| Verify Remedial Approach and Design Criteria | 80h | 100% |
| Prepare Groundwater Model | 120h | 100% |
| Prepare Data Gap Sampling Plan | 320h | 100% |
| Battelle - prep passive sampler FSP | 64h | 100% |
| Battelle - RTC and Draft Final FSP | 24h | 100% |
| USACE Prepare Gas Ebolution FSP Section | 160h | 100% |
| Perform Data Gap Sample Collection and Lab Analysis | 504h | 100% |
| Battelle - deployment of passive samplers | 16h | 100% |
| Battelle - collection of passive samplers | 16h | 100% |
| USACE - Gas Ebolution sample collection | 80h | 100% |
| Battelle - analysis of passive samplers | 120h | 100% |
| USACE - analysis of gas samples | 168h | 100% |
| Update Groundwater Model | 120h | 100% |
| Draft Work Plan (65% Design) | 424h | 100% |
| Prepare Draft Final Work Plan (90% Design) | 160h | 100% |
| USACE Contracting | 232h | 100% |
| USACE Contracting | 136h | 100% |
| USACE Contracting | 128h | 100% |