New Bedford Harbor
Timeline Strawman



Remediation Scenario	Number	Unit	Rate	Unit
Subtidal RAL = 30 ppm	196,893	CY	750	CY/Day
Build Access Roads	7,450	LF	100	LF/Day
Intertidal MI & LH*	2,800	CY	100	CY/Day
Intertidal West*	14,437	CY	250	CY/Day
Intertidal East*	35,130	CY	300	CY/Day
Access Road Removal	7,450	LF	270	LF/Day
FFP-BV	216	DAY		
Cell 1 Interim Remedy	1,200	DAY		
Full Demob	120	DAY		

*Rate applies to both removal and restoration
Mob/demob days not included