FY 2015 SCAP
Targets/Accomplishments

Updated 8/5/2015
Highlighed sites are targeted

#	Site (Phase)	OU	Action/Seq.	Planned Quarter	Accomplished
	RI/FS Start (GOVT)- Target = 2 Achieved = 2				
1	Carpenter Snow Creek Mining District	03	CO004	2015/4	**7/16/2015**
2	Chemical Sales Co.	01	CO003	2015/3	**4/18/2015**
	RI/FS Start (PRP)- Target = 1 Achieved =				
1	Smurfit-Stone Mill	01	BD001	2015/4	
Alt	ANACONDA ALUMINUM CO COLUMBIA FALLS REDU	01	BD001	2015/4	
	RODs- Target = 4 Achieved = 2				
1	Basin Mining Area (Crystal Mine)	05	RO003	2015/3	**4/24/2015**
2	Basin Mining Area	06	RO004	2015/3	**4/24/2015**
3	Carpenter Snow Creek Mining District	02	RO004	2015/4	
4	Uravan Uranium Project (Sitewide)	01	RO002	2015/4	Slipped 2016/3
Alt	Barker Hughesville Mining District	01	RO001	2015/2	Slipped 2016/3
Alt	Libby Asbestos Site	04	RO001	2015/4	Slipped 2016/1
Alt	Five Points PCE Plume	01	RO001	2015/4	
Alt	Jacobs Smelter	02	RO002	2015/4	Slipped 2016/2
	ROD Amendments- Target = 0 Achieved =				
	Libby Ground Water Contamination	02	JQ001	2015/3	Slipped 2017/3
	ESDs- Target = 0 Achieved = 1				
Alt	Milltown Reservoir Sediment (Mainstem River)	03	EH001	2015/3	**6/12/2015**
Alt	Kennecott (North Zone)	08	EH001	2015/4	
	RD Start (GOVT)- Target = 1 Achieved = 1				
1	Silver Bow Creek Area (Sub Area 3 Ph. 2)	01	RD006	2015/4	
	Standard Mine	01	RD002	2015/3	**5/19/2015**
	MILLTOWN RESERVOIR SEDIMENTS	03	RD008	2015/4	
	CARPENTER SNOW CREEK MINING DISTRICT	02	RD002	2015/4	
Alt	Libby Asbestos Site	04	RD002	2015/4	Slipped 2016/1
Alt	Libby Asbestos Site	05	RD007	2015/4	Slipped 2016/1
Alt	Five Points PCE Plume	01	RD001	2015/4	Slipped 2016/1
	RD Start (PRP)- Target = 1 Achieved = 1				
1	Anaconda Co. Smelter (Community Soil Lead)	16	BE028	2015/1	10/1/2014
	RD Completion (GOVT)- Target = 2 Achieved = 4				
1	Central City, Clear Creek (RSE Argo Tunnel Blk Head)	03	RD019	2015/4	
2	California Gulch (Sitewide Water Quality)	12	RD002	2015/4	4/29/2015
Alt	Standard Mine (Ph. 1 Source Control Seg. A)	01	RD001	2015/1	12/31/2014
	BASIN MINING AREA	05	RD003	2015/3	4/28/2015
	BASIN MINING AREA	06	RD004	2015/3	5/15/2015
Alt	California Gulch	06	RD004	2015/3	Slipped 2017/1
Alt	Milltown Reservior Sediments	03	RD006	2015/4	

FY 2015 SCAP
Targets/Accomplishments

Updated 8/5/2015
Highlighed sites are targeted

	RD Completion (PRP)- Target = 0 Achieved = 1				
	ANACONDA CO. SMELTER	04	BE029	2015/1	10/1/2014
	ANACONDA CO. SMELTER	16	BE028	2015/4	
Alt	Lockwood Solvent Ground Water	02	BE001	2015/3	Slipped 2017/3
	RA Start (GOVT)- Target = 1 Achieved = 2				
1	Gilt Edge Mine	01	RA001	2015/2	**2/10/2015**
	Central City, Clear Creek	03	RA024	2015/1	**12/15/2014**
	BASIN MINING AREA	05	RA003	2015/4	
	BASIN MINING AREA	06	RA004	2015/4	
Alt	California Gulch (Capping)	06	RA001	2015/3	Slipped 2016/2
Alt	Carpenter Snow Creek Mining District	01	RA001	2015/4	Slipped 2018/4
	RA Start (PRP)- Target = 1 Achieved =				
1	Anaconda Co. Smelter	16	BF030	2015/3	
	Anaconda Co. Smelter (RDU10)	04	BF032	2015/4	
Alt	Lockwood Solvent Ground Water	02	BF001	2015/3	Slipped 2023/1
	Partial NPL Deletions -Target = 4 Achieved = 3				
1	California Gulch (Apache Tailings)	07	GR007	2015/1	10/24/2014
2	California Gulch (Upper Cal Gulch)	04	GR006	2015/1	10/24/2014
3	California Gulch (Smelter/Mill Site)	05	GR011	2015/1	10/24/2014
4	California Gulch	03	GR008	2015/4	
	Final NPL Deletions - Target = 1 Achieved =				
1	Midvale Slag	00	ND001	2015/3	**4/8/2015**

FY 2015 Five-Year Review Due and Addendum

Updated 8/5/2015

#	Site (Phase)	OU	Action/ Seq.	5YR Type	Review Start Date	5YR Due Date	Planned Quarter	Accomplished
1	Central City, Clear Creek	00	FE005	Statutory	7/16/2014	9/29/2014	2015/4	
2	French Gulch	00	FE001	Discretionary	4/15/2013		2015/4	
3	Upper Tenmile	00	FE002	Statutory	9/7/2012	7/30/2013	2015/4	
4	Sand Creek Industrial	00	FE005	Statutory		9/17/2015	2015/4	
5	Smeltertown Site	00	FE003	Statutory	3/18/2015	9/9/2015	2015/4	
6	Asarco, Inc. (Globe Plant)	00	FE004	Statutory		9/23/2014	2015/4	
7	Summitville Mine	00	FE004	Statutory		9/30/2015	2015/4	
8	Uravan Uranium Project (Union Carbide Corp)	00	FE005	Statutory		9/28/2015	2015/4	
9	Anaconda Co. Smelter	00	FE006	Statutory	11/18/2014	9/30/2015	2015/4	
10	Idaho Pole Co.	00	FE004	Statutory	6/26/2014	9/30/2015	2015/4	
11	Libby Asbestos Site	00	FE001	Statutory	2/12/2014	9/24/2015	2015/4	**6/22/2015**
12	Libby Ground Water Contamination	00	FE006	Statutory		3/29/2015	2015/4	
13	Silver Bow Creek/Butte Area	00	FE005	Statutory		6/27/2015	2015/4	
14	Jacobs Smelter	00	FE003	Statutory	12/18/2014	9/22/2015	2015/4	
15	Kennecott (South Zone)	00	FE004	Statutory	2/2/2015	9/29/2015	2015/4	

Updated 8/31/2015

FY 2015 GPRA
Targets/Accomplishments

#	Site (Phase)	OU	Action/Seq.	Planned Quarter	Accomplished
	RA Completions (Fund, PRP and FF) (ACS#131)- Target = 7 Achieved = 2				
1	Central City, Clear Creek (Quartz Hill)	04	RA015	2015/4	8/19/2015
2	Milltown Reservoir Sediments (Eastside Road)	03	RA004	2015/3	Slipped 2017/3
3	Anaconda Co. Smelter	16	BF013	2015/4	
4	Anaconda Co. Smelter (RDU7 N. Opp. Uplands)	04	BF029	2015/4	
5	F.E. Warren Air Force Base	07	LY024	2015/4	
6	Rocky Mountain Arsenal	03	LY146	2015/4	Slipped 2017/4
7	Hill Air Force Base (PCB Hardscape)	13	LY024	2015/4	Slipped 2018/2
Alt	F.E. Warren Air Force Base (Spill Site 8)	14	LY020	2015/1	12/18/2014
Alt	Central City, Clear Creek	04	RA022	2015/4	
Alt	Silver Bow Creek/Butte Area	01	RA002	2015/3	Slipped 2017/2
Alt	Silver Bow Creek/Butte Area	01	RA003	2015/3	Slipped 2017/2
Alt	Upper Tenmile Creek Mining Area	04	RA002	2015/4	
Alt	Anaconda Co. Smelter	04	BF026	2015/4	
Alt	Hill Air Force Base	06	LY026	2015/4	
Alt	F.E. Warren Air Force Base	07	LY023	2015/2	Slipped 2016/2
Alt	Monticello Mill Tailings	03	LY020	2015/4	
	Sitewide RAU (ACS#S10)- Target = 2 Achieved =				
1	Eureka Mills	00	BZ001	2015/4	
2	Summitville Mine	00	BZ001	2015/4	
Alt	Uravan Uranium Project (Union Carbide Corp)	00	BZ001	2015/4	Slipped 2017/4
	Construction Completions (CC) (ACS#141)- Target = 0 Achieved =				
	No CC Planned				
	Human Exposure Under Control (HEUC) (ACS#151)- Target = 0 Achieved =				
	No HEUC Planned				
	Contaminated Ground Water Migration Under Control (GMUC) (ACS#152)- Target = 0				
	No GMUC Planned				
	Remedial Site Assessment Completed (ACS#122) Target = 87 Achieved =				
	Removal Action Completed (ACS#137) Target = 22 Achieved =				

FY 2015 Federal Facility SCAP
Targets/Accomplishments

Updated 8/5/2015
Highlighed sites are targeted

#	Site (Phase)	OU	Action/Seq.	Planned Quarter
	RI/FS or RCRA Facility Investigation Start Target = Achieved= 1			
1	700 South 1600 East PCE Plume	01	LW001	2015/2
	HILL AIR FORCE BASE	15	NH012	2015/4
	Decision Documents Target = 3 Achieved = 1			
1	Hill Air Force Base (Hill Sd Arsenic Risk Change)	01	EH006	2015/4
2	Hill Air Force Base (Golf Course & Base Gas Station)	11	RO016	2015/3
3	Hill Air Force Base (MMRP)	14	RO019	2015/4
Alt	Hill Air Force Base (OU9 Sitewide)	09	RO014	2015/4
Alt	Hill Air Force Base (West Gate Area Plumes)	10	RO015	2015/4
	Tooele Army Depot (North Area)	15	RO011	2015/4
	Final Remedy Selected Target = 0 Achieved =			
Alt	Hill Air Force Base (West Gate Area Plumes)	10	RO015	2015/4
	Tooele Army Depot (North Area)	15	RO011	2015/4
	Remedial Design (RD) or RCRA (CMD) Start Target = not required Achie			
	Hill Air Force Base	09	LX014	2015/3
	HILL AIR FORCE BASE	09	LX027	2015/3
	Hill Air Force Base (Golf Course & Base Gas Station)	11	LX018	2015/4
	Hill Air Force Base (Phase 1 SR502)	14	LX023	2015/4
	F.E. Warren Air Force Base (Spill Site 8)	14	LX017	2015/1
	Monticello Mill Tailings (GW & Surface Water)	03	LX019	2015/1
	Remedial Design (RD) or RCRA (CMD) Completion Target = not required A			
	HILL AIR FORCE BASE (SS090, Golf Course)	09	LX014	2015/4
	HILL AIR FORCE BASE (SS089 - 1100 Area)	09	LX027	2015/4
	Hill Air Force Base (Base Gas Station)	11	LX018	2015/3
	Monticello Mill Tailings (USDOE)	03	LX019	2015/4
	F.E. Warren Air Force Base	14	LX017	2015/2
	Remedial Action (RA) or RCRA (CMC) Start Target = Achieved =			
	HILL AIR FORCE BASE (SS090, Golf Course)	09	LY015	2015/4
1	F.E. Warren Air Force Base (Spill Site 8)	14	LY020	2015/2
2	Hill Air Force Base (PCB)	13	LY024	2015/2
3	Hill Air Force Base	11	LY019	2015/4
4	Monticello Mill Tailings	03	LY020	2015/4
5	Tooele Army Depot	11	LY012	2015/3
	Remedial Action (RA) or RCRA (CMC) Completion Target = 3 Achieved			
1	F.E. Warren Air Force Base	07	LY024	2015/4
2	Rocky Mountain Arsenal	03	LY146	2015/4
3	Hill Air Force Base	13	LY024	2015/4

FY 2015 Federal Facility SCAP Targets/Accomplishments

Updated 8/5/2015
Highlighed sites are targeted

	Monticello Mill Tailings	03	LY020	2015/4
Alt	Hill Air Force Base	06	LY026	2015/4
Alt	F.E. Warren Air Force Base (Spill Site 8)	14	LY020	2015/4
Alt	F.E. Warren Air Force Base	07	LY023	2015/2
	Five Year Review Completion & Addendum Target = Achieved = 1			
1	Ellsworth Air Force Base	00	VY004	2015/4
2	F.E. Warren Air Force Base	00	VY004	2015/2
3	Ogden Defense Depot (DLA)	00	WV001	2015/4
	Construction Completion Target = Achieved =			
	No Planned CC			
	Removal, ERA, or RCRA(ISM) Start Target = Not required Achieve			
	No planning data			
	Removal, ERA, or RCRA(ISM) Completion Target = Not required Achie			
	Former Lowry Bombing & Gunnery Range	00	LV001	2015/4
	Former Bonita Air force Radar Facility	00	LV001	2015/4
	FF Partial NPL Deletions Achieved =			
	No planning data			
	FF Final NPL Deletions Achieved =			
	No planning data			

FY 2015 Federal Facility SCAP Targets/Accomplishments

Updated 8/5/2015
Highlighed sites are targeted

Accomplished
1/14/2015
7/21/2015
Slipped 2016/3
Changed to OU15
Slipped 2016/3
ved = 2
3/31/2015
4/27/2015
Started 8/26/2013
Started 2/24/2014
chieved =
Slipped 2017/1
Completed 6/30/2014
Completed 10/23/2013
Started 10/28/2013
Slipped 2017/2
Slipped 3017/2
Started 5/5/2014
Started 6/27/13
l = 1
Slipped 2017/4
Slipped 2018/2

FY 2015 Federal Facility SCAP Targets/Accomplishments

Updated 8/5/2015
Highlighed sites are targeted

12/18/2014
Slipped 2016/2
.
2/10/2015
d =
eved =