ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 79
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 02/18/19	Task Order: 0618F0308	Page 1 of 1	
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado/Nicolas Brescia		
Location (City, State): Leonard, Texas	Shift: ☒ 2	Start Time: 07:00	Stop Time: 17:30

1. Work Authorized for the Period

1) Continue/complete parking lot construction;
2) Complete initial backfilling/restoration in Grid No. FJD05;
3) Continue addressing outstanding restoration punch-list items;
4) Continue removal reporting and scheduling.

Work Accomplished for the Period

1) In Progress: Installation of parking lot;
2) Complete: Initial backfilling/restoration in Grid No. FJD05;
3) In Progress: Addressing outstanding restoration punch-list items;
4) In Progress: Removal reporting and task scheduling.

OSC Signature: Gary Moore	Date: 2/19/19	OSC Signature: Gary Moore	Date: 2/19/19
RM Signature: Don W Edgington	Date: 2/18/19	RM Signature: Don W Edgington	Date: 2/18/19

2. Upcoming Work Authorized

Complete parking lot construction. Continue/complete addressing open punch-list items; demobilization of remaining personnel and equipment.

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 TL/56.64 tons
Non-regulated, non-hazardous soils		263 TL/6,026.68 tons
Parking Lot (3" Surge Rock and 1½" Crusher Run)	3 TL/81.97 Tons	27 TL/722.98 tons
TSCA-contaminated soils		150 TL/3,240.68 tons
Select Backfill, Wolf Creek Plant (12–15 PI)	9 TL/107.3 Tons	484 TL/7,871.81 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box =4 tons 10 TL/175.72 tons
Topsoil, Horn Plant	11 TL/135.57 Tons	115 TL/1,472.91 tons
Bulk Hydraulic Liquids, Spent		3/165 Gallons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer/Operator	2
Foreman	0	Truck Driver/Laborer/Operator	0

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Mini-excavator (Bobcat E85)	1	1	
¾ ton extended-cab	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		*Excavator (JD 210G)	1	1	
Drum Roller/Compactor	1	1					
Bulldozer (JD 650K-LGP)	1	1					
Front End Loader (JD 544K)	1	1					

6. Comments / Amendments (Include Time)

*Off-rent during current operational period.

Gary Moore	2/19/19	Don W Edgington	2/18/19
Signature of OSC	Date	Signature of RM	Date