Daily Work Order No. 80
U.S. EPA, Region 6

ENVIRONMENTAL RESTORATION L.L.C.

DAILY WORK ORDER

Operating Period: 02/19/19	Task Order: 0618F0308		Page 1 of 1
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado/Nicolas Brescia		
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00	Stop Time: 17:00

1. Work Authorized for the Period

1) Complete parking lot construction;
2) Continue addressing outstanding restoration punch-list items;
3) Demobilize remaining personnel and equipment;
4) Continue removal reporting and scheduling.

Work Accomplished for the Period

1) Complete: Construction of parking lot;
2) In Progress: Continue addressing remaining removal punch-list items;
3) In Progress: Demobilization of remaining personnel and equipment;
4) In Progress: Removal reporting and task scheduling.

OSC Signature: Gary Moore	Date: 2/19/19	OSC Signature: Gary Moore	Date: 2/19/19
RM Signature: Don W Edgington	Date: 2/19/19	RM Signature: Don W Edgington	Date: 2/19/19

2. Upcoming Work Authorized

Complete punch-list items; preparation and submittal of removal reports; demobilization of remaining personnel and equipment.

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 TL/56.64 tons
Non-regulated, non-hazardous soils		263 TL/6,026.68 tons
Parking Lot (3" Surge Rock and 1½" Crusher Run)	3 TL/78.99 Tons	30 TL/801.97 tons
TSCA-contaminated soils		150 TL/3,240.68 tons
Select Backfill, Wolf Creek Plant (12–15 PI)		484 TL/7,871.81 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈4 tons 10 TL/175.72 tons
Topsoil, Horn Plant		115 TL/1,472.91 tons
Bulk Hydraulic Liquids, Spent		3/165 Gallons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
*FCA	1	Laborer/Operator	2
Foreman	0	Truck Driver/Laborer/Operator	0

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		*Mini-excavator (Bobcat E85)	1	1	
*¾ ton extended-cab	1	1		*Skid steer with bucket/forks Bobcat TS90	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1					
*Plate Compactors	2	2					
*Drum Roller/Compactor	1	1					
*Bulldozer (JD 650K-LGP)	1	1					
*Front End Loader (JD 544K)	1	1					

6. Comments / Amendments (Include Time)

*Off-rent during current operational period or in demobilization status from the site.

Gary Moore	2/19/19	Don W Edgington	2/19/19
Signature of OSC	Date	Signature of RM	Date