ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 77
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 02/16/19	Task Order: 0618F0308		Page 1 of 1
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado/Nicolas Brescia		
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00	Stop Time: 17:30

1. Work Authorized for the Period

1) Complete backfilling remaining open grids;
2) Continue final restoration of on-site areas (Grid No. FJD04);
3) Continue installation of parking lot;
4) Continue addressing outstanding restoration punch-list items;
5) Continue removal reporting and scheduling.

Work Accomplished for the Period

1) Complete: Backfilling remaining open grids (FJD04-02, DRA07E and DRA08N);
2) In Progress; Final grade and compaction of all site grids;
3) In Progress: Installation of parking lot;
4) In Progress: Addressing outstanding restoration punch-list items;
5) In Progress: Removal reporting and task scheduling.

OSC Signature:	Date:	OSC Signature:	Date:
RM Signature: Paul W Elgington	Date: 2/16/19	RM Signature: Paul W Elgington	Date: 2/16/19

2. Upcoming Work Authorized

Complete restoration of remaining grids, final construction of parking lot and addressing final restoration punch-list items.

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 TL/56.64 tons
Non-regulated, non-hazardous soils		263 TL/6,026.68 tons
Parking Lot (3" Surge Rock and 1½" Crusher Run)		24 TL/641.01 tons
TSCA-contaminated soils		150 TL/3,240.68 tons
Select Backfill, Wolf Creek Plant (12–15 PI)	22 TL/428.51 Tons	475 TL/7,764.51 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈4 tons 10 TL/175.72 tons
Topsoil, Horn Plant		104 TL/1,337.34 tons
Bulk Hydraulic Liquids, Spent		3/165 Gallons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer/Operator	3
Foreman	1	**Truck Driver/Laborer/Operator	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		*20' Conex Box	1	1	
**¾ ton extended-cab	3	3		Skid steer with bucket/forks Bobcat TS90	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Mini-excavator (Bobcat E85)	1	1	
*Plate Compactors	2	2		Excavator (JD 210G)	1	1	
*40' x 8' office trailer	1	1		Front End Loader (JD 544K)	1	1	
*70 kW Generator	1	1		Bulldozer (JD 650K-LGP)	1	1	
Passenger car, FCA	1	1		Drum Roller/Compactor	1	1	

6. Comments / Amendments (Include Time)

*These items were off-rent and remain at the site pending demobilization
**In Demobilization Status (1 ¾ ton Extended Cab and 1 Truck Driver/Laborer/Operator)

Signature of OSC	Date	Signature of RM: Paul W Elgington	Date