ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 25
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/06/18	Task Order: 0618F0308	Page 1 of 1
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado	
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00 / Stop Time: 16:00

1. Work Authorized for the Period

1) Continue/complete initial restoration in Grid No. DRA-06; shape drainage to facilitate water flow through culverts;
2) Continue initial restoration in Grid(s) No. FJD08002 and FJD09-01;
3) Secure and maintain site controls in advance of inclement weather (re-secure soil stockpiles, institutional and storm-water controls);

Work Accomplished for the Period

1) Completed: Restoration in Grid No. DRA-06;
2) In Progress: Site restoration in Grid(s) No. FJD08-02 and FJD09-01;
3) Secure site (re-secure soil stockpiles; installed institutional and storm-water controls).

OSC Signature: Gary Moore	Date: 12/6/18	OSC Signature: Gary Moore	Date: 12/6/18
RM Signature: Donald Delgado	Date: 12/06/18	RM Signature: Donald Delgado	Date: 12/06/18

2. Upcoming Work Authorized

Continue site restoration and grid excavations as directed, weather permitting;

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 Truck Loads – 47.25 tons
Non-regulated, non-hazardous soils		25 Truck Loads - 651.71 tons
Select Backfill, Wolf Creek Plant (12--15 PI)		21 Truck Loads –545.09 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈6 tons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer	3
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	2	2	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
70 kW Generator	1	1		*Telescopic Forklift (JCB)	1	1	
Passenger car, FCA	1	1		Buildozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1					

6. Comments / Amendments (Include Time)

*In demobilization status during current operational period.

Gary Moore	12/6/18	Donald Delgado	12/06/18
Signature of OSC	Date	Signature of RM	Date