ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 23
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/04/18	Task Order: 0618F0308	Page 1 of 1	
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado		
Location (City, State): Leonard, Texas	Shift: 1 2	Start Time: 07:00	Stop Time: 17:30

1. Work Authorized for the Period

1) Continue/complete excavations in approved grids, specifically Grid No(s) FJD09-03 and DRA12;
2) Commence re-excavations in Grid No. DRA06;
3) Commence excavations in Grid No. FJD08-01;
4) Consolidate existing non-hazardous spoils stockpile;
5) Continue receipt and staging of backfill in Grid No FJD05-03B;

Work Accomplished for the Period

1) Completed: Excavations in Grid No(s) FJD09-03 and DRA12;
2) Completed: Consolidation of non-hazardous spoil stockpile to allow access to trees to be removed.
3) In Progress: Excavations in Grid No FJD08-01 and additional excavations in Grid No. DRA06;
4) Completed initial receipt and stockpiling of select backfill in Grid No. FJD05-03;

OSC Signature: Gary Moore	Date: 12/04/18	OSC Signature: Gary Moore	Date: 12/04/18
RM Signature: [illegible]	Date: 12/04/18	RM Signature: [illegible]	Date: 12/04/18

2. Upcoming Work Authorized

Continue excavations as directed; commence restoration of sampled and approved grids, when confirmation analyses indicate cleanup levels have been met, or as approved by OSC. Off-site T&D of 30 yd³ open-top, roll-off box has been tentatively scheduled for 12/05/18.

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 Truck Loads – 47.25 tons
Non-regulated, non-hazardous soils		25 Truck Loads - 651.71 tons
Select Backfill, Wolf Creek Plant (12–15 PI)	9 Truck Loads – 235.73 tons	21 Truck Loads –545.09 tons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer	3
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	2	2	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
70 kW Generator	1	1		Telescopic Forklift (JCB)	1	1	
Passenger car, FCA	1	1		*Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1					

6. Comments / Amendments (Include Time)

*Mobilized during current operational period.

Gary Moore	12/04/18	[illegible]	12/04/18
Signature of OSC	Date	Signature of RM	Date