ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 33
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/17/18	Task Order: 0618F0308	Page 1 of 1	
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado		
Location (City, State): Leonard, Texas	Shift: 1 2	Start Time: 07:00	Stop Time: 17:30

1. Work Authorized for the Period	Work Accomplished for the Period
1) Continue/complete excavations in Grid No. EAS06; 2) Commence excavations in Grid No. FJD03-06 and EAS07; 3) Commence/complete tree and root ball removal in Grid No. FJD03-04; complete excavations to 24" bgs (or bedrock) in the remainder of this grid; 4) Resume off-site T&D of non-hazardous, non-regulated soils; 5) Commence initial restoration in Grid No. DRA028; 6) Collect composite sample of organic liquids in drums/pails; courier to laboratory.	1) Complete: Excavations in Grid No. EAS06; 2) In Progress: Excavations in Grid No. EAS07 and FJD03-06; 3) Complete: Removal of two (2) trees and associated root balls; complete excavations in the remainder of Grid FJD03-04; 4) Complete: Processing of tree branches/limbs and root balls; composite vegetative debris into non-hazardous soil stockpile; 5) In Progress: Restoration in Grid No. DRA028; 6) In Progress: Continuation of off-site T&D of non-hazardous, non-regulated soils.

OSC Signature: Gary Moore	Date: 12/17/18	OSC Signature: Gary Moore	Date: 12/17/18
RM Signature: Don W Elgington	Date: 12/17/18	RM Signature: Don W Elgington	Date: 12/17/18

2. Upcoming Work Authorized

Continue excavations in Grid No. FJD03-06 and EAS07, continue restoration in Grid No. DRA028; continue off-site T&D of non-hazardous, non-regulated soils; resume T&D of accumulated C&D debris.

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 Truck Loads – 47.25 tons
Non-regulated, non-hazardous soils	13 Truck Loads (10 tickets received)	84 Truck Loads – 2,001.92 tons (81 tickets received)
Select Backfill, Wolf Creek Plant (12–15 PI)		59 Truck Loads – 1,435.25 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈5 tons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	3
FCA	1	Laborer	3
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
70 kW Generator	1	1		Front End Loader (JD 544K)	1	1	
Passenger car, FCA	1	1		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		2" centrifugal pump/hoses	2	2	

6. Comments / Amendments (Include Time)

* Composite sample of organic liquids collected & courier to PACE LABS.
(1 wk TAT)

Gary Moore	12/17/18	Don W Elgington	12/17/18
Signature of OSC	Date	Signature of RM	Date