ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 29
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/12/18	Task Order: 0618F0308		Page 1 of 1
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado		
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00	Stop Time: 18:00

1. Work Authorized for the Period

1) Continue off-site T&D of non-hazardous, non-regulated soils;
2) Continue restoration adjacent to off-site residences, specifically Grid(s) FJD02-05A, FJD02-06, FJD02-08, FJD08-01, FJD08-04 and DRA010;
3) Continue installation and maintenance of erosion and storm-water controls; secure remaining waste stockpile in advance of inclement weather;

Work Accomplished for the Period

1) In Progress: Continuing off-site T&D of non-hazardous, non-regulated soils;
2) In Progress: Restoration of residential properties and along alley;
3) Continue installation of institutional controls, specifically erosion and storm-water control features adjacent to TSCA grids;

OSC Signature: Gary Moore	Date: 12/13/18	OSC Signature: Gary Moore	Date: 12/13/18
RM Signature: Don W Elgington	Date: 12/12/18	RM Signature: Don W Elgington	Date: 12/12/18

2. Upcoming Work Authorized

Resume dewatering site areas; resume off-site T&D of non-hazardous, non-regulated soils, and resume restoration of approved grids.

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 Truck Loads – 47.25 tons
Non-regulated, non-hazardous soils	14 Truck Loads – 331.75 tons	71 Truck Loads – 1,756.20 tons
Select Backfill, Wolf Creek Plant (12–15 PI)	12 Truck Loads – 294.72 tons	33 Truck Loads –839.81 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈5 tons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	3
FCA	1	Laborer	3
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		*Mini-excavator (Bobcat E85)	1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
70 kW Generator	1	1		*Front End Loader (JD 544K)	1	1	
Passenger car, FCA	1	1		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		2" centrifugal pump/hoses	2	2	

6. Comments / Amendments (Include Time)

*One mini-excavator off rent and one Front End Loader mobilized to site

Gary Moore	12/13/18	Don W Elgington	12/12/18
Signature of OSC	Date	Signature of RM	Date