ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 10
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 11/14/18	Task Order: 0618F0308	Page 1 of 1
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado	
Location (City, State): Leonard, Texas	Shift: 1 2	Start Time: 07:00 / Stop Time: 17:30

1. Work Authorized for the Period

1) Continue excavations in Grid No. FJD02-05;
2) Commence processing concrete slab and sump with concrete breaker;
3) Continue site preparations (import rock to improve truck loading area);
4) Complete characterization sampling of C&D debris (wood and concrete).

Work Accomplished for the Period

1) Completed: excavations in Grid No. FJD02-05;
2) Completed: characterization sampling of C&D debris and borrow materials;
3) In Progress: processing and sizing of concrete slab and tarmacs with concrete breaker;
4) In Progress: coordination of off-site transportation and disposal of staged 55-gallon drums and 5-gallon pails.

OSC Signature:	Date:	OSC Signature:	Date:
RM Signature: (Paige Delgado)	Date: 11/14/18	RM Signature: (Paige Delgado)	Date: 11/14/18

2. Upcoming Work Authorized

Continue excavations in alley between Cedar and Cottonwood Street(s); continue excavations along E. Cottonwood Street; continue removal of concrete foundation underneath removed building.

3. Quantity / Volume Tracking:

Description:	Previous Period:	Total to Date:
2" – 3" rock for truck ingress/loading @ site	47.25 tons	47.25 tons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer	4
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
Hydraulic Hammer (Top 205J)	1	1		70 kW Generator	1	1	
20' Conex Box	1	1					

6. Comments / Amendments (Include Time)

Signature of OSC	Date	Signature of RM	Date