ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 6
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 11/08/18	Task Order: 0618F0308	Page 1 of 1	
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado		
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00	Stop Time: 17:00

1. Work Authorized for the Period

1) Continue site preparation and organization;
2) Complete installation of temporary chain-link and construction fencing;
3) Complete demolition preparations;
4) Continue disposal coordination for (2) 55-gallon drums of organic liquids + 4 5-gallon pails of oily water.

Work Accomplished for the Period

1) Complete: building demolition preparation;
2) Complete: installation and placement of temporary chain-link fencing;
3) In Progress: mobilization scheduling for removal equipment (CP trailer);
4) Finalize transportation sourcing; schedule initial trucks for 11/14/18;
5) In Progress: disposal coordination of drums and pails;

OSC Signature: Gary Moore	Date: 11/8/18	OSC Signature: Gary Moore	Date: 11/8/18
RM Signature: Don W Elgin	Date: 11/08/18	RM Signature: Don W Elgin	Date: 11/08/18

2. Upcoming Work Authorized

Continue site activities; commence/complete demolition and rendering of site structure; commence sorting/segregation of building components and debris.

3. Quantity / Volume Tracking:

Description:	Previous Period:	Total to Date:
N/A		

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer	5
Foreman	1	Truck Driver	

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
20' Conex Box	1	1		Excavator (JD 210G)	1	1	

6. Comments / Amendments (Include Time)

Crew completed site work @ 1500 hours; FM and Laborer to Garland, Tx to pick-up 3" x 2" fitting for hydrant, gasket and ball valve (non-billable); FM and Laborer off at 1630 hours.

Gary Moore	11/8/18	Don W Elgin	11/08/18
Signature of OSC	Date	Signature of RM	Date