Daily Work Order No. 13
U.S. EPA, Region 6

ENVIRONMENTAL RESTORATION LLC.

DAILY WORK ORDER

Operating Period: 11/17/18	Task Order: 0618F0308	Page 1 of 1	
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado		
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00	Stop Time: 17:30

1. Work Authorized for the Period

1) Complete excavations in Grid No(s) EAS05, FJD03-07N, FJD03-04, and FJD03-07E;
2) Commence excavations in Grid No(s) FJD03-08N and FJD03-08W;
3) Commence excavations in Grid No. FJD03-06 (TSCA);
4) Install institutional controls around excavated areas, stockpiles and drainage ditches;
5) Cover and secure waste stockpiles.

Work Accomplished for the Period

1) Completed: excavations in Grid No(s) FJD03-04, FJD03-07N, EAS05 and FJD03-08N;
2) In Progress: excavations in Grid No. FJD03-7E and FJD03-08W;
3) Completed: installation of truck loading route from E. Cottonwood Street into site to access non-hazardous soil stockpile area;
4) Completed: installation of institutional controls around excavated areas, specifically drainage ditches;
5) Completed: installation of containment around waste stockpiles, cover and anchor same;

OSC Signature:	Date: 11/18/18	OSC Signature:	Date: 11/18/18
RM Signature:	Date: 11/18/18	RM Signature:	Date: 11/18/18

2. Upcoming Work Authorized

Commence off-site T&D of non-hazardous soils stockpile; commence excavations in Grid No(s) FJD03-07E, FJD03-08W and Grid No(s) FJD03-06 and EAS06 (TSCA).

3. Quantity / Volume Tracking:

Description:	Previous Period:	Total to Date:
2" – 3" rock for truck ingress/loading @ site	47.25 tons	47.25 tons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer	4
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
Hydraulic Hammer (Top 205J)	1	1		70 kW Generator	1	1	
20' Conex Box	1	1					

6. Comments / Amendments (Include Time)

Signature of OSC	Date	Signature of RM	Date