ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 9
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 11/13/18	Task Order: 0618F0308	Page 1 of 1
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado	
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00 / Stop Time: 17:30

1. Work Authorized for the Period

1) Continue site preparations (install temporary fencing and privacy screening along back fence of day care center);
2) Continue off-site transportation and disposal coordination;
3) Commence excavations in Grid No(s) EAS03, DRA06 and Grid No. 1;
4) Load and recycle stockpiled scrap metals from demolition of site building.

Work Accomplished for the Period

1) In Progress: scheduling sampling and characterization of C&D debris and borrow materials;
2) In Progress: excavations in Grid No. 1;
3) Completed: excavations in Grid No. DRA06 and EAS03;
4) In Progress: loading and off-site recycling of stockpiled/segregated scrap metals (one 30 yd roll-off box loaded and removed from site);
5) In Progress: scheduling off-site transportation and disposal of excavated soils and staged 55-gallon drums and 5-gallon pails.

OSC Signature: Gary Moore	Date: 11/14/18	OSC Signature: Gary Moore	Date: 11/14/18
RM Signature: Don W Delgado	Date: 11/13/18	RM Signature: Don W Delgado	Date: 11/13/18

2. Upcoming Work Authorized

Continue excavations in alley between Cedar and Cottonwood Street(s); continue excavations along E. Cottonwood Street; commence removal of concrete foundation underneath removed building (when fittings installed on JC 210C excavator).

3. Quantity / Volume Tracking:

Description:	Previous Period:	Total to Date:
N/A		

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer	~~3~~ 4
Foreman	1	Truck Driver /Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
*40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		Hydraulic Hammer-(Top 205J)	1	1	

6. Comments / Amendments (Include Time)

.* Mobilized to site on 11/09/18 and mistakenly left off of Daily Work Order.

Gary Moore	11/14/18	Don W Delgado	11/13/18
Signature of OSC	Date	Signature of RM	Date