Background - Parcel G overall - Process/timeline

	Parcel G Work Plan	Sampling & Analysis Plan (SAP)	Five Year Review
Draft for comment	6/14	8/15	7/9
EPA comments	8/14	9/24	9/21
Draft PRG internal deliberative pre-decisional Calculations			11/21
Draft final	11/2		
Navy requested comments	11/30		
Technical meeting	12/4		
EPA Partial comments	12/13		
Navy 2nd draft PRG draft internal pre-decisional Calculations			12/13
EPA/Navy exchange of language	12/19		12/19
EPA/Navy Conference call	2/5/19		2/5/19
Below are Navy proposed next steps for soil			
Navy Finalize Parcel G Workplan	2/28/19		
Navy draft Workplan Addendum with details	3/12/19		
EPA comments due 45 days	4/26/19		
Navy send draft final for requirements	5/28/19		
EPA comments due 30 days	6/27/19		
Navy finalize Workplan, start field work	7/2/19		

WorkFlowy - Organize your brain | HPNS Final FFA Schedule for 201 | HPNS Final FFA Schedule for 201

/C:/Users/LLEE06/OneDrive%20-%20Environmental%20Protection%20Agency%20(EPA)/Share%20Hunters%20Point%20Comunications/Talki...

Google | Weather | Maps | WorkFlowy | EPA sign in | New Tab | Imported | Navy HP site | EPA HP site | Admin Records

Task Name	Duration	Start	Finish
PARCEL G	**477.6 wks**	**Fri 9/14/12**	**Tue 11/30/21**
Radiological Rework	**143 wks**	**Thu 5/24/18**	**Wed 2/17/21**
Radiological Rework Building Areas	**107.6 wks**	**Thu 5/24/18**	**Mon 6/15/20**
Radiological Rework Work Plan	**67 wks**	**Thu 5/24/18**	**Wed 9/4/19**
Draft Work Plan to BCT	2 days	Thu 6/14/18	Fri 6/15/18
BCT Review Period	59 edays	Fri 6/15/18	Mon 8/13/18
Draft Final Work Plan to BCT	1 day	Wed 11/28/18	Wed 11/28/18
BCT Review Period	27 edays	Wed 11/28/18	Tue 12/25/18
Final Work Plan	1 day	Thu 2/28/19	Thu 2/28/19
Radiological Removal Action Completion Report (RACR)	**40.6 wks**	**Wed 9/4/19**	**Mon 6/15/20**
Draft Rad RACR to BCT	1 day	Wed 2/26/20	Wed 2/26/20
BCT Review Period	45 edays	Wed 2/26/20	Sat 4/11/20
Draft Final Rad RACR to BCT	1 day	Tue 5/12/20	Tue 5/12/20
BCT Review Period	30 edays	Tue 5/12/20	Thu 6/11/20
Final Rad RACR	1 day	Mon 6/15/20	Mon 6/15/20
Radiological Rework - Soil Areas	**112.2 wks**	**Wed 12/26/18**	**Wed 2/17/21**
Radiological Rework Work Plan Addendum (WPA)	**63.4 wks**	**Wed 12/26/18**	**Thu 3/12/20**
Draft WPA to BCT	0 days	Tue 3/12/19	Tue 3/12/19
BCT Review Period	45 edays	Tue 3/12/19	Fri 4/26/19
Draft Final WPA to BCT	1 day	Tue 5/28/19	Tue 5/28/19
BCT Review Period	30 edays	Tue 5/28/19	Thu 6/27/19
Final WPA	1 day	Tue 7/2/19	Tue 7/2/19
Radiological Removal Action Completion Report (RACR)	**40.6 wks**	**Mon 5/11/20**	**Wed 2/17/21**
Draft Rad RACR to BCT	1 day	Mon 11/2/20	Mon 11/2/20
BCT Review Period	45 edays	Mon 11/2/20	Thu 12/17/20
Draft Final Rad RACR to BCT	1 eday	Fri 1/15/21	Sat 1/16/21
BCT Review Period	30 edays	Sat 1/16/21	Mon 2/15/21
Final Rad RACR	1 eday	Tue 2/16/21	Wed 2/17/21

ENG