	10/15/18 Update		
	TOPIC	**TIMELINE & ACTIONS**	
TetratechEC Fraud Recovery	**Navy work plans for redoing fraudulent work**	**– including soil and interior building materials scans**	**Previously Disclosed, Media Reports, Continued Public Interest Records Requests**
	• Parcel G is City's top priority	Navy issued a Response to Comments document on 10/11/18. Navy plans to issue the Draft Final Parcel G Removal Site Evaluation Work Plan on 10/26/18.	
	• Parcel D-2, UC-1, UC-2, UC-3 and then subsequent parcels	Work plan issuance TBD - subsequent to approval of universal protocols embedded in Parcel G Work Plan.	
	• Community Meetings	October 3 Navy Open House – attended by 50 community members.	
	CA DPH Radiological Health Branch (RHB), as expert, to evaluate Parcel A		
	• Weekly CDPH activities	CDPH continued with their scans of Parcel A-1. Update for the week of October 1 attached. No concerns noted. Brief summary of the Parcel A-1 work to be issued soon after the work is complete – possibly by end of Oct/early November. Parcel A-1 Full Summary Report for all data analysis expected by the end of November. Scans of Parcel A-2, as a separate new project, to begin after a 10-day posting of the work plan. Work start on Parcel A-2 anticipated by the end of October.	
	• Meetings with Parcel A residents	July 5, 26, Sept 6 and 19 RHB meetings with Parcel A residents went well. Artist representative also attended. CDPH committed to analyze dust samples from inside homes – procedures to be worked out soon. Residents also asked about possible ground floor scanning – CDPH committed to get back to them. Next HOA meeting tentatively scheduled for December 6.	
	Building 606, SFPD Crime Lab		
	• SF Chronicle continued interest		

- See attached Navy HPNS Fieldwork Tracking and Document Tracking Sheets for ongoing Navy work
- Amy to stay informed with 2nd and 4th Tuesday Navy phone calls and monthly group meetings

State of California—Health and Human Services Agency
California Department of Public Health

KAREN L. SMITH, MD, MPH
Director and State Public Health Officer

EDMUND G. BROWN JR.
Governor

October 5, 2018

The SF Shipyard HOA
c/o 11 Innes Court
San Francisco, CA 94124

Hunters Point Naval Shipyard Parcel A-1, Radiation Health and Safety Scanning Survey: Progress Update #11

For the week of October 1, the CDPH Radiological Health Branch continues on the walkover survey scanning the construction "laid-down" area, bounded by Kirkwood Avenue, Jerrold Avenues, and Friddell Street. Two anomalies were detected and both were determined to be potassium-40, a naturally occurring substance. As stated in previous updates, detection of a natually occurring substance above background is not unusual for a neighborhood scan and does not pose a hazard to people or the environment. In total, approximately 95% of the walkover survey area has been scanned. Additionally, the data analysis of the Towed Array RS 700 data sets continues.

CDPH appreciates residents' assistance to facilitate this survey effort. As always, questions or comments about this project can be sent to: RHBHuntersPointParcelAScan@cdph.ca.gov

Sincerely,

Mark Starr, DVM, MPVM, DACVPM
Deputy Director for Environmental Health
California Department of Public Health

Mailing Address: Center for Environmental Health, MS 0511, P.O. Box 997377 • Sacramento, CA 95899-7377
Physical Address: 1500 Capitol Ave, 5th Floor, Suite 72.525, Sacramento, CA 95814-5006
Main Number: (916) 445-0275 • (916) 445-0657 FAX
Internet Address: www.cdph.ca.gov

Hunters Point Naval Shipyard
Fieldwork Tracking Sheet
October 2018

Item	Project and Points of Contact	October	November	December	Contact Info
CERCLA Parcel Fieldwork					
	Basewide				
1	**Radiological Support** RPM: Leslie Howard PM: Lisa Bercik, APTIM	General Basewide Support	General Basewide Support	General Basewide Support	leslie.howard@navy.mil (619) 524-5903
2	**Transportation & Disposal** RPM: Leslie Howard PM: Don Clause, Arcadis	Mobilization	Mobilization	None	leslie.howard@navy.mil (619) 524-5903
3	**Groundwater Monitoring Program** RPM: Leo Larson PM: Erin Hunter, Trevet	None	None	None	leo.m.larson.ctr@navy.mil (619) 524-5257
	Parcel B-1				
1	**IR-10 SVE System** RPM: Chris Ota PM: John Sourial, Innovex/ERRG	SVE O&M and Optimization	SVE O&M and Optimization	SVE O&M and Optimization	christopher.ota.ctr@navy.mil (619) 524-5853
	Parcel B-2				
1	**IR-26 Groundwater Study** RPM: Samantha Knolle PM: Curtis Moss, KMEA	None	None	One Day of Groundwater Sampling	samantha.l.knolle@navy.mil (619) 524-5795
	Parcel C				
1	**Remedial Action - RU-C1, C2, C4, and C5** RPM: Chris Ota PM: Mitra Fattahipour, Insight	SVE System/Oversight	SVE System/Oversight	SVE System/Oversight	christopher.ota.ctr@navy.mil (619) 524-5853
2	**Petroleum Hydrocarbon Corrective Action** RPM: Sharon Ohannessian PM: Philip Stearns, AMEC Foster Wheeler	Soil Boring Installation/Soil and Groundwater Sampling	Soil Boring Installation/Soil and Groundwater Sampling	Soil Boring Installation/Soil and Groundwater Sampling	sharon.ohannessian.ctr@navy.mil (202) 685-1627
	Parcel D-1				
1	**Durable Cover** RPM: Samantha Knolle PM: Lisa Bercik, APTIM	Phase II Durable Cover Installation	Phase II Durable Cover Installation	Demob	samantha.l.knolle@navy.mil (619) 524-5795
	Parcel E				
1	**Petroleum Hydrocarbon Corrective Action** RPM: Sharon Ohannessian PM: Philip Stearns, AMEC Foster Wheeler	Soil Boring & Monitoring Well Installation/Sampling	Soil Boring & Monitoring Well Installation/Sampling	Soil Boring & Monitoring Well Installation/SamplingExcavation	sharon.ohannessian.ctr@navy.mil (202) 685-1627
	Parcel E-2				
1	**Revetment, Upland Slurry Wall, Grading** RPM: Leslie Howard PM: Nels Johnson, APTIM	Site grading, onsite consolidation, shoreline revetment, upland slurry wall	None	None	leslie.howard@navy.mil (619) 524-5903
2	**Protective Liner, Wetlands, and LG Control System** RPM: Leslie Howard PM: Lou Ehrhard, KEMRON	Project Kick-Off Meeting	Pre-construction activities; mobilization; utility surveys; import clean fill	Pre-construction activities; mobilization; utility surveys; import clean fill	leslie.howard@navy.mil (619) 524-5903

Document prepared by Navy for monthly Base Closure Team meetings

Hunters Point Naval Shipyard
Document Tracking Sheet
October 2018

Item	Document Title & Information	DRAFT: Draft to Agencies		DRAFT: Agency Comments: Date Due	USEPA	DTSC	WATER BOARD	CITY OF SF	RTCs: RTCs to Agencies		DRAFT FINAL: Draft Final to Agencies		FINAL: Final to Agencies		Comments
CERCLA, Petroleum, and Radiological Reports															
	All														
1	**Five-Year Review** RPM: Stephen Banister PM: Doug Bielskis, Innovex-ERRG	07/09/18	✓	09/14/18			✓	✓	TBD		10/30/18		11/30/18		FFA Document
	Parcel C														
1	**RAWP - Building 253/211** RPM: Chris Ota PM: Brett Womack, Gilbane	04/27/18	✓	07/11/18				✓	TBD		10/26/18		11/26/18		FFA Document
2	**RAWP - Historical District** RPM: Leslie Howard PM: Lisa Bercik, Aptim	07/09/18	✓	09/26/18	✓	✓			TBD		NA		11/10/18		FFA Document
	Parcel D-1														
1	**Rad RACR - Phase II** RPM: Danielle Janda PM: Ed Palser, Gilbane	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	11/09/18		FFA Document
2	**Final Status Survey - Former NRDL** RPM: Leslie Howard PM: Ed Palser, Gilbane	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD		
3	**Final Status Survey - Ship Berths 14, 21, 22, and 29** RPM: Leslie Howard PM: Ed Palser, Gilbane	08/31/17	✓	11/17/17	✓	✓		✓	01/11/18	✓	01/29/18	✓	TBD		
4	**RACR - Phase II Durable Cover** RPM: Liz Roddy PM: Lisa Bercik, Aptim	12/18/18		02/04/19					03/21/19		03/21/19		04/22/19		FFA Document
	Parcel E														
1	**Execution Plan - SS/SD Removal Action** RPM: Stephen Banister PM: Philip Sterns, AMEC FW	10/09/18		11/26/18					TBD		NA		01/10/19		FFA Document
2	**LUC RD** RPM: Paul Stoick PM: CES, Doug Bielskis	05/31/18	✓	07/15/18				✓	09/20/18	✓	09/20/18	✓	10/22/18		FFA Document
3	**RAMP** RPM: Paul Stoick PM: CES, Doug Bielskis	10/19/18		12/04/18					TBD		01/18/19		02/18/19		FFA Document
4	**RAWP - Excavation, SVE, and GW Treatment** RPM: Paul Stoick PM: Tim Kemper, Aptim	12/03/18		01/18/19					TBD		03/05/19		04/05/19		FFA Document
5	**RAWP - IR02 Northwest and Durable Cover** RPM: Paul Stoick PM: Tim Kemper, Aptim	11/28/18		01/14/19					TBD		03/01/19		04/02/19		FFA Document
6	**RAWP - IR03, Shoreline Const., Soil Cover, and Rad Scans** RPM: Paul Stoick PM: Brett Womack, Gilbane	12/03/18		01/18/19					TBD		03/05/19		04/05/19		FFA Document
	Parcel E-2														
1	**RAWP - Protective Liner, Wetlands, and LG Control System** RPM: Leslie Howard PM: Lou Ehrhard, KEMRON	02/16/18	✓	04/03/18	✓			✓	09/21/18	✓	10/05/18		11/05/18		FFA Document
2	**RACR - Revetment, Upland Slurry Wall, and Grading** RPM: Leslie Howard PM: Nels Johnson, Aptim	11/26/18		01/01/19					TBD		02/25/19		03/28/19		FFA Document

Document prepared by Navy for monthly Base Closure Team meetings

Hunters Point Naval Shipyard
Document Tracking Sheet
October 2018

Item	Document Title & Information	DRAFT: Draft to Agencies		DRAFT: Agency Comments: Date Due		USEPA	DTSC	WATER BOARD	CITY OF SF	RTCs: RTCs to Agencies		DRAFT FINAL: Draft Final to Agencies		FINAL: Final to Agencies		Comments
	Parcel F															
1	**Radiological Characterization Surveys Work Plan (Piers/Pens)** RPM: Liz Roddy PM: Lisa Bercik, Aptim	02/27/18	✓	05/21/18	✓	✓				07/19/18	✓	07/19/18	✓	10/25/18		FFA Document; Issuing Revised Final
2	**Bathymetric Survey and Former Parcel B Piers Investigation Report** RPM: Sharon Ohannessian PM: Mitra Fattahipour, ECC	07/09/18	✓	08/09/18	✓	✓	✓	✓		09/24/18	✓	09/24/18	✓	10/25/18		FFA Document
3	**Record of Decision** RPM: Sharon Ohannessian PM: Mitra Fattahipour, ECC	08/13/18	✓	10/29/18						TBD		12/17/18		01/18/19		FFA Document; EPA 30-day Extension

✓ Production or review of document is complete.

X Received notification of no comments or comments deferred to other agency.

DTSC = Department of Toxic Substances Control

USEPA = U.S. Environmental Protection Agency

FS = Feasibility study

FSS = Final status survey

LUC = Land use control

NA = Not applicable

PM = Project manager

PP = Proposed plan

RACR = Remedial action completion report

RAWP = Remedial action work plan

TBD = To Be Determined

Report titles highlighted in yellow have a requested expedited review period.

FFA = Federal Facilities Agreement (i.e. refers to number of days in review period)

Report titles highlighted in blue are currently under regulatory review.

Report titles highlighted in gray have been finalized.

Document prepared by Navy for monthly Base Closure Team meetings