CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORM			
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION
Inyo LPA-44	1400036	Keeler CSD	180

IATION		
SERVICE CONNECTIONS	PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)
88	COMMUNITY	No

1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)
1100042	12/10/2010	Yes

ENFORCEMENT ACTIVITIES		
WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)
Yes	1500013	3/21/2016

	INTERIM MEASURES	
DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
7/1/2018	No	Yes

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
2Q/2016 - 65	

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROJECT INFORMATION
PROJECT STATUS & SYSTEM NOTES
7/22/16- Keeler now has a D1 certified operator and is looking for a T1 operator to hire. They are maintining their POU units and sending the LPA monthly reports. They now have 40 POU devices installed out of 43 active service connections. POU results are still ND. 4/22/16-New Board Members are addressing compliance order timeline. 2/5/2016-Approximately 40-50 POUs installed out of 80 service connections (service connection capacity max. not all lots are occupied). 3-5 samples are collected per month, so every unit is sample 1/yr.; results are ND and no spikes have been detected due the county requiring the filters to changed out annually; problem is that the board quite in December 2015 and so currently there is not certified operator. Funding agreement needs a signature to be executed and the Board; quarterly source sampling is still be conducted; PN is being done quarterly. 11/20/2015-The 300k funding agreement was for centralized treatment alternatives with costs research, and drilling a test well to see if they can get a well with less arsenic. The KCSD Board failed to sign the agreement. Sean's office might have more info on where they are in the process and if they are still eligible for this funding package – probably not, because it's been several years now. Every POU device is tested annually and results have been ND. Although they use the Isolux POU devices and media which have not been NSF 53 approved. The majority but not all homes have devices. Previous centralized treatment funding project for this system was rejected because the system could not afford to pay the high O&M costs for centralized treatment. Maybe they need another funding project that would install approved POU devices at the homes that would allow it and then POE on the service connections that won't allow a POU. That way they have 100% compliance and approved devices. But don't know if we should wait for the new POU/POE regulations??? So we continue on with what we have right now. They distribute a quarterly public notice that states the arsenic violation info and what the water quality numbers are at for the well, and the CCR shows both the raw well water data and the POU data. System is currently collecting every POU device annually spread out over the year.

RTC DATE	RTC BASIS

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Kings LPA-46	1600050	CENTRAL VALLEY MEAT	280	2
Kings LPA-46	1600601	Kings Waste Recycling Authority (NOT IN SDWIS)	45	3
Kings LPA-46	1600605	BAKER COMMODITIES	47	2

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
NTNC	No	0900196
NTNC	No	1200239
NTNC	No	0800174

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
8/28/2009		Yes	
1/8/2008	Yes	Yes	
4/4/2015	No	Yes	

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
12/15/2015	1/1/2019	Yes	
9/30/2015	1/1/2019	Yes	
12/15/2015	1/1/2018	Yes	

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
3Q/2016 - 40	
3Q/2016 -96	
3Q/2016 - 28	

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROJECT INFORMATION		
PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS
10/31/16 - No status change from previous update. **7/29/2016** - LPA will mail correspondence to request update of POU research and installation. **12/1/2015**-Issued revised compliance order under the advice of SRWCB. Operator will investigate installation of POU-RO.		
10/31/16 No status change from previous update. **7/29/2016** - Installation of POU-RO units is not yet complete. 4/22/16: No status change from previous update. **12/1/2015**-A revised compliance order was issued in September 2015. The operator has submitted a proposal for installation of POU-RO units at two centralized locations.		
10/31/16 No status change from previous update. **7/29/2016:** No status change from previous update. **4/22/16:** No status change from previous update. This system is under a two year timeline to relocate to a new site. They were bought out as a result of the speed rail project. Once at their new location, they plan to drill a new well. A revised CO will be issued to include the drilling of a new well as their RTC solution.		

Kings LPA-46	1600008	CENTRAL UNION SCHOOL	320	3

NTNC	Yes	1500256

2/5/2015		Yes	

4/16/2016	7/1/2019	No	

3Q/2016 - Well 1990 (9.2 ug/L) and Well 2010 (12ug/L)	

10/31/16 Currently looking to see if consolidation with the Santa Rosa Rancheria is a potential long term solution for the school. A site assessment will be conducted by RCAC on 11/4/16 to further research this option and determine the extent of work required to consolidate. The SWRCB will also contact EPA to ensure the Rancheria has a regulated PWS that meets drinking water standards. **9/1/2016:** Central Union School is now in the queue to be assigned to a TA rep from CRWA and begin the planning stages for a permanent solution to their arsenic exceedance at the school. The LPA has been communicating with Elvira Reyes at SWRCB-DFA and indicating to her that the school will also need bottled water. They don't currently provide bottle water. The LPA will be attending the kick-off meeting at the school when scheduled. **7/29/2016:** AR request was submitted as indicated in previous update. Response by the state is currently pending. **4/12/16:** LPA conducted sanitary survey at the school. Delivered compliance order with RTC date of 7/2019. LPA will submit AR request to initiate funding application for bottled water and planning grant to assist the school achieve compliance by the proposed RTC date. **3/10/2016:** LPA is scheduled for a sanitary survey on 3/24/2016, by which they will deliver the revised compliance order with a RTC date of 3/2019. **12/1/2015**-Will conduct joint inspection with SRWCB in January 2015 to discuss RTC plan for the system. A revised compliance order will be issued at that time. Yes, the RAA for this system fluctuates in violating the MCL in some quarters and falling below it in others.		

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Los Angeles LPA-49	1900038	Lancaster Park Mobile Home Park	53	21
Los Angeles LPA-49	1900100	Mettler Valley Mutual	100	98
Los Angeles LPA-49	1900520	The Village Mobile Home Park	70	34

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1500034
COMMUNITY	No	1500035
COMMUNITY	No	1500036

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
4/9/2015	No	Yes	
4/9/2015	Yes	Yes	
4/9/2015	No	Yes	

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
	10/6/2016	No	No
	10/6/2016	No	No
	10/6/2016	No	No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
3Q/2016 - 16	
3Q/2016 - 13	WS submitted an application to review all options but they did not qualify for grant. The system is in the process of gaining 501C non-profit status.
3Q/2016 - 43	Prop 84 feasibility study project application being processed for funding agreement issuance. Full SRF application submitted. District Office clearance 6/30/2014. The non-profit application has been submitted but needs to be updated by the State Water Resources Control Board

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROJECT INFORMATION
PROJECT STATUS & SYSTEM NOTES
10/6/2016- Spoke with Alisa Morrison. The water system has applied for funding. Tony Morrison (water system operator) attended the Arsenic workshop on July 6, 2016. They have looked into treatment options (with Isolux Company) but determined it was too expensive (45-50K). Alisa Morrison stated that POE treatment will be too costly because of the additional testing that will be required. Lancaster Park MHP is continually looking into more affordable treatment options but so far have not found any. They are currently providing 5 gallon jugs of bottled water to their residents. **10/6/2016**- Spoke with Fernando Rosas (manager). Fernando stated that Tony has been in contact with Cindy Cook regarding funding and treatment options. Fernando stated they are waiting for a list of approved treatment options. Once they obtain this list they will review it implement treatment. **6/30/2016:** The water system operator has been consulting with Isolux Company for water treatment options for arsenic removal. They are also working with Cindy Cook with CRWA to apply for funding. They are attending Arsenic workshop on July 6, 2016 at Palmdale Water District to check for more treatment options. On April 7, 2016, LPA had conference call with Lawrence Sanchez from State Water Resources Control Board. As per the discussion, the water system operator has been told to contact Cindy Cook to get assistance for treatment options for Arsenic. No funding
10/7/16- Received an email from Sandra Miloszar (President) who stated that they are in the same position. Mettler Valley Mutual submitted information to a contractor to design a filtration system and are waiting at this point. Sandra stated that she will email the name of the contractor once she is back in town. 10/8/16- Contractor information: Douglas Craver, Western Regional Sales Manager, AdEdge Water Technologies, LLC (480) 243-1824. 6/30/2016: Mettler Valley Mutual Water Company is working with Cindy Cook with California Rural Water association (CRWA) and an Engineer from NV5 for grant process. In June, 2015, the water system became a tax-exempt organization under Section 501(c) (12) and the funding is in financial stages. The water system is working with AdEdge Technology regarding different arsenic removal treatment systems. On April 7, 2016, LPA had conference call with Lawrence Sanchez from State Water Resources Control Board. As per the discussion, the water system operator has been told to contact Cindy Cook to get assistance for treatment options for Arsenic. Full SRF application submitted. District Office
10/6/2016- Spoke with Alisa Morrison. The water system has applied for funding. Tony Morrison (water system operator) attended the Arsenic workshop on July 6, 2016. They have looked into treatment options (with Isolux Company) but determined it was too expensive (45-50K). Alisa Morrison stated that POE treatment will be too costly because of the additional testing that will be required. The Village MHP is continually looking into more affordable treatment options but so far have not found any. They are currently providing 5 gallon jugs of bottled water to their residents. **6/30/2016:** The water system operator has been consulting with Isolux Company for water treatment options. They are also working with Cindy Cook with CRWA to apply for funding. They are attending Arsenic workshop on July 6, 2016 at Palmdale Water District to check for more treatment options. On April 7, 2016, LPA had conference call with Lawrence Sanchez from State Water Resources Control Board. As per the discussion, the water system operator has been told to contact Cindy Cook to get assistance for treatment options for Arsenic. Full SRF application submitted for consolidation with LACWWD. According to Lawrence Sanchez, from the State Water Resources Control

RTC DATE	RTC BASIS

Los Angeles LPA-49	1900785	Mitchell's Avenue Mobile Home Park	26	24
Los Angeles LPA-49	1900961	Winterhaven Mobile Estates	40	17

COMMUNITY	No	1500037
COMMUNITY	No	1500038

4/9/2015	Yes	Yes	
4/9/2015	No	Yes	

	10/6/2016	No	No
	10/6/2016	No	No

3Q/2016 - 19	SRF full application submitted for consolidation with LACWWD. They are in Planning Study Stage. Awarded Prop 84 feasibility study grant on 1/16/2015. Project in progress, expected to complete by 11/1/2015
3Q/2016 - 51	No funding project at this time. The operator was provided the application and the contact information for Lawrence Sanchez, Associate Sanitary Engineer, to initiate the process.

10/4/2016- Received an email from Charles Norris. See attachment. **6/30/2016:** On June 28, 2016, Los Angeles County Drinking Water Program (LADWP) received Project Extension Notice for Mitchell's Ave (Funding Agreement Number 14-581-550). The original deadline was July 16, 2016 and the requested time extension us July 24, 2017. According to the project schedule, POU/POE installation will be done by June 26, 2017. On April 7, 2016, LPA had conference call with Lawrence Sanchez from State Water Resources Control Board. As per the discussion, the water system operator has been told to contact Cindy Cook to get assistance for treatment options for Arsenic. SRF full application submitted for
10/6/2016- Spoke with Alisa Morrison. The water system has applied for funding. Tony Morrison (water system operator) attended the Arsenic workshop on July 6, 2016. They have looked into treatment options (with Isolux Company) but determined it was too expensive (45-50K). Alisa Morrison stated that POE treatment will be too costly because of the additional testing that will be required. Winterhaven Mobile Estates is continually looking into more affordable treatment options but so far have not found any. They are currently providing 5 gallon jugs of bottled water to their residents. **6/30/2016:** The water system operator has been consulting with Isolux Company for water treatment options. They are also working with Cindy Cook with CRWA to apply for funding. They are attending Arsenic workshop on July 6, 2016 at Palmdale Water District to check for more treatment options. On April 7, 2016, LPA had conference call with Lawrence Sanchez from State Water Resources Control Board. As per the discussion, the water system operator has been told to contact Cindy Cook to get assistance for treatment options for Arsenic. No funding project at this time. The operator was provided the application and the contact information for Lawrence Sanchez, Associate Sanitary Engineer, to initiate the process. **2/22/2016:** On January 15th, the LPA had a conference call with



GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Madera LPA-50	2000506	Sierra Linda	180	89
Madera LPA-50	2000527	Yosemite Forks Estates	110	99

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	900007
COMMUNITY	No	900003

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
1/9/2009	Yes	Yes	1502562
9/4/2009	No	Yes	1502564

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
6/23/2015	6/30/2018	No	No
8/12/2015	6/30/2018	No	No

MCL DATA
QUARTER/YYYY - RAA (ug/L) (Most Current)
4Q/2015 - 27 (WELL 2) (SINGLE SAMPLE)
3Q/2016 - 18 (Spring) (AVERAGE)

FUNDING SOURCE (SRF/STATE/PRIVATE)
9/8/2016: FAAST Planning Application completed 3/22/2016; The water system is out of compliance with the arsenic MCL and uses the same source water as the Cedar Valley Mutual Water Company. Cedar Valley is currently working on an application for DWSRF funds to install a filtration system for removal of the arsenic. The Yosemite Forks Estates Mutual water system needs to submit an application for DWSRF planning funds and determine a mutually agreeable solution to ensure that the water delivered to the customers meets all of the primary and secondary drinking water standards. A meeting will be held to discuss expected outcome and challenges. Coordinate with Cedar Valley since only one treatment system will be built. An agreement will need to be made to construct and operate the treatment plant. Yosemite Forks Mutual water system will receive assistance with completing the required documents for the DWSRF application. Plan to submit SRF application beginning 2015 **6/13/16 (JG)**: No application has been submitted and they are not currently working with DFA staff.

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION	
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE
	10/31/2016 No status change from previous update. **8/2/2016** No status change from previous update. **4/28/2016** No status change from previous update. **1/15/2016** Still waiting for 2015 Arsenic sample to come in. Still working on consolidation with Bass Lake Annex Mutual Water System.	
	10/31/2016 No status change from previous update **8/02/2016** There has been no update from them. **4/28/2016** Waiting for Resolution in the funding application process. Added additional storage to help with blending. Issued amended compliance order on 06/10/2014 with new compliance deadline date.	

RTC BASIS

Madera LPA-50	2000534	Leisure Acres	45	24
Madera LPA-50	2000538	Cedar Valley Mutual	137	67

COMMUNITY	No	900007
COMMUNITY	No	900002

6/29/2009	No	Yes	1502565
3/3/2009	No	Yes	1502566

6/23/2015	6/30/2018	No	No
6/23/2015	6/30/2018	No	No

3Q/2016 - 9.0 (Well 1) (AVERAGE)
1Q/2016 - 17 (SINGLE SAMPLE)

WS applied for SRF planning in 2013 but have not reached a planning FA yet
SRF Funding. Working on funding application using Assistance Referral.

	10/31/2016 No status change from previous update **8/02/2016** Third Quarter under MCL for Arsenic. Water System submitted documents as requested and updated their Planning Application. **4/28/2016** 2nd quarter under 10 ug/L since 2009 Board to meet in May; collecting docs now for funding. **1/15/2016** 1st quarter under 10 ug/L since 2009. **12/8/2015**-LPA asked the DE about the whether it is possible to provide bottled water. Income survey complete. Deemed only Disadvantaged.	
	10/31/2016 No status change from previous update **8/02/2016** No Updates. **4/25/2016** Appication completed for funding; standing by for Project manager contact and Post submissions.	

Madera LPA-50	2000550	MD 6 Lake Shore	130	45

COMMUNITY	No	900014

6/25/2007	Yes	Yes	1502567

6/23/2015	6/30/2018	No	No

3Q/2016 -80 (LOWER WELL), 3Q/2016 - 120 (UPPER WELL)

After 36 months of planning FA the project has not met its FA milestones and is requesting another 18 months of planning

	10/31/2016 No status change from previous update **9/8/2016:** The specific time frame for consolidation is still not set. There is a State project to consolidate MD#6, MD#7, and Bass Lake Water Company. The proposal is to consolidate and construct a regional treatment plant for all combined systems instead constructing three small treatment systems. The feasibility study has been approved. Project is moving forward, and an extended 18 months for planning is not a concern since a lot of these homes are seasonal homes during the summer. **8/02/2016** No status change from previous update. **4/28/2016** No status change from previous update. **3/10/2016:** Bottled water is being served to anyone that resides in their homes year round. The homes are vacation homes and not all residents reside there more than 6 months out of the year. The system is close to consolidating with MD #7 and Bass Lake water system. **12/8/2015**-LPA contacted DE for DFA update. Trying to become shovel ready by 06/30/2014. P&S to be submitted.	

Madera LPA-50	2000551	MD 7 Marina View Heights	200	74
Madera LPA-50	2000552	MD 24 Teaford Meadows	150	66

COMMUNITY	No	900008
COMMUNITY	No	1000010

6/25/2007	Yes	Yes	1502568 (ARSENIC AND URANIUM DUAL REVISED COMPLIANCE ORDER)
8/29/2014	Yes	Yes	1502569

6/23/2015	6/30/2018	No	No
6/23/2015	6/30/2018	No	No

3Q/2016 - 11 Well 2 (SINGLE SAMPLE)
3Q/2016 - 21.7 (WELL 4 SINGLE SAMPLE)

Prop 84 Planning and feasibility FA issued
WS only just applied for SRF planning in October 2014

	10/31/2016 No status change from previous update 9/8/2016: The specific time frame for consolidation is still not set. There is a State project to consolidate MD#6, MD#7, and Bass Lake Water Company. The proposal is to consolidate and construct a regional treatment plant for all combined systems instead constructing three small treatment systems. The feasibility study has been approved. Project is moving forward, and an extended 18 months for planning is not a concern since a lot of these homes are seasonal homes during the summer. **8/02/2016** No status change from previous update. **4/28/2016** No status change from previous update	
	10/31/2016 No status change from previous update 9/8/2016: The FAAST application was submitted 2Q2016. **8/02/2016** No Status Change from previous update. **4/28/2016** No status change from previous update.	

Madera LPA-50	2000561	MD 8 North Fork	264	80
Madera LPA-50	2000737	MD 42 Still Meadows	100	34
Madera LPA-50	2000785	Valley Teen Ranch	50	4

COMMUNITY	No	700008
COMMUNITY	No	900011
COMMUNITY	Yes	900003

2/4/2009	Yes	Yes	1502570
2/4/2009	Yes	Yes	1502572
2/6/2009	Yes	Yes	1502573

6/23/2015	6/30/2018	No	No
6/23/2015	6/30/2018	No	No
6/23/2015	6/30/2018	Yes	No

3Q/2015 - 13 (SINGLE SAMPLE) Well 1
3Q/2016 -17.5 (AVERAGE) Well 2 Lower 3Q/2016 - 15.5 (AVERAGE) Well 1 UPPER
3Q/2016 -270 (SINGLE SAMPLE)

After 18 months of SRF Planning the project has not met its FA milestones and is requesting another 18 months of planning
6/13/16 (JG): The County completed planning in 2015 and applied to DWSRF/Prop 1 through FAAST for construction 3/1/2016. Currently updating their environmental documents and getting updated financials to complete application.
6/13/16 (JG): Madera County has applied on behalf of VTR to consolidate them, the County is currently completing its Environmental document for the construction project, should have complete application by September 2016.

	9/13/2016: Per the DE, the previous funding agreement terms expired and this is why it took so long to get a new planning FA executed ($232K, planning to be completed by 12/13/2017). A test well has been drilled and the system is a part of a regional planning project. Installation of treatment and the construction of a consolidation pipeline are still needed for the construction phase of the project, which is expected to start in 2018. **9/8/2016:** As of 8/8/2016 arsenic single sample results are 13 UG/L. 18 months of additional planning is being requested because the proposed treatments are not acceptable as permanent treatment. Alternative treatments are being considered. **8/2/2016** No status change from previous update. **4/28/2016** No status change from previous update. **12/8/2015**-LPA contacted DE for DFA update. Trying to become shovel ready by 06/30/2014. P&S to be submitted.	
	8/2/2016 No status change from previous update **4/28/2016** No status change from previous update	
	8/2/2016 Awaiting for results. **4/28/2016** No status change from previous update	

Madera LPA-50	2000866	Agriland Farming	190	3
Madera LPA-50	2000612	North Fork Union School	350	3

NTNC	No	800004
NTNC	Yes	900003

2/4/2009	Yes	Yes	1502574
9/4/2009	Yes	Yes	1502575

6/23/2015	6/30/2018	No	No
6/23/2015	6/30/2018	No	No

3Q/2016 - 11.07 Well 1 (AVERAGE)

3Q/2016 -13 Well 2 (AVERAGE SAMPLE)

After 36 months and 2 SRF planning FA's the project has not met its FA milestones and is requesting another 18 months of planning

	8/3/2016 2016 4th consecutive Q out of compliance. 4-28-2016 3rd consecutive Q out of compliance. **01/15/2016** Revised CO will be sent to water system because it was not sent in June 2015. Water system was in compliance for 1 quarter, but has been out of compliance 2 quarters now. Public Notice Provided to Employees. A second compliance order will be issued with new compliance deadline date.	
	10/31/2016 No status change from previous update 9/8/2016: Proposed treatments have been deemed not acceptable as permanent solution, as a result alternative treatments are being considered for the consolidation project. The water system is looking for acceptable treatment options that would qualify for funding. **8/3/2016:** There has been no updates on the water system. **6/29/2016:** District Engineer has notified the School that they could apply for bottled water but likely won't pursue it because they know that the long-term solution is in the works. **4/28/2016** No status change from previous update. **3/10/2016:** The system is consolidating with MD#8 North Fork water system. Madera County Environmental Health Division can suggest the school provide bottle waters to all staff and students. However, the school needs to update their Planning Agreement as their previous Planning Agreement expired. A new request has been sent to their contact Fred Faysal. **12/8/2015**-LPA contacted DE for DFA update. A meeting was held to discuss consolidation with MD #8A North Fork Water system	

Madera LPA-50	2000150	Liberty High School	1340	15

NTNC	Yes	1500007

12/18/2015	No	Yes	1502759

12/18/2015	12/18/2018	No	No

3Q/2016 - 29 (AVERAGE SAMPLE) West Well

	10/31/2016 No status change from previous update 9/13/2016: after discussion with DE and EPA, we will be RTCing this system after we get the date when the system physically removed the source from the distribution system. **9/8/2016:** Liberty High School has 2 sources. The North Well (LPA source 2000150-001) and the West Well (LPA source 2000150-002). The water system is utilizing the North Well to supply the water system since that source does not exceed the arsenic MCL. **8/3/2016** Water System considering consolidation with nearby water systems, i.e. MD 10 & Valley Teen Ranch.	

Madera LPA-50	2000619	COLD SPRING GRANITE CO RAYMOND	43	5

NTNC	No	900004

3/25/2009	No	Yes	1502914

4/29/2016	4/29/2019	No	No

3Q/2016 - 15.5(AVERAGE SAMPLE) (Well#3)
3Q/2016 - 23 (Well 1)

FOR PROFIT, SRF NOT APPLICABLE

	10/31/2016 No status change from previous update **9/8/2016:** You are correct, this compliance order is a duplicate that was issued when the 3rd well exceeded the RAA for arsenic. The correct comply by date is 5/3/2019. I will amend the compliance order to include all 3 sources that exceed the arsenic MCL. Wendy has corrected the master spreadsheet. The water system has corresponded back to Madera County indicating they will comply with the directives of the compliance order. They are currently looking at POU as a possible treatment. **8/3/2016** Compliance Order is active because water system decided to keep wells active. Public Notification Provided. Change of Operator. In contact with new operator and he has hired someone to prepare a conceptual plan for obtaining compliance. **4-28-2016** 1Q2016 16; OVER THE MCL RAA, NEW COMPLIANCE ORDER ISSUED FOR WELL3 . **1-15-2016** Well 1 has been inactivated from the water system. The new well was supposed to bring the system back into compliance however the New Well 3 hypothetically best case scenario for the RAA is 10.4 ug/L even if the next quarterly Arsenic sample is 0 ug/L. So far results are as follows: 2Q2015 9.6 ug/L; 3Q2015 17; 4Q2015 15	

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Mono LPA-56	2600622	Sierra East MHP	50	29

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1200391

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
2/3/2012	Yes	Yes	

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
	7/10/2018	No	Yes

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
1Q2016- 42ug/L (Well #1 (001)"Hot") 1Q2016- 81 ug/L (Well #2 002)"Cold")	

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS
	6/20/2016: Back-up help couldn't find the public notice info for Mono Sierra East so we will have to wait till Jon gets back from medical leave in July. 2/2/2016-4Q2015 MCL violation entered into Envision. 12/11/2015-M&R violations is due to system not monitoring and lack of an operator. DE updated that SRF funding is being processed by funding coordinator and system is awaiting final funding package.		

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Monterey LPA-57	2700612	Laguna Seca WC	162	57
Monterey LPA-57	2700799	Vista Del Toro WS	87	29

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1205362
COMMUNITY	No	1205370

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
2/2/2009	Yes	Yes	CC0806155
2/4/2009	yes	Yes	CC0806156

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
10/1/2015	3/31/2018	No	No
10/1/2015	3/31/2018	No	NO

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
1Q/2016-10.5	
1Q/2016-20	Application submitted for SRF Tier 2 Feasibility Study

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS
	6/27/2016: SPCA WS- they said they were having difficulty with the regional sewer plant taking the waste so they are installing drying beds. 11/3/2015-Waiting to see if nearby system with installed treatment can resolve waste discharge issue		
	6/27/2016: They want POE, which is not allowed for compliance purposes by our local oridinace. However, since the state is developing POE/POU regulations, Monterey county is considering amending the ordinance so this may become a viable option if they meet the critera. 12/24/2015-The compliance order has been updated and the initial compliance plan is due December 31, 2015. System is looking into treatment		

Monterey LPA-57	2701221	Washington School	250	1
Monterey LPA-57	2701296	Moro Rd. #9 WS	210	70
Monterey LPA-57	2701959	Tierra Vista MWC	57	19
Monterey LPA-57	2702009	Laguna Seca Rec WS	500	1

NTNC	Yes	1205372
COMMUNITY	No	1205365
COMMUNITY	No	CC0805367
NTNC	No	1205361

2/3/2009	Yes	Yes	
1/22/2009	No	Yes	CO0806169
4/13/2011	Yes	Yes	CO0806168
1/22/2009	No	Yes	CO0806194

	1/31/2010	Yes	No
12/8/2015	3/31/2018	No	No
12/9/2015	3/31/2018	No	No
1/14/2016	3/31/2018	No	No

1Q/2016-25	Feasibility Study underway thru P84
1Q/2016-19	
1Q/2016-11	
1Q/2016-16	

	6/27/2016: System has indicated desire to stay on bottled water. Updated enforcement will be issued in July 2016 indicating bottled water is not long term solution. 5/11/16-Plans have been completted. Principal is interested in staying on bottled water so an updated compliance order is in process. 12/1/2015-The project is moving. Peter Haase at Fall Creek said he would deliver the Plans and CEQA documents by this week, but DFA has not received the documents yet. Back in September/October, the new Superintendent had concerns on the monthly operating costs and he was going to discuss with the School Board. Construction most likely it will be funded with DWSRF and/or Prop 1 money. 11/3/2015-engineered plans for full scale treatment plant completed. 6/1/2015-Pilot test completed and approved by state. Currently working on engineered plans for full scale treatment plant		
	6/27/2016: blending is no longer viable option since futher testing showed the other well also is high in arsenic. The system missed deadline for compliance plan so enforcement is pending. 12/24/2015-The compliance order has been updated and the initial compliance plan is due December 31, 2015. System is looking into treatment. No recent TCR violations.		
	6/27/2016: they want to use Isolex and have hired engineer to design plans. Self funding.		
	6/27/2016: proposing POE's and system would fund.		

Monterey LPA-57	2702030	Cypress Community Church WS	200	4
Monterey LPA-57	2702051	Corral de Tierra Estates WS	45	16
Monterey LPA-57	2702550	Grange Hall WS	25	1

NTNC	No	1205356
COMMUNITY	No	1205360
NTNC	Yes	1105135 probably not applicable because had RTC-have draft to new CO-just need signatures

1/29/2009	No	Yes	CO0806104
1/22/2009	No	Yes	CO0806102
2/4/2009	No	No	CO0806103

6/18/2015	3/31/2018	Yes	No
6/18/2015	3/31/2018	No	No
6/18/2015	3/31/2018	Yes	No

1Q/2016-16	
1Q/2016-76	
1Q/2016-57	

	6/27/2016: plan is delinquest so enforcement is pending.		
	6/27/2016: They may not meet the July 2016 date since they are very interested in POE/POU, which our county is just now considering so they need to do the cost analysis. We will reevaluate plans due date when we get the selected option. 2/24/2016: is not part of a disadvantaged community. They are self-funding their project by increasing rates or special assessment. Their first milestone is: • July 2016- determine preferred alternative – consolidation or treatment. • Jan 2018-develop plans • June 2018-implement compliance option 12/24/2015-They submitted initial compliance plan in September. They are researching treatment and intend to self fund. They are working with a vendor and hope to be part of a treatment study.		
	6/27/2016: They are deciding between installing a new treatment plant or purchasing water from Washington School (next door and prefered option). Washington School is stalling on implementing treatment so updated enforcement is pending. 12/1/2015-Proposed solution has not been determined yet. 11/3/2015-treatment plant was working, but system removed treatment plant in July 2014 said too expensive to operate. New compliance order to be issued.		

Monterey LPA-57	2700702	Prunedale MWC	252	84

COMMUNITY	No	1506006

9/19/2014	Yes	Yes	

	1/10/2015	No	No

1Q/2016-10	

	5/11/16-April finished water was 32 ppb so plant is still having issues with maintenance. 3/7/2016:they are tweaking their treatment process (updating software to better control backwashes and just added a coagulant feed. The new compliance date is June 30, 2016. If the upgrades don't work, then we will send another compliance order (or citation). 1/29/15- added chemical feed and upgrading software/controls to improve backwash-next few months will indicate if successful. 12/1/2015-Will work with engineer to determine why it's not working. 11/3/2015-treatment plant not working to drinking water standards.-was working for a few months, but started failing again.		

GENERAL INFORM			
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION

IATION		
SERVICE CONNECTIONS	PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)

1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)

ENFORCEMENT ACTIVITIES		
WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)

	INTERIM MEASURES	
DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORMATION					
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORMATION					
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORMATION					
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Riverside LPA-63	3301380	Saint Anthony Trailer Park	300	95
Riverside LPA-63	3303092	Mecca Arco Travel Center	47	3
Riverside LPA-63	3303100	Oasis Gardens Water Company	314	157

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1203407
NTNC	No	1103399
COMMUNITY	No	

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
3/3/2010	Yes	Yes	
6/21/2010	Yes	Yes	
3/29/2016	Yes	Yes	

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
	Unknown. In State's funding program process.	No	Yes
	4/1/2017	No	No
	1/1/2018	No	No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
3Q/2016 - 20	DWSRF
3Q/2016 - 27	Owner submitted pre-application for state funding in 2010.
3Q/2016 - 11	Currently working with CRWA to submit FAAST application to State. 6/13/2016 (LPA): Water system is working with CRWA on FAAST application. Application is due by 8/31/16. 6-10-16 (DFA): Have applied for Groundwater funding for Chrom 6 problem in FAAST but no application for Arsenic in FAAST

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED
	1/7/2015 Planning Application Submitted.

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE
Agreement Number: D16-02012, Project Number: 3301380-001P, 7/1/2015 Application Deemed Complate. 8/31/2016 Draft Planning Funding Agreement sent to system.	

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROJECT INFORMATION	
PROJECT STATUS & SYSTEM NOTES	RTC DATE
11/24/2015-Saint Anthony submitted application at end of Oct 2015 for planning funding. Still has an assistance referral for TMF due in January. Owner has obtained a conditional use permit through Riverside County. A condition of the CUP is to provide centralized treatment prior to issuance of any building permits. The existing treatment station has been approved as an interim solution until centralized treatment is installed. This is a county code case. The LPA is working with other Departments to permit this park and obtain compliance. 10/25/16: Please see notes on funding and planning section.**7/21/16:** Plans have been submitted for new distribution system. Treatment plans are pending. The LPA and our state DE would prefer that this system consolidate with Coachella Valley Water District (CVWD). **6/5/2015**-Tier 2 arsenic notifications issued quarterly. Well is sampled for arsenic quarterly. Saint Anthony MHP is an unpermitted park. Owner has obtained conditional use permit through Riverside County. A condition of the CUP is to provide centralized treatment prior to issuance of any building permits. The existing treatment station has been approved as an interim solution until centralized treatment is installed. Preliminary treatment plans approved by LPA. Owner of the park has applied for Prop 84 funding. **4/18/16:** No status change from previous update.	
10/25/16: Treatment plans approved 9/14/16. Condition of approval is that treatment system must be operational by 4/1/17.Tier 2 arsenic notifications issued quarterly. Well is sampled for arsenic quarterly. System is classified as a non-transient, non community.	
10/25/16: FAAST application has been submitted. Still needs to be reviewed by State. **7/21/16:** Water system has contacted CVWD about consolidation. LPA contacted CVWD re: consolidation. CVWD states that this water system is interested in a master meter and they are in discussions with water system. Oasis Gardens is working with CRWA on a FAAST application to consolidate with CVWD.	

RTC BASIS

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Sacramento LPA-64	3400130	COURTLAND GROUP	40	19
Sacramento LPA-64	3400138	LOCKE WATERWORKS	65	55
Sacramento LPA-64	3400149	RANCHO MARINA MHP	75	35

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	900363
COMMUNITY	No	900365
COMMUNITY	No	900369

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
10/29/2008	Yes	Yes	1500737
10/29/2008	Yes	Yes	1500741
7/11/2008	Yes	Yes	1600778

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
12/31/2015	7/1/2018	No	No
12/31/2015	7/1/2018	No	No
1/21/2016	7/1/2018	Yes	No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
2Q/2016 - 10	
2Q/2016 - 28	The water system just finished a coag/filtration pilot study. Awaiting pilot study report.
2Q/ 2016 33	

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES
	12/29/2015-Data needs to be cleaned up in SDWIS to reflect current status. SOX may be deleted and violations may be reassociated with old compliance order. LPA will reassess on whether this system has RTC. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. No longer going to create public entity. Water System just changed ownership in July 2015. Water system is planning on public meeting on 4/20/2016 to look at connecting smaller water systems into a larger water system. Water system ARA has dropped below the MCL. 8/2/2016 Water system is currently not exceeding the MCL and will remain on quarterly sampling.
	9/6/2016: Water System is going to spend the rest of their grant money on connecting to another SWS. They are waiting on the county to provide them with a contract for the service connection**. 6/9/2016:** Water system has not signed a contract with the larger utility. Water system is not going to do treatment as they cannot afford O&M costs. **11/30/2015**-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Water System finished pilot study. Water system is looking into consolidation with another SWS. Water system had a public meeting on **4/14/2016** in regards to connecting to a larger water system.
	6/9/2016: Water system hired engineer to determine operation issues with the water system. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Operational issues. Water system changed ownership 3/24/2016. 8/2/2016 Water System is on a compliance order to determine what the operational issues are. Technical Report from PE due to EMD no later than 8/15/2016

RTC DATE	RTC BASIS

Sacramento LPA-64	3400164	VIEIRA'S RESORT	150	107
Sacramento LPA-64	3400332	OXBOW MARINA	90	200
Sacramento LPA-64	3400433	EDGEWATER MHP	35	29
Sacramento LPA-64	3400103	B & W Resort	100	37

COMMUNITY	No	0900371
COMMUNITY	No	0900367
COMMUNITY	No	0800347
COMMUNITY	No	1600760

10/29/2008	Yes	Yes	1500739
1/24/2008	Yes	Yes	1500743
5/16/2008	Yes	Yes	1500745
3/16/2016	No	Yes	1600760

12/31/2015	7/1/2018	No	No
12/31/2015	7/1/2018	No	No
12/31/2015	7/1/2018	No	
3/16/2016	7/1/2018	No	No

2Q/2016 - 25.75 (Well 1) 2Q/2016 - 28.5 (Well 2)	The system's engineer submitted a proposal to the County for review. System previously indicated their intent to fund project on their own, but I have not received a formal response yet. 4/15/16 Water system submitted application to drill new well and submitted proposal for a pilot study to determine which arsenic treatment media they will choose.
2Q/2016 - 27	Prop 84 construction project application being processed for review.
2Q/ 2016 - 36	6-10-16:No Appication in FAAST
2Q/2016 - 33	Corrective Action Plan due to LPA no later than May 2, 2016.

	6/9/2016: New well was dug May 2016. Arsenic has not been tested for since well was dug. 12/23/2015-LPA states that the water system will be receiving a revised compliance order by the end of the year. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Well #3 is no longer on line 3/15/2016 Water system has submitted application to drill a new well and condcut a pilot study on new well to determine which treatment system will be installed. Well construction permit issued 2/18/16
	6/9/2016: Water system is in contract with larger utility to connect in October 2016. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. Constructing line to consolidate or be a consecutive system with a larger system. Construction for new line to larger water system will being in fall 2016.
	6/9/2016: Water system is still currently connecting piping from new well to distribution system. April sample results for new well were 13 ug/L. 12/23/2015-LPA states that the water system will be receiving a revised compliance order by the end of the year. An inspection for was conducted in April 2015 and the well has not yet been finalized yet. The LPA has not heard on when the new well will be put online. 11/30/2015-LPA was planning on revising compliance orders with a RTC date of 11/16/2016. In contact with well driller to put wells online. New well has completed T22 testing and is installing piping to put new well online.
	6/9/2016: Water system has secondary well on site that they are going to test Arsenic levels to determine if that is below the MCL. Sample results due no later than August 2, 2016. 3/15/2016 Water system issued complaince order for ARA exceeding arsenic MCL. 8/2/2016 Water System is currently getting bids from three companies to determine which treatment type is most feasible.



GENERAL INFORMA			
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION
San Bernardino LPA-66	3600025	Bar-Len MWC	200
San Bernardino LPA-66	3600036	Calico Ghost Town	1000

TION		
SERVICE CONNECTIONS	PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)
38	COMMUNITY	No
15	NTNC	No

1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)
1300050	10/4/2012	No
1400130	11/1/2013	No

ENFORCEMENT ACTIVITIES		
WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)
Yes	CC0000194	7/10/2015
Yes	CC0000213	8/28/2015

	INTERIM MEASURES	
DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
12/31/2019	No	No
12/31/2019	No	No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
1Q/2016-17.25	
2Q/2016-22.25	Applied

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES
	6/24/2016: The system has been in talks with neighboring water system to consolidate however no formal plans have been submitted. The LPA will send out an amended CO and give them 3 years to comply. 5/12/2016-the water system is working with Tetratech to provide a RO treatment unit. The operators met with EHS in September 2015 to discuss brine disposal options and were referred to the RWQCB for guidance. 12/1/2015-The system applied for funding and is working with CRWA to gain compliance. 6/2015-Talked with RCAC regarding funding possibility. EHS will issue citation without a fine
	6/24/2016: Formal plans for the proposed RO system have not been provided. The LPA will send out an amended CO and give them 3 years to comply. 5/9/2016-The water system is working with Tetratech to provide a RO treatment unit. The operators met with EHS in September 2015 to discuss brine disposal options and were referred to the RWQCB for guidance. 12/1/2015-The water system is working with Tetratech to provide a RO treatment unit. The operators met with EHS in September 2015 to discuss brine disposal options and were referred to the RWQCB for guidance. 6/2015-RTC depends on funding availability

RTC DATE	RTC BASIS

San Bernardino LPA-66	3600062	Cailier Water System	100
San Bernardino LPA-66	3600196	CSA 70 W-4 Pioneertown	410

10	NTNC	No
124	COMMUNITY	No

1200026	9/17/2012	No
1200014	7/16/2001	Yes

No	CC0000196	7/10/2015
Yes	CC0000014	

12/31/2016	No	No

2Q/2016-48	
3Q/2016-112.5	Prop 84 planning project funding agreement term expired. Project is pending completion certification.

	6/24/2016: LPA approved the arsenic water treatment plans. System is in the process of being installed. 5/9/2016-EHS is reviewing plans submitted by the water system for an AdEdge arsenic treatment unit. EHS is reviewing plans submitted by the water system for an AdEdge arsenic treatment unit. 11/2/2015-Treatment unit plans were submitted to EHS for review.
	6/24/2016: Had a meeting on 6/22 with water system to discuss compliance plan. The water system is to meet with Hi Desert regarding intertie as back up to primary well. 5/9/2016-Design complete for interconnection with High Desert Water District. Awating prop 84 construction funds. 5/5/2016: Issued NOV on 3/29/2016 and now are now in neogations with the county. Flouride and Uranium were also added as constitutes that were above the CA MCLs and were included as information only sinc the Fed EPA cannot enforce them. 3/8/2016-DDW has requested that EPA issued a compliance order. 2/18/2016-DE followed-up with San Bernardino County Special Districts, who operates the water system, about providing bottled water, and they discussed about applying through FAAST for the interim CAA emergency funds. The CSD have not been directed by the LPA to provide bottled water, so th DE gets the feeling they are hesitant to do so. The DW will keep the discussion going. There is a resolution to this in the works. Last year they completed a P84 planning project to design a 5-mile pipeline to the nearest WS, and DFA is reviewing their construction application now. They are hoping to get the FA out soon and start construction this summer. The DE didn't think he had a project where DFA was keeping the district office out of the loop, but this is one. He learned from DFA on Tuesday this week, that they had a kickoff meeting with the system in November and have been in contact with them on changes to the plans and specs that we approved last year. DFA did say they will keep the DE updated on the next documents to be submitted. 12/1/2015-Design complete for interconnection with High Desert Water District. Awating prop 84 construction funds.. 6/2015-RTC depends on funding availability

San Bernardino LPA-66	3600504	Knoll Enterprises	500
San Bernardino LPA-66	3601015	Ironwood Camp	1000

28	COMMUNITY	No
1	COMMUNITY	No

1200012	8/28/2012	Yes
1100017	6/20/2011	No

Yes	CC0000195	8/8/2014
No	CC0000017	7/10/2015

12/31/2019	No	No
12/31/2019	No	No

2Q/2016-28.25	
3Q/2016-31.75	2/5/2016-Ironwood Campground was cleared by technical, environmental and financial staff in the end of 2014. In April 2015 DFA legal counsel determined that the language in the applicant's bylaws prevented the State from doing business with the entity. This was because they discriminate on who can be a member of the community (campground) and our legal counsel determined that we would be violating state law to funded the project. As a result, the application was inactivated. Submitted Application on 3/26/14 for planning funding

	9/16/16 - A viable plan has not been submitted at this time, we are working with the PWS. **6/24/2016:** Water system unable to apply for funding and has not provided a viable compliance plan. A citation will be issued and an amended compliance order issued to comply in 3 years. **5/9/2016**-Water system submitted a compliance plan however it lacked details on how compliance would be achieved. EHS is following **up.12/1/2015**-Water system submitted a compliance plan however it lacked details on how compliance would be achieved. EHS is following up. 6/2015-EHS will issue citation without a fine
	9/16/16 - They have determined that because of their bylaws they would not be accepted for funding so have not reapplied. Their comment: "We are working on a plan to expand our RO coverage but it will take time to fund and implement. Currently everyone we provide water for obtains their drinking water from our RO system. We have had a large RO unit donated to our organization which triples our production ability. Again it will take time to secure funds necessary for the install and to do the install." **6/24/2016:** Water system applied for funding but cannot be approved. The LPA will issue an amended compliance order requiring compliance in 3 years. **5/9/2016**-Water systems currently has an RO system that serves the dining hall, both coffee shops, etc. however staff residence are not served. The system has applied for funding. **12/1/2015**-Water systems currently has an RO system that serves the dining hall, both coffee shops, etc. however staff residence are not served. The system has applied for funding. **6/2015**-Sent water system an amended CO

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
San Diego LPA-67	3701010	Warner Unified School District	250	15
San Diego LPA-67	3701793	Twin Lakes Resort MHP	200	145

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
NTNC	Yes	1506055
Community	No	1606147

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
2/4/2015	Yes	Yes	1606136
4/1/2016	No	Not yet, currently being written	1606147

MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)
3/10/2016	3/1/2017	Yes
N/A		No

INTERIM MEASURES
POU/POE PROVIDED (Yes/No)
No, Clean up and abatement money is approved but contracts are still being drafted
No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
3Q/2016 - 10.6	SRF
3Q/2016 - 11.4	

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROJECT INFORMATION
PROJECT STATUS & SYSTEM NOTES
11/4/16 - Agreement No. D16-02007 was issued on 9/28/16 to Warner School from DFA for the permanent solution and included the transmittal Letter, Funding Agreement/Exhibits, signature pages and Draft copy of the General Counsel Legal Opinion Letter. The School Board approved the package and currently the legal general opinion form is being completed by School attorneys. The Clean-up & Abatement Fund agreement is being reviewed by DFA analyst. 6/15/2016 - Application for Clean-up and Abatement funds for interim solution was submitted in May 2016. Mark Magtoto of DFA indicated the application would not be considered since the engineering design from NV5 included a POE for the cafeteria building and not a POU as used in other schools with an Arsenic exceedance. A conference call between NV5, CRWA technical assistance provider, Mark Magtoto of DFA, LPA, Certified water operator, Warner School representative and DE happened in 6/2016 and addressed how to move forward. Engineer NV5 was to investigate the POU used at another school in the State and report back to the group. All documents have been submitted to Brenda Pauli of DFA to complete the application for funding for the long term solution. Application is under review and will take several months per Brenda Pali. 11/20/2015-The LPA had a conference call with Warner School today. Kyle, Brenda, Sean, Connie, Noel and the school were present. There are two items missing from the application to make it complete: • Authorizing Resolution • Schedule of System Obligations The school board meets next on December 8th, at which time these items can be addressed. In the meantime the school will complete a Prop 84 application to request funds for bottled drinking water for staff/kids. The LPA is planning on visiting the site while the students are on winter break. At that time, or shortly after their visit, they will issue a revised Compliance Order that meets the approved State requirements. They will work with the DE or DDW staff to ensure that it meets all of the criteria needed to be a formal EA. 6/2015-The water system has two separate distribution systems. Well 3 is located east of Highway 79 and serves a high school, elementary school, bus maintenance building, office and residence. Well 4 and 5 are located west of Highway 79 and serve a resource center, concession stand, ball fields and continuing education classrooms. 04/15/2016 - Revised Citation issued 03/10/2016. School is seeking Clean Up and Abatement Funds for reimbursement of bottled water that is provided at the school. The school is receiving technical assistance from Belinda Carrol with CRWA to complete the application, which will include a request for the installation of a POU at the kitchen. The school

RTC DATE	RTC BASIS

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
San Joaquin LPA-69	3900579	CENTURY MOBILE HOME PARK	50	16
San Joaquin LPA-69	3901169	MSUD-NILE GARDEN SCHOOL	804	3

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	0502327
NTNC	YES	701688

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
8/15/2006	Yes	Yes	1202508
10/27/2007	Yes	Yes	1202511

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
7/1/2012	12/1/16 –in State's Funding Program Processes		
7/1/2012	12/1/16 –in State's Funding Program Processes		

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
3Q/2016 - 14	
3Q/2016 - 23	Awarded Prop 84 feasibility study grant on 11/28/2012. Project in progress, expected to complete by 11/28/2015. 6/10/2016 NJG - P84 feasibility study was completed on 4/25/16. The City is preparing the CEQA documents and DWSRF construction application. Bottled water is not being supplied from P84 75021 program, but we will reach out to the school district to see if they are interested.

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES
	6/13/16, This is State funded project and San Joaquin County Public Work Department is working on the plan for the new water line extension. Once the County approves the water line extension, the City of Stockton will start the connection process. 1/11/16 CRWA is continuing to work with city and water system towards making a connection using SWRCB Funds. 11/19/2015-As this is a state funding project. The LPA has no idea on the RTC date. LPAs do not write new compliance orders with new RTC dates this is a funded state project. 11/2/2015- Julie Martinez of Cal Rural Water is working with City of Stockton for funding agreement to make a connection to MHP. Engineered Plans approved by County and City in March 2015. City to file for funding agreement w/ state in 60 days.
	6/13/2016, This is a State funded project and CRWA is working with the water system and San Joaquin County LPA is unaware of the status. 2/22/2016: Reid Johnson of Nolte Vertical 5 is the consultant working on this project. This is a SB funding project that provides money to the City of Manteca to install a new Source and to make a connection to this school through an Emergency out of Service area LaFCO connection. 1/11/16. Consultant, Reid Johnston, is continuing to working with water system and city to make this connection using SWRCB Funds. 11/19/2015-As this is a state funding project. The LPA has no idea on the RTC date. and the LPA doesn't write new compliance orders with new RTC dates when they are being funded. 11/2/2015- LaFCO approved out of service area connection. City working with CRWA for making a connection to the school . 3/31/15 -Sent emails to School, Engineer, City PW and State for update on progress to connect to city. No one at City or State knows where this funding project is at. 3/21/14-applying for LaFCO out of service area connection.

RTC DATE	RTC BASIS

San Joaquin LPA-69	3901213	AVALOS, SILVIA	30	15
San Joaquin LPA-69	3901334	BJJ COMPANY LLC		

COMMUNITY	No	0801685
		901865

8/28/2008	Yes	Yes	1202512
6/19/2009	Yes	Yes	1202514

7/1/2012	Depends on Century MHP Compliance Date	Y	
7/1/2012	6/1/2015		

3Q/2016 - 13	NONE. SRF application submitted 2008 was for nitrate not arsenic. Waiting on Century MHP SRF approval for city connection. This system can make a connection to city water off of new line to Century MHP.
3Q/2016 - 17	

	6/13/2016, This is a State funded project. Yes, bulk hauled water is provided by Aero Pure Water Company. The test well was drilled and destroyed on 10/28/2015. 1/11/16 Julie Martinez of CRWA is continuing to work with the water system to obtain the proper paperwork for SWRCB funding to make a connection with the City of Stockton. 6/1/2015-System lacks money. Public Notification.11/2/2015-Julie Martinez of Cal Rural Water contacted Silvia regarding needed documentation. Silvia has not yet been able to locate anything but the deed, but she has not yet sent it to me. Silvia gave permission to contact her lab and Quality Service. Inc. for additional information. A scheduled site visit for Nov. 3rd will be made. Pursuing the connection to City of Stockton .
	6/13/2016, Contractor has submitted the second round of corrections to San Joaquin County Public Work Department pending for approval to install a 12" Water main extnsion. If not finished by the end of this year, A new order will be issued with a new RTC date. 1/11/2016- On 9/15/15 the LPA was made aware that the new source collapsed and was no longer a viable option. The water system was directed to obtain a Will Serve letter from Cal Water Services for a connection. On 9/29/15 the LPA received a copy of the "Will Serve" letter that confirms Cal Water Services will service this parcel. The Water System is working with Cal Water Services and Cal Trans for permits and approval to cut through the road to make a connection with the Water System. This connection should be accomplished by March 2016. 11/2/2015-New source Well collapsed. They received a Will Serve letter from Cal Water and will be making a connection within the next 12 months by 10/2016. 3/1/2015--Cal Trans completed Hwy 99 construction and took property away from this system. Now in process of installing new separate drinking water distribution system from a new source that meets arsenic standards. 2/1/15 received plans to separate industrial water use from potable use and MDD study. Plan approved for use of a new source and distribution installation. System to be in compliance by 6/1/2015.

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
San Luis Obispo LPA-70	4000637	Country Hills Estates	81	27
San Luis Obispo LPA-70	4000774	Pleasant Valley Elementary	150	1

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	0800229
NTNC	Yes	0800231

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
1/16/2009	No	Yes	
1/16/2009	No	Yes	

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
3/23/2016	7/31/2018	NO	Yes (at some homes), most use bottled water
	7/31/2017	YES	

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
3Q/2016 - 26 (Well 1) 3Q/2016 - 24 (well 2)	Private
3Q/2016 - 13	WORKING ON PLANNING LOAN I THINK (check with Jeff Densmore)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROJECT INFORMATION		
PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS
10/31/16 - System Drafting Proposal which includes a lease and maintenance contract for POU units, pilot study to be included as part of proposal **5/4/2016**-DE received a call from a water system representative saying they are ready to move forward with funding and treatment.1/29/16 - Neighboring development reaching out to from larger service area, would add an Arsenic well but pooling more connections may be beneficial **12/1/2015**-Country Hills really can't consolidate with any local system - they are still looking at the POU option. There is a large adjacent parcel which is trying to split into 22 lots. This parcel has one well (with Arsenic) but they might be willing to throw money at Country Hills and then perhaps they can all have a treatment plant installed. Very political. **6/2015**-Out to bid for POU.		
10/31/16 - Construction Funding Application in **5/4/2016**-The school just wrapped up their pilot study and we are meeting with them Monday to discuss the project moving forward. 1/29/16 - pilot plant continues to operate, data thus far shows that arsenic is reduced from approximately 12-13 ppb down to ND. **12/1/2015**-the plant was brought on-line about a week ago. The LPA has not seen data yet. They are also exploring a new well and are looking at sites. Still in funding world as far as the LPA knows. **6/2015**-In pilot test with treatment system.		

GENERAL INFORMATION					
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORMATION					
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORM			
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION

IATION		
SERVICE CONNECTIONS	PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)

1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)

ENFORCEMENT ACTIVITIES		
WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)

	INTERIM MEASURES	
DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Stanislaus LPA-80	5000033	Coble's Corner	50	20
Stanislaus LPA-80	5000051	Mobile Plaza Park	125	50

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1180001
COMMUNITY	No	1080001

ENFORCEMENT ACTIVITIES		
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)
3/19/2010	No*	Yes
9/20/2010	No*	Yes

			INTERIM M
MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)
		9/30/2014	No
		3/31/2015	No

MEASURES	MCL DATA	
POU/POE PROVIDED (Yes/No)	QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
No	3Q/2016 - 13	
No	3Q/2016 - 13	6-10-16: MPP will consolidate with Keyes. The construction FA is getting very close. We requested FY 14/15 audited financial statements, which Keyes will submit by the end of the month (6/16) at the latest. Everything else from an SRF standpoint appears ready to go. However, we may be able to get them additional grant funds through a new groundwater Prop 1 funding program. That program doesn't have their process/structure in place yet. If we funded the project solely with SRF money, I'd project an August 16' FA issuance. If we co-fund, it will take longer

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS
	11/24/2015-Can system move forward with consolidation so when Hughson returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. **11/2/2015**-*Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Hughson City). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.		
	11/24/2015-Can system move forward with consolidation so when Keyes returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. **11/2/2015**-* Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Keyes Water System). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.		

Stanislaus LPA-80	5000077	Ceres West MHP	161	46
Stanislaus LPA-80	5000085	Green Run Mobile Estates	100	46

COMMUNITY	No	1380001
COMMUNITY	No	1180001

3/6/2013	No	Yes
3/19/2010	No*	Yes

DER-16CO-005 / 1680001	4/22/2016	4/1/2018	No
		9/30/2014	No

No	3Q/2016 - 19	
No	3Q/2016 - 14	

	6/16/16 - On June 13, 2016 the water system went before the City of Ceres Council to request consolidation. The City of Ceres rejected this request for consolidation. A new Corrective Action Plan will be required of the water system. **4/22/16** - Office Hearing was conducted on April 19, 2016. A new compliance order is being generated and water system has been directed to provide documentation to support their claim that LAFCO has rejected their consolidation request. **2/26/2016:** Revised compliance order will be drafted following an Office Hearing that is scheduled for April 5, 2016. **2015:** Formal compliance plan has not been submitted to this department. Compliance order will be revised based on definitive guidance. Awaiting response.		
	11/24/2015-Can system move forward with consolidation so when Keyes returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. **11/2/2015**- * Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Keyes Water System). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.		

Stanislaus LPA-80	5000086	Countryside MH Estates	60	44
Stanislaus LPA-80	5000218	Country Villa Apts.	30	23
Stanislaus LPA-80	5000273	Gratton School	110	2

COMMUNITY	No	1280001
COMMUNITY	No	1380001
NTNC	Yes	1180001

7/9/2012	No*	Yes
5/2/2013	No*	Yes
3/17/2010	Yes	Yes

		3/31/2015	No
		5/2/2016	No
		9/30/2014	

No	3Q/2016 - 12	
No	3Q/2016 - 21	
	3Q/2016 - 13	Prop 84 feasibility study is completed. Submitted SRF application for construction funding

	11/24/2015-Can system move forward with consolidation so when Keyes returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. **11/2/2015**-* Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Keyes Water System). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.		
	11/24/2015-Can system move forward with consolidation so when Hughson returns to compliance, all systems RTC at the same time? The LPA and SWS are not involve in this process and therefore cannot comment on moving forward with the consolidation. **11/2/2015**-*Formal compliance plan has not been submitted to this department, but this water system is a candidate a large water system consolidation project (Hughson City). Compliance order will be revised based on definitive guidance this project will happen. Awaiting response.		
	*Construction application is complete and FA is in progress. Compliance order will be revised based on projected time frame for FA and construction. Awaiting response.		

Stanislaus LPA-80	5000308	B&H Manufacturing	90	1

NTNC	No	1080001

9/23/2010	Yes	Yes

Fed # not assigned; compliance order number DER-16CO-002	3/1/2016	3/1/2017	YES

No	3Q/2016 - 8	

	6/16/16 - Water system obtained legal council to move negotiations forward and anticipates closure of negotiations by the end of June. Begining in July the water system will initiate obtaining construction permits for the service connection. **4/22/16** - The water system projects having consolidation fees negotiated with City of Ceres within the 2nd Qtr of 2016. **2/26/2016:** This water system is scheduled for an Office Hearing on March 1, 2016 due to failure to move forward with consolidation and will receive a revised compliance order. **11/2/2015**- *Consolidation plans submitted on 8/24/15. Existing well will be converted into a landscape well and domestic supplies will be provided from the city of Ceres.		

Stanislaus LPA-80	5000389	Monterey Park Tract CSD	186	50
Stanislaus LPA-80	5000465	Duarte Nursery	75	7

COMMUNITY	No	1080001
NTNC	No	1380002

9/20/2010	N/A Returned to Compliance	N/A Returned to Compliance
6/13/2013	Yes	Yes

N/A Returned to Compliance	N/A Returned to Compliance	N/A Returned to Compliance	N/A
		6/4/2014	

N/A	N/A Returned to Compliance	In progress for receiving financing agreement. Co-funded with P84 for all grant funding. SRF/Prop 84 construction project application being processed for review.
	3Q/2016 - 10	

	6/16/16 - Water line and facilities construction has been completed and inspected. Bacteriological contamination was found in newly constructed lines which has resulted in a delay. System is currently hooked to city water, but remains on public notification until Ice Piggying of the existing distribution lines is completed and bact testing completed. **4/22/16** - Construction of supply line for purchased water is projected to be finished in the next couple of months. This department has issued a destruction permit for one of the exisitng sources. **11/2/2015**- *Project has go out for bid awaiting construction schedule. Compliance order will be revised based on projected time frame for FA and construction. Awaiting response.		
	6/16/16 - The source is now showing elavated levels of nitrates and the water system has been required to initiate quarterly sampling. The Water system submitted correspondance on 6/8/16 indicating that they would be submitting documentation to obtain a well construction permit by the end of June 2016. A new corrective action plan is to follow per this correspondance. **4/22/16** - No new progress. **11/2/2015**- *Requested guidance from Waterboards on RTC for water systems with RAA below, but near MCL.		

Stanislaus LPA-80	5000484	United Pallet	45	5
Stanislaus LPA-80	5000498	Clementine Properties LLC (Patchetts Ford Mercury)	35	1
Stanislaus LPA-80	5000570	Interstate Truck Center (Valley Peterbilt)	25	2

NTNC	No	1380001
NTNC	No	1680001
NTNC	No	1080001

3/18/2013	Yes	Yes
7/18/2016	Yes	Yes
9/21/2010	Yes	Yes

		3/18/2016	Yes
		10/3/2018	No
1680001	1/19/2016	1/22/2018	Yes

No	3Q/2016 - 15	
No	3Q/2016 - 12	N/A
No	3Q/2016 - 12	

	4/22/16 - The water system owner experienced a medical emergency and was unable to attend. The office hearing was rescheduled for May 17, 2016 as his Dr will release him for attendance at this time. 2/26/2016: The water system has not moved forward with consolidation. An Office Hearing will be conducted on April 12, 2016, with a revised compliance order to follow. 9/10/15 this water system received LAFCO Approval Letter for Out of Boundary Service Agreement. Consolidation time frame will be forthcoming.		
	4/22/16 - This water system RAA is trending upward. Initial testing for 2Q - 2016 indicates the RAA will exceed the MCL in 2Q - 2016. A compliance order will follow once the official RAA is established.		
	4/22/16 - Water system has secured a civil engineer with water experience and is developing an application for installation of a treatment plant. **1/19/16** - Office Hearing conducted on **1/19/16** for this water system. A new compliance order is being issued to the water system. **11/24/2015**-On November 10, 2015 this water system failed to provide the required course of action. Further legal action will be taken against the water **system.11/2/2015**-Installation of new source not likely to result in RTC, currently city of Turlock consolidation not feasible at this time.		

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Tehama LPA-82	5201137	Millstream MHP	118	53
Tehama LPA-82	5200550	New Orchard MHP	100	43

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
COMMUNITY	No	1300005
COMMUNITY	No	1300006

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
10/3/2012	No	Yes	1300005
1/21/2009	Yes	Yes	1300006

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
10/3/2012	Dec-16	No	No
1/21/2009	Dec-16	No	No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
2Q/2016 - 20.75	
2Q/2016 - 20.75	Approved for Design 6/10/2016 NJG - Processing DWSRF construction application to consolidate with Los Molinos CSD. DDW approved P&S on 5/24/16. DFA received a copy of Cultural Resources Inventory Report; ERU will review the report and contact SHPO for acknowledgement.

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS
	12/14/2015-Stuck in CEQA process. Had hoped to be drilling new well January 2016.		
	12/14/2015-Stuck in CEQA process. Had hoped to be drilling new well January 2016.		

GENERAL INFORMATION				
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Yolo LPA-87	5700652	Yolo Fliers Club	410	3

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
NTNC	No	1401084

ENFORCEMENT ACTIVITIES			
1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)	COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
9/24/2014	Yes	Yes	

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)
	1/1/2016	No	No

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)
3Q/2016 6.3 (WELL 02)	

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION	
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE
	Status? 3/10/2016: Installed Culligan ion exchange centralized treatment. Effluent results were taken at the end of January 2016, LPA awaiting notification of the results. LPA will RTC when RAA is below and treatment is established to be working. 8/8/16: Source for water system has failed to supply adequate domestic water supply. A new well was drilled in July 2016. Initial water testing will determine if Arsenic removal treatment is still necessary. The department will hold a meeting with the operator and owner of water system to discuss domestic supply, new source testing and old well abandonment (August 2016).	

RTC BASIS

Yolo LPA-87	5700778	Yolo County Central Landfill	40	3
Yolo LPA-88	5700514	Bogle Winery	40	3

NTNC	No	1401051
NTNC	No	1201031

7/14/2014	Yes	Yes	
11/1/2012	Yes	Yes	

	9/1/2016	No	Yes
	1/31/2017	Yes	No

3Q/2016 – 10.5	
3Q/2016 - 12.3	

	Status? 5/5/2016: EPA had a conversation with the LPA to discuss a possible issuance of a NOV, but as time went on the water sytem submitted water quality data for the past year and has proposed to install treatment by 6/30/2016. EPA will follow-up with the LPA for a status update. 3/10/2015: System is not moving forward with directives that are in the last compliance order. We are asking EPA to go forward in doing enforcement. 12/7/2015-The system has not RTC, but is expected to provide a treatment proposal that will include coagulation and filtration. 11/2015-Temporary proposal approved for reverse osmosis POU treatment. 2/2016- Engineering report received with proposal to use activated alumina absorptive media. 4/18/2016-A letter of commitment was received in April, 2016 with implementation of the treatment plan by 7/1/2016. 8/8/2016: Water system requested a 60 day extension for implementaion of the treatment plan for contracting and funding reasons. New deadline for treatment implementation is 8/31/2016.	
	Status? 6/28/2016: LPA will be issuing the water system a new compliance order by 7/1/2016. Water system was RTC due to a misunderstanding that bottled water was an acceptable long term solution. Sanitary survey was conducted , a new compliance order will be issued by the end of May 2016 . 8/8/2016: A new compliance order was issued in July 2016. Water system will submit a new Corrective Action Plan by 8/31/2016.	

GENERAL INFORMATION					
DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER	SYSTEM NAME	POPULATION	SERVICE CONNECTIONS	PWS CLASSIFICATION

IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)	1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)	1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)

ENFORCEMENT ACTIVITIES		
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)	MOST CURRENT ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

		INTERIM MEASURES	
MOST CURRENT ENF ACTION ISSUE DATE (Status Date in SDWIS)	DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)	POU/POE PROVIDED (Yes/No)

MCL DATA	
QUARTER/YYYY - RAA (ug/L) (Most Current)	FUNDING SOURCE (SRF/STATE/PRIVATE)

TECHNICAL ASSISTANCE REQUESTED (YES/NO)	PLANNING STUDY-APPLICATION DATE SUBMITTED

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)	CONSTRUCTION-APPLICATION DATE APPROVED

	PROJECT INFORMATION		
CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE	PROJECT STATUS & SYSTEM NOTES	RTC DATE	RTC BASIS

DISTRICT NAME-DISTRICT NUMBER	SYSTEM NUMBER
Merced-11	2400147
Santa Clara-17	4100004
Merced-11	2400075
Lassen-02	1805004
Merced-11	2400172
Tehachapi-19	1502465
Sonoma-18	4901061
Tehachapi-19	1510018
Sonoma-18	4901294
Mendocino-03	2310011
San Joaquin LPA-69	3900603
San Joaquin LPA-69	3901032
San Joaquin-10	3901204
Valley-21	5100141
Monterey-05	4410016
Sacramento-09	5710011
San Joaquin LPA-69	3900818
Los Angeles LPA-49	1909007
Sonoma-18	4901136
Sonoma-18	4910011
Valley-21	5110001
Visalia-12	1510006
Sonoma-18	4901236

GENERAL INFORMATION		
SYSTEM NAME	POPULATION	SERVICE CONNECTIONS
Clausen Meat Packing	30	1
City of Gridley	6,403	2,077
El Nido Elementary School	310	1
High Desert Prison	10,950	2,274
Sandy Mush Detention Center	800	157
Panama Road Property Association	50	16
Sonoma Warehousing	200	2
Rosamond Community Services District	10,633	4,398
Wine Country Ind Park - Bldgs A&B	30	2
Laytonville CWD	1,301	370
LEISURE MANOR	100	42
LODI USD-TURNER SCHOOL	200	2
DIAMOND PET FOOD	35	2
Merdian Elementary School	93	1
Forest Lakes MWC	1,145	327
Wild Wings CSA	1,187	346
LATHROP SANDS TRAILER COURT	105	35
Our Lady of Fatima	300	1
Wilson Elementary School	200	2
Sebastopol, City of	7,750	2,885
City of Live Oak	7,475	2,186
East Niles CSD	25500	7406
Vino Farms Preston Ranch	60	8

PWS CLASSIFICATION	IS THE PWS A SCHOOL OR DAYCARE THAT SERVES PEOPLE <18YRS.? (Yes/No)
NTNC	NO
COMMUNITY	
NTNC	YES
COMMUNITY	
COMMUNITY	YES
COMMUNITY	
NTNC	
COMMUNITY	
NTNC	
COMMUNITY	
COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	Yes
COMMUNITY	
COMMUNITY	
COMMUNITY	No
NTNC	No
NTNC	YES
COMMUNITY	
COMMUNITY	
COMMUNITY	
NTNC	

1ST ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)
USEPA issued CO
USEPA issued CO
NOV
0819007
USEPA issued CO
0919020
USEPA issued CO
USEPA issued CO
CC0001758
CC0001684
CC0001767
USEPA issued CO
0905011
0909004
CC0001683
1018007
0918006
USEPA issued CO
0912010
0918004

1ST ENF ACTION ISSUE DATE (Status Date in SDWIS)
USEPA issued CO
USEPA issued CO
9/24/2007
4/18/2008
USEPA issued CO
1/23/2009
USEPA issued CO
USEPA issued CO
03/11/200
8/28/2008
8/28/2008
USEPA issued CO
4/23/2009
7/30/2009
8/28/2008
5/28/2009
2/10/2009
USEPA issued CO
5/21/2009
2/25/2009

ENFORCEMENT ACTIVITIE	
COMPLIANCE PLAN SUBMITTED? (Yes/No)	WAS A COMPLIANCE ORDER ISSUED? (Meets EPA's Formal Action Criteria)
	YES
YES	YES
	YES
YES	YES
	NO
	YES
	YES
	YES
	YES
Yes	Yes
Yes	Yes
Yes	Yes
	Yes
	YES
	YES
Yes	Yes
	YES
	YES
	YES
	YES
	YES

S
2ND ENF ACTION NO. ISSUED (Use the FED REP ID # in SDWIS)

2ND ENF ACTION ISSUE DATE (Status Date in SDWIS)

	INTERIM I
DATE PWS MUST BE IN COMPLIANCE BY (*Anticipated RTC)	BOTTLED WATER OR HAULED WATER PROVIDED (Yes/No)

MEASURES	MCL DATA
POU/POE PROVIDED (Yes/No)	QUARTER/YYYY - RAA (ug/L) (Most Current)
	SRF & School Bond Law funding completed in 2009
	No SRF application
	No SRF application
	Offered Bond law, SRF, Prop 84, and ARRA funds.
	SRF preapplication
	No SRF application

FUNDING SOURCE (SRF/STATE/PRIVATE) or FUNDING STATUS *(PRIOR TO 10/2016)*
Arsenic is above MCL in the only active well.
Problem solved
Problem solved
Only well arsenic RAA = 26 µg/L.
Well 06 and Well 07 are in violation of the arsenic MCL, RAA of both wells in 0.014 mg/L
Only well arsenic RAA = 12 µg/L.
Preapplication submitted
SRF application submitted 2008
No SRF application
Applied for SRF for source capacity issues
Only well arsenic RAA = 21 µg/L.
One well arsenic RAA = 16 µg/L. System has 3 additional sources.
Prop 40 grant given, have SRF application to treat remaining untreated well.
Both wells exceed arsenic MCL. Standby well arsenic 140 µg/L. Well 2 arsenic 170 µg/L.

TECHNICAL ASSISTANCE REQUESTED (YES/NO)

PLANNING STUDY-APPLICATION DATE SUBMITTED or PROPOSED SOLUTION (PRIOR TO 10/2016)
System is non-communicative. LPA has been focusing on bacteriological monitoring violations.
Wrote violation letter. Response by system was to take well out of service and place in standby status.
Coagulation/filtration
Central treatment installed and operating as of May 2008.
Adsorptive media (GFH)
System successfully piloted adsorption media treatment.
Drilling new wells and proposal to provide arsenic.
System is proposing to install treatment.
Treatment installed and being commissioned in place.
OX connected to Cal Water Service 6/09
School closed 6/30/09.
OX System connected to city of Lathrop water 7/09
No decisions presented to CDPH.
PN & qtrly monitoring.
OX System connected to city of Lathrop water 10/09
Consolidating with the City of Petaluma.
Attempting to block off arsenic-laden strata.
Not permitted at this time due to marginal results. Permit was issued 6/23/2009.
Sources off line. Hauling water.

FUNDING INFORMATION	
PLANNING STUDY-APPLICATION DATE APPROVED	PLANNING STUDY-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

CONSTRUCTION-APPLICATION DATE SUBMITTED	CEQA COMPLETED (YES/NO)

CONSTRUCTION-APPLICATION DATE APPROVED	CONSTRUCTION-PROJECT COMPLETION DATE OR SCHEDULED COMPLETION DATE

PROJECT INFORMATION	
PROJECT STATUS & SYSTEM NOTES	RTC DATE
	3/25/1993
	12/31/2007
Treatment on-line in 2008	1/1/2008
	1/6/2008
Treatment on-line 5/7/2008	5/7/2008
	12/30/2008
	12/31/2008
	1/30/2009
	3/31/2009
	4/1/2009
	6/1/2009
	6/30/2009
	7/1/2009
	7/9/2009
	9/23/2009
	9/30/2009
	10/1/2009
	12/1/2009
	12/31/2009
	12/31/2009
	12/31/2009
	12/31/2009
	2/2/2010

RTC BASIS
PWS Inactive - No longer a PWS
Source(s) Reclassification
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Natural Causes
RAA < MCL - Treatment Installed
Source(s) Abandoned
RAA < MCL - Natural Causes
RAA < MCL - Treatment Installed
PWS Inactive due to Consolidation
PWS Inactive due to Closing
PWS Inactive due to Consolidation
RAA < MCL - Treatment Installed
Source(s) Abandoned
Source Reclassification
PWS Inactive due to Consolidation
Source(s) Reclassification
PWS Inactive due to Consolidation
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA <MCL - Treatment/Blending
Drilled a new well

Sonoma-18	4901247
Madera LPA-50	2000567
Santa Barbara-06	5603118
Tehachapi-19	1500190
Valley-21	5100140
Sonoma-18	4901323
Sonoma-18	4900904
Monterey-05	2710021
Valley-21	5110003
Valley-21	5101001
Monterey-05	3500823
Valley-21	5100145
Mono LPA-56	2600700
Merced-11	2400170
San Bernardino LPA-63	3600262
San Joaquin LPA-69	3900810
Madera LPA-50	2000502
San Joaquin LPA-69	3900712
San Joaquin LPA-69	3900711
Tehachapi-19	1500600
Tehachapi-19	1502221

Carneros Warehousing	50	2
Yosemite High School	796	1
Ventura Farms	45	20
Edmundson Acres Water System	550	84
Marcum Illinois Elementary School	200	1
Fulton Processors, Inc.	100	1
J Vineyards & Winery	40	1
Cal Am Water Company-Toro	1296	405
Yuba City GW Region 2-3	10,200	3,014
First United Methodist Church	65	1
Best Road MWC	133	48
Winship Elementary School	50	1
Sierra Business Park	35	37
Hilmar Cheese	712	1
Snowcrest Heights	500	121
JR SIMPLOT CO	300	1
Bass Lake Height	250	102
MUSD-FRENCH CAMP SCHOOL	650	1
SIDHU MOBILE PARK WATER SYSTEM	75	23
J. G. Boswell Company Water System	50	4
Pond School Water System	250	2

NTNC	
NTNC	YES
NTNC	No
COMMUNITY	
NTNC	Yes
NTNC	
NTNC	
COMMUNITY	
COMMUNITY	
NTNC	
COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	NO
COMMUNITY	No
NTNC	No
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
NTNC	NO
NTNC	YES

CC0000809
0906004
0919023
0921004
0918004
EPA NO. PWS-AO-2008-6013
SEE NOTES
Not Issued
0921022
No ENF was issued due to system changing source to Standby.
0921009
0201363
CC0001681
CC0000736
CC0001694
CC0001697
0919021
0919011

4/9/2009
12/16/2008
1/23/2009
1/5/2009
12/31/2008
6/3/2008
SEE NOTES
1/5/2009
1/5/2009
11/19/2009
8/28/2008
1/5/2009
4/17/2008
5/26/2008
1/23/2009
1/23/2009

	NO
Yes	Yes
	YES
	YES
Yes	Yes
YES	YES
YES	YES
	NO
	YES
No	YES
No	Yes
YES	YES
No	YES
Yes	Yes
Yes	Yes
Yes	
Yes	
	YES
	YES

N/A
#0201928

N/A
5/10/2010

	NO
Second Quarter 2010	
3/31/2010	
6/30/2010	
Not Specified Goal of 12/31/10	
Not Specified Goal of 12/31/10	
12/31/2010	

	No SRF application
NO	**N/A**
	ARRA project completed in 06/2010
	No application for funding as no project is required.
	No application for funding as no project is required.

Only well arsenic RAA 17µg/L .
Prop 84 Planning and feasibility FA issued
One well with arsenic and nitrate violation
No SRF application
Only well arsenic RAA 15 µg/L.
Only well arsenic RAA 39 µg/L.
SRF Application submitted.
No SRF application
Submitted Universal Application
Problem solved
Invited to apply for Prop 84
SRF application submitted 2008
SRF application submitted 2008
Well 01 is in violation of the arsenic MCL, RAA 0.028 mg/L

System currently piloting and result indicate successful.
Consolidation Project/New Well/Treatment
Requiring PN and quarterly monitoring. Providing
Consolidated with Arvin CSD in 06/2010 using ARRA funds
12 POUs have been installed as interim measure. Drilled new well.
System has called to discuss treatment options. N
System proposing to install adsorption media treat
PN. Arsenic removal treatment installed & permit being processed.
Bottled water permit. Using vended water.
System is not using Well 01, but does not want to change to standby status. We have been patient, but will issue CO in Nov. 2010.
No decisions presented to DPH. Providing vended w
Point of Entry Treatment
Coagulation/filtration
Tier 2 notifications
Approved engineered treatment plant installed in 6/11. Did Pub Notification & provided bottled water.
Arsenic treatment installed. Arsenic sample taken post treatment on 7/12/2011 is ND. Treatment has been online since 6/17/2011.
System is connected to city of Stockton in 6/11. Did Pub Notification & provided bottle water
foreclosed on, new owner takes over in 10/10. Public Notification. Connected to city water-OX
Proposal to provide POE arsenic removal treatment

	2/2/2010
System is working on consolidating with Hillview Water System	4/13/2010
	6/30/2010
System consolidated with Arvin CSD already.	6/30/2010
Trying to solve with local funds.	7/1/2010
Has requested time extension which will be issued soon	7/12/2010
In compliance, permit pending	9/28/2010
System was in receivership due to federal Court Order. CalAm took over system in 2008 and immediately started to address arsenic issue Plant is constructed and permit being processed. No enforcement issued as long as CalAm continues to work towards compliance.	9/30/2010
SRF project should be completed by the end of 2010.	10/7/2010
	11/2/2010
	11/15/2010
System does not meet the definition of a PWS anymore; <25 people.	11/30/2010
	12/17/2010
Primary well arsenic level jumped from 4 to 19 ug/L in 11/2008. Treatment on-line 12/23/2010	12/23/2010
	12/31/2010
OX- Treatment plant installed in 2011	6/1/2011
	6/22/2011
OX- Connected to city water 6/11	7/20/2011
OX - Connected to city water 12/11	12/1/2011
	12/31/2011
	12/31/2011

RAA < MCL - Treatment Installed
INACTIVATED DEEP WELL (ARSENIC ISSUES) IN 2010. NOW JUST USING RADIAL WELL (WILL HAVE URANIUM COMPLIANCE ORDER)
RAA < MCL - Natural Causes
PWS Inactive due to Consolidation
Drilled a new well
PWS Inactive due to Closing
RAA < MCL - Treatment Installed
RAA < MCL - Natural Causes
PWS Inactive due to Consolidation
PWS Inactive due to Consolidation
Source(s) Reclassification
PWS Inactive due to Closing
PWS Inactive - No longer a PWS
RAA < MCL - Treatment Installed
Source(s) Abandoned
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
PWS Inactive due to Consolidation
PWS Inactive due to Consolidation
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed

Tehachapi-19	1503380
Visalia-12	1502622
Inyo LPA-44	1400528
Valley-21	2910011
Riverside LPA-63	3303048
Sacramento-09	3410011
Napa LPA-58	2800648
Inyo LPA-44	1400004
San Bernardino-13	3610112
Sonoma-18	4900845
Monterey-05	3500565
Valley-21	0600011
Valley-21	5100158

J G Boswell Tomato Company, LLC	125	3
Gosford Road Water Company	52	15
Crystal Geyser Bottling Plant	100	2
PlaVada Community Association	400	252
Manuela Garcia Mobile Home Park	30	15
City of Galt	22982	7203
Wine Country Inn	25	1
Charles Brown Water Company	330	100
Helendale CSD	8646	2610
Rancho De Sonoma Mobile Home Park	130	98
Fairview Child Development Center	70	2
DEL ORO WATER CO.-WALNUT RANCH	182	78
Sunset Moulding	65	1

NTNC	
COMMUNITY	No
NTNC	No
COMMUNITY	No
COMMUNITY	No
COMMUNITY	
NTNC	No
COMMUNITY	Yes
COMMUNITY	
COMMUNITY	
NTNC	Yes
COMMUNITY	No
NTNC	

0919008
0919010
1100063
EPA NO. PWS-AO-2008-6024
Citation and Compliance Order (1163193)
0909020
1258001 (SIA)
None
0913039
EPA NO. PWS-AO-2008-6014
0905033
1021006
0921004

1/23/2009
1/23/2009
12/29/2010
9/30/2008
1/29/2009
1/28/2009
5/24/2011
None
2/13/2009
7/31/2008
5/27/2009
7/15/2010
2/4/2009

	YES
	YES
Yes	Yes
Yes	Yes
Yes	Yes
Yes	YES
No	
No	No
	YES
YES	YES
No	Yes
No	Yes
No	YES

12/31/2010	
7/1/2010	
6/30/2010	
Not specified	Potable water provided by City of Colusa thru emergency intertie
Not Specified Goal of 12/31/10	

	Universal preapplication. Need income survey to demonstrate disadvantaged community status.
No	Currently receiving water from the City of Colusa.

Well 01 is in violation of the arsenic MCL, RAA 0.027mg/L. Well 02 on quarterly monitoring & has not yet failed the MCL (avg. samples = 0.014 mg/L.)
Privately owned NTNC.
System did not update its SRF application.
Privately owned Comm system.
Only well arsenic RAA = 15 µg/L.
No SRF application

Will need to provide arsenic removal treatment.
Too far away from City of Bakersfield for consolidation
Treatment installed and monitoring is in progress. May take several quarters for system to RTC because of RAA.
Arsenic treatment plant installed and operational.
Tier 2 arsenic notifications issued. Owner has approved plans to downsize park and reclassify as a State Small with POU treatment. Construction of new park in progress
PN and AS treatment at 3 GWTP's
Tank slowly refilled with treated water and all sampling since the event have been below MCL. It will take several quarters for RAA to drop below MCL.
PN and quarterly monitoring required. Looking into
System has applied for Prop 84 funds to consolidate
Consolidation with City of Colusa
No decision - interim bottled water being provided

	12/31/2011
	12/31/2011
	1/1/2012
Under a federal EPA compliance order.	**1/1/2012**
	1/5/2012
	1/11/2012
	3/8/2012
	4/1/2012
	4/1/2012
	4/6/2012
Existing Fe/Mn treatment is removing arsenic. While 3 monthly samples have exceeded MCL, RAA has been below MCL for last 2.5 years. System has submitted an application to have the plant permitted for arsenic removal.	**6/30/2012**
9/22/15 - funding agreement issued on 9/10/15. DFA & DDW will be meeting with system to start project. City of Colusa has already annexed the area. The project is to replace the old distribution system and incorporate Del Oro into the City system. This will not happen until the distribution system in is replaced. However, water is bing supplied by Colusa and Del Oro is meeting the Arsenic standard. **7/3/2015** - Waiting for funding agreement. Waiting for Funding Agreement for Planning study. Consolidation with City of Colusa to occur - planning study for sewer and purchase negotiations between Del Oro & City.	**6/30/2012**
	7/30/2012

RAA < MCL - Treatment Installed
Source(s) Reclassification
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
PWS Reclassified to Transient/State Small
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
Drilled a new well
PWS Inactive due to Consolidation
RAA < MCL - Treatment Installed
11/19/2015-Legal had an issue with their agreement which required a new legal opinion from the City. The issue was cleared up last week. The planning agreement is now on Darrin's desk – his signature will execute the agreement. 11/5/2015-Currently, buying water from the City of Colusa. Consolidated to the City of Colusa with the City in the process of getting a FA for this project. Will not use its sources again and will be incorporated into the City system.
PWS Inactive - No longer a PWS

Riverside LPA-63	3301755
Sonoma-18	4901218
Valley-21	0600013
Valley-21	5105008
Monterey LPA-57	2701227
Lassen-02	4510005
Lassen-02	3210003
Sacramento LPA-64	3400248
San Bernardino LPA-66	3600192
Monterey LPA-57	2702370
Tehachapi-19	1510017
Tehachapi-19	1510028
Visalia-12	1610007
Sonoma-18	4901225
Visalia-12	1610005
Monterey LPA-57	2700552
Sacramento LPA-64	3400169
San Bernardino-13	3610854
Sonoma-18	4900723
Monterey LPA-57	2701670

Sunbird Mobile Home Park	258	86
Groskopf Warehouse & Logistics	60	6
Princeton Water District	356	118
Valley Farm Transport	25	1
San Benancio School	200	2
City of Redding	85703	26080
City of Portola	2500	1083
FRANKLIN ELEMENTARY	246	2
PG & E Pipeline Operation	30	1
SPCA	50	8
Indian Wells Valley Water District	30000	11643
Mill Potrero Mutual Water Company	1,700	2,287
Home Garden CSD	1750	453
Rental Place	45	2
City of Lemoore	24500	6117
Echo Valley School WS	503	1
SPINDRIFT MARINA	100	50
Searles Valley Minerals	2100	1386
Shamrock Mobile Home Park	188	127
Langley Valle Pacifico WS	81	27

COMMUNITY	No
NTNC	NO
COMMUNITY	No
NTNC	No
NTNC	Yes
COMMUNITY	No
COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	No
COMMUNITY	NO
COMMUNITY	YES
COMMUNITY	
NTNC	NO
COMMUNITY	NO
NTNC	Yes
COMMUNITY	No
COMMUNITY	No
COMMUNITY	NO
COMMUNITY	Yes

1203410
EPA NO. PWS-AO-2008-6015 & NOV 0918016
0921006
0921004
CO-2/4/09
0902008
0902006
0800344
WV0000121
CO 2/2/09
0919027
1119011
0912008
EPA NO. PWS-AO-2008-6017 & NOV 0918008
0912018
CO 10/001 2/16/2010
1200575
0913016
0918007
CO-1/27/09

1/29/2009
7/31/2008 & 06/2/2009
8/18/2009
1/5/2009
3/31/2009
4/20/2009
2/26/2009
12/04/2009
7/31/2012
1/23/2009
12/14/2010
1/23/2009
9/2/2008 & 6/2/2009
39800
4/12/2012
2/13/2009
4/10/2009
application complete by 1-5-2009 CO plan due March 31, 2009

Yes	Yes
NO	YES
Yes	Yes
No	YES
	YES
	YES
Yes	Yes
Yes	Yes
	YES
NO	
	YES
NO	YES
	YES
Yes	Yes
	YES
NO	YES
Yes	

CC0000051

1/31/2010
10/4/2012
1/31/2010

9/30/2010	
12/31/2010	
Not Specified Goal of 12/31/10	
12/31/2013	Yes
3/31/2010	

	No application for funding as no project is required.
No	
	No application for funding as no project is required.
	SRF project - NOAA
	No SRF application

Safe Drinking Water State Revolving Fund Project NO 3301755-001. Final plans and specifications for consolidation planning project approved.
Only well arsenic RAA 13 µg/L.
Local funds
No SRF application
P84-In construction to consolidate with CalAm Ambler Park system
Project to provide treatment on SRF-Project Priority List in Category L. (Needs to be changed to Category G.)
No SRF application
Well 13 and Well 09A are in violation of the arsenic MCL, RAA 0.022 to 0.032 mg/L
Arsenic MCL Violation of Well 7
Prop. 84 project-NOAA
Only well arsenic RAA 42 µg/L.
3+ wells exceed
Universal Pre-Application submitted.
Only well arsenic RAA = 26 µg/L.

Interim treatment has been installed. Consolidation with Coachella Valley Water District Pending. CDPH has reviewed and approved plans, specifications, notice of exemption and agreement documents.
System proposing to install adsorption media treat
Modifying non-complying well
Bottled water permit as temporary measure.
NOV issued w/ cc to CDPH and EPA
The City has not used Well 13 since July 2008 and is considering submitting a request to change the well to emergency standby source status.
This well will be converted to emergency standby source.
Applied for funding; constructing a treatment plant; provide bottled water for drinking and post public notification. Construction plans have approved for treatment. Construction is currently underway.
Blending
PON As, Q. As
Proposal already submitted to provide arsenic removal
Plan to develop a arsenic blending plan with other low arsenic wells.
Qtrly PN and sampling required
System proposing to install adsorption media treat
Qtrly PN and sampling required
Q. PON Bottled Water & As. As testing distribution 2x/mo. & 1x/mo. source
An engineer has evaluated the existing treatment system and made corrections. Futher compliance will be determined.
PN and quarterly monitoring required. Considering
Invited to apply to SRF-planning to drill well, plan is to wait for granite ridge project and funding. Q.PON As.

Interim treatment station is providing water that meets arsenic MCL. Consolidation with CVWD pending.	**8/6/2012**
Ran pilot, exhausted media in 1 week, choosing new treatment system.	**8/17/2012**
Well work completed. Initial tests show success.	**8/21/2012**
	8/23/2012
	10/1/2012
	10/16/2012
	10/24/2012
	12/4/2012
	12/19/2012
	1/1/2013
	1/1/2013
	1/1/2013
	1/1/2013
Running pilot, on track to be in compliance by 12/31/2010.	**1/4/2013**
	3/13/2013
Fe/Mn treatment working for As, but haven't been able to obtain waste discharge permit	**3/29/2013**
	3/31/2013
	4/1/2013
Letter to System re-requiring plan and time schedule.	**4/15/2013**
	6/13/2013

PWS Inactive due to Consolidation
RAA < MCL - Treatment Installed
RAA < MCL - Well Modified
RAA < MCL - Treatment Installed
PWS Inactive due to Consolidation
Source(s) Reclassification
Source(s) Reclassification
RAA < MCL - Treatment Installed
RAA < MCL - Blending
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Blending
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed-Blending
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed

Fresno-23	1000042
Madera LPA-50	2000293
Visalia-12	1610003
Tehachapi-19	1502595
Riverside-20	3310802
Tehachapi-19	1502771
Lassen-02	3100033
Stockton-10	3910005
Yuba LPA-88	5800878
Valley-21	5100153
Valley-21	5100172
San Joaquin LPA-69	3901390
Fresno-23	1000472
Sonoma-18	4900716
Butte LPA-34	0400058

FCWWD#40 Shaver Springs	172	69
MD 46 Ahwahnee Resorts	300	90
Hanford, City of	53320	15509
National Cement Company Lebec Plant Water System	120	1
Chuckawalla Valley/Ironwood State Prison	6151	1864
Kern Oil and Refining Company	99	18
Tahoma Meadows Mutual Water Company	120	43
City of Manteca	66451	18372
GEORGE AVE APARTMENTS	35	10
Holt of California	100	1
Encinal Elementary School	60	1
FRANK ALEGRE TRUCKING	25	1
PG&E Helms Support Facility	36	20
Cinnabar Elementary School	228	1
Rancho Villa Mobile Acres	32	22

COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
NTNC	NO
COMMUNITY	No
NTNC	NO
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
NTNC	No
NTNC	Yes
NTNC	No
COMMUNITY	No
NTNC	YES
COMMUNITY	No

1023361
CC0000798
EPA NO. PWS-AO-2006-6028
1019011
20-13R-001
0919016
CC0000394
0910018
2009-001-5800878
0921004
1121009
CC0002463
0923001
918004
0900018

4/26/2010
3/25/2009
9/13/2006
9/13/2012
3/14/2013
1/23/2009
8/24/2011
1/5/2009
6/30/2009
1/2/2009
10/13/2010
4/1/2012
5/1/2009
6/14/2013
3/6/2009

No	Yes
Yes	Yes
	YES
Yes	Yes
	YES
No	YES
	YES
Yes	
No	YES
No	Yes
Yes	Yes
	YES
NO	YES
Yes	

N/A
N/A

N/A

11/23/2010

Not Specified	
	NO
third quarter 2013	No
12/31/2010	
Not Specified Goal of 12/31/10	
12/31/2014	NO

	1Q/2015 (Well 6)- 4.0
NO	
No	
NO	Not applied

SRF planning FA issued, pending execution
Submitting Application for SRF
Drilled new wells, rehabbed wells
Well 02 is in violation of the arsenic MCL, RAA 0.013 mg/L
SRF pre-app filed
Yearly Testing Last test date 03-5-14 = 14.2
No SRF application
Pre-application has not been submitted, but will during the next open enrollment.
Will self-fund a project
Arsenic MCL

None. Just submitted application.
Qtrly PN and sampling required
well head chlorination to convert arsenic III to arsenic V
Considering arsenic removal treatment.
The well has been reconstructed in an attempt to meet the As MCL. However, this was not effective. The water system has been pursuing consolidation with another nearby public water system, but has not yet been successful.
Treatment installed on 16, 22, 23 operational for
SOLUTIONS WERE RESEARCHED, HOWEVER, FUNDING IS UNAVAILABLE. OWNER WILL REMOVE HOMES AND BRING THE POPULATION UNDER 25 BEFORE 12/31/2011.
No decisions presented to DPH, providing bottled w
Treatment plant was installed and operating under pilot program.
Treatment installed
hope RAA stays below MCL
SRF funds have been approved for incorporation with the City of Gridley's water system.

SRF planning study FA issued 11/21/14 **5/11/15 update:** planning study FA executed 2/23/15. **7/29/15 update:** 4QRAA is 2.4 ug/L, well below the MCL. DDW will RTC effective the 2nd Q of 2013 when the 4QRAA was 9.7 ug/L. System continues to violation Gross Alpha MCL and is proceeding with SRF planning study.	**6/30/2013**
Currently they are blending to reduce arsenic levels with some success. They will need additional planning to address combined uranium and arsenic issues.	**7/5/2013**
	7/19/2013
NEW VIOLATION ADDED TO LIST ON 07/29/10	**7/23/2013**
original response was to replace ro membranes and adjust treatment facilities; upon speciation of arsenic I well water, solution was quick install well head chlorination -- system has RO and activated alumina treatment	**10/24/2013**
	10/29/2013
	12/5/2013
	12/31/2013
	1/1/2014
RO treatment installed, RTC entry will be made in SDWIS. System has returned to compliance, RTC in SDWIS	**1/17/2014**
absorptive treatment installed, RTC entry will be made in SDWIS. *System in Compliance and RTC entered in SDWIS*	**1/17/2014**
	2/14/2014
	3/1/2014
one sample 3/13/2013 put As RAA over MCL but all results since have been less than MCL	**3/11/2014**
Connection to Gridley is complete. Need final touches to complete project.	**3/18/2014**

Concentrations decreased below MCL based on 4QRQQ
RAA < MCL - Treatment Installed - Blending
Source(s) Abandoned
RAA < MCL - Treatment Installed
arsenic level near non-detect after or and activated alumina treatment
RAA < MCL - Treatment Installed
PWS Inactive due to Consolidation
RAA < MCL - Blending
LPA changed population to reflect that the occupancy is <25 year long residents and re-classified the water system to a state small.
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Treatment Installed
RAA < MCL - Natural Causes
PWS Inactive - No longer a PWS

Visalia-12	1510802
Butte LPA-34	0400049
Stanislaus LPA-80	5000195
Sonoma-18	4900897
Visalia-12	1510019
Stockton-10	3910015
Kings LPA-46	1600011
Madera LPA-50	2000524
San Joaquin LPA-69	3900732
Yolo LPA-87	5700514
San Joaquin LPA-69	3900815
Tulare-24	5400754
Valley-21	5100180
Tulare-24	5400544
Kings LPA-46	1600504
Monterey LPA-57	2702003
Tehachapi-19	1502244
Fresno-23	1010030

Kern Valley State Prison	6546	2248
Butte Creek MHP	100	33
Swanson Farms	25	1
Rodney Strong Vineyards	100	1
City of Shafter	15812	4207
City of Lathrop	12427	3675
PIONEER ELEMENTARY	750	6
Sky Acres Mutual	90	50
V&P TRAILER COURT WS	35	15
Bogle Delta Winery	69	3
DELICATO VINEYARDS	25	1
SOUTH KAWEAH MUTUAL	300	105
Grace Baptist Church	200	1
Allensworth CSD	400	110
HAMBLIN MUTUAL	80	39
Vierra Meadows MWC	75	25
Semi Tropic School Water System	320	6
Tranquility Irrigation District	820	326

COMMUNITY	No
COMMUNITY	No
NTNC	No
NTNC	NO
COMMUNITY	Yes
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
COMMUNITY	No
NTNC	No
NTNC	No
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
NTNC	YES
COMMUNITY	No

0912002
0900104
DER-13CO-002
0818009
1112020
0910027
CC0001312
CC0001691
1301031
CC0001698
1204206
0921005
11036892
1100221
CO-1/29/09
0919013
EPA NO. PWS-AO-2008-6019

12/12/2008
9/13/2013
3/11/2013
5/2/2008
2/10/2011
12/26/2008
2/11/2011
10/21/2007
11/1/2012
6/25/2008
4/23/2012
1/5/2009
12/21/2010
3/3/2011
proof of public notification for 1st Qtr., 2009 due to EHD by 4/10/09
39836
9/25/2008

No	YES
No	YES
YES	YES
	Yes
	YES
No	NO
Yes	Yes
Yes	Yes
Yes	Yes
Yes	Yes
No	Yes
Yes	Yes
Yes	
	YES
YES	YES
Yes	Yes

Implementation plan for development of an acceptable permanent source by 4/30/09

12/18/1998
4/24/2007
Y-plan submitted

6/30/2008	NO
7/1/2014	Yes
	No
	No
	NO
	Yes

Yes	
No	
	Q1/2015 - 8.25, 9.25, 9.5
	Q1/2015 - 9.8 & 8.8
No	SRF construction project for consolidation with Lost Hills Utilities District in progress

Proposed project - unknown funding source
Water system is ordered to submit application during the next open enrollment period. Has not applied for funding yet.
No SRF application
Proceeding with Application for SRF Funding
ARRA/ CONSTRUCTION FA
System needs to wait to see how much land CalTrans will take when Hwy 99 clover leaf is designed.
Unable to apply for SRF
P84 project - planning
P84/ PLANNING LOAN
Well 01 is in violation of the arsenic MCL, 3rd qtr. 2014 RAA 0.020 mg/L
P84 planning study completed. P84 construction project underway.

Qtrly PN and sampling required
Quarterly monitoring of Arsenic
POE installed
Preliminary central treatment designed.
NEW WELL TO BE DRILLED 2011
To submit a engineered plan to LPA by 9/30/2012.
New solution includes public notification on every sink and hose bib, bottled water delivery contract and map of water cooler locations, employee and visitor training to only use bottled water for consumption, and update to operations and maintenance manual which outlines these procedures.
System investigating drilling a new source. Doing PUB Notification. 9/4/2012: Drilled test well and tested for one year for constructing a new well. Will be submitting a compliance plan to LPA by 9/30/12.
Analyze the potential to treat SW or drill a new well.
Rehabilitate well or drill a new well.
NOV issued w/ cc to CDPH and EPA; system applied for funding; 2/23/09- Russ Hatch indicated that the system plans to go with an arsenic removal plant; also he said he is aware of the "shovel ready" funding application deadline and will apply; system remains on quarterly public notification; 2/25/10- system submitted application to State for conversion of SRF application for construction funds to planning funds
Consolidation with Lost Hills Utility District
Purchased 2 wells that comply with As MCL.

	4/3/2014
	4/10/2014
	4/23/2014
Updated 2/13/15	**5/13/2014**
	5/13/2014
	5/30/2014
	6/20/2014
Arsenic running annual average since 1st quarter 2012 have been below the MCL. System has returned to compliance.	**6/20/2014**
Cal Trans work completed in 2014.	**7/21/2014**
	8/4/2014
	8/14/2014
WELL 01 (DRY), WELL 02 & WELL O3 (OUT OF SVC)	**8/26/2014**
absorptive media treatment installed, RTC entry will be made in SDWIS. *System is in compliance, RTC has been entered in SDWIS*	**9/1/2014**
WELL O2 EAST & WELL 03 WEST	**9/15/2014**
	10/1/2014
	10/10/2014
	10/31/2014
Wells purchased and online. System eligible to RTC based on 4QRAA. USEPA Administrative Order, so DDW cannot RTC via SDWIS.	**11/1/2014**

RAA < MCL - Treatment/Blending
RAA < MCL - Natural Causes
PWS Inactive - No longer a PWS
RAA < MCL - Treatment Installed
RAA < MCL - Well Modified
RAA < MCL - Treatment Installed
RAA < MCL - Well Modified
Running Annual Average for Arsenic has been below MCL for 2 years.
RAA < MCL - Natural Causes
Source(s) Reclassification
RAA < MCL - Well Modified
RAA < MCL - Natural Causes
RAA < MCL - Treatment Installed
RAA < MCL - Natural Causes
CONSOLIDATION WITH CITY OF HFD
RAA < MCL - Natural Causes
PWS Inactive due to Consolidation
Source(s) Abandoned

Valley-21	5100139
Monterey LPA-57	2702439
Madera LPA-50	2000688
Fresno-23	1010028
Kings LPA-46	1600014
Stanislaus LPA-80	5000555
Yuba LPA-88	5800004
Tehachapi-19	1500290
Tehachapi-19	1500364
Merced-11	2210900
Los Angeles LPA-49	1900305
Valley-21	5100109

Franklin Elementary School	468	1
Woodland Heights MWC	57	19
ECCO	100	43
Riverdale Public Utility District	2416	950
KIT CARSON ELEMENTARY	510	9
Fresh Point (Piranha Produce)	26	2
MARIANI PACKING CO	65	5
Edgemont Acres Mutual Water Company	400	148
Kernvale Mutual Water Company	26	25
Cedar Lodge Resort	64	10
Challenger Memorial Youth Camp	150	1
WILDEWOOD MUTUAL WATER CO., INC.	255	

NTNC	Yes
COMMUNITY	No
COMMUNITY	No
COMMUNITY	No
NTNC	Yes
NTNC	No
NTNC	No
COMMUNITY	No
COMMUNITY	No
NTNC	No
NTNC	YES
COMMUNITY	No

1121007
CO issued 1/29/09
CC0000870
EPA NO. PWS-AO-2008-6018
1000210
DER-13CO-005
2009-002-5800004
0919027
0919030
0911011

9/1/2010
proof of public notification for 1st Qtr., 2009 due to EHD by 4/10/09
10/1/2009
9/25/2008
4/19/2010
3/18/2013
6/30/2009
3/26/2009
1/23/2009
4/21/2009
7/12/2011
1/2/2009

No	Yes
Yes	
Yes	Yes
Yes	No
Yes	Yes
Yes	Yes
Yes	Yes
Yes	Yes
Yes	Yes
NO	
Yes	

No
No

Implementation plan for development of an acceptable permanent source by 4/30/09
N/A
N/A

3/18/2016	
12/31/2010	Yes
No specified date	No
No specified date	No
None	No
	NO
	No

Yes	
No	
No	
No	
NO	
No	

P84 consolidation project to Yuba City completed
Upon approval by EHD, the plan shall be implemented and water served shall meet standards by 1/31/2010
P84 planning study completed. P84/SRF construction project underway.
P84/ PLANNING LOAN
Categorized as TNC Yearly Testing Last test date 1-4-14 = 12.3
SRF planning loan application was determined to be incomplete overt two years ago.
P84 construction funding application received for consolidation with Erskine Creek Water Company. 2/13/15 (JSD): Issue of eligibility of storage tank; storage tank designed is of 200,000 gallons but eligible capacity is 94,400 gallons. DAF issued a letter to ECWC about this; response recd 2/13/15 from ECWC is currently under review by DFA.
Not applicable
Well 1, Well2 and Well 3 exceeds the arsenic MCL
Included in City of Yuba City Regional Prop 84 project. Awarded Prop 84 construction grant on 8/28/2013. Project in progress, expected to complete by 8/29/2016.

Fe/Mn plant was modified to include As. Treatment. Q. PON As. Q. As testing
Blending Successfully. Operation and Maintenance Plan Reviewed and Approved.
Construction of replacement well.
Arsenic treatment facility.
SYSTEM INSTALLED POE & CRANMER ENGINEERING IS GETTING BIDS FOR INSTALLATION OF A TREATMENT UNIT.
Water Company wants to install dual plumbed system-one for outside irrigation and one for domestic use with arsenic treatment
Consolidation with Erskine Creek Water Company
Blending treatment - introduction of a surface water source to further blend down the arsenic concentration in the water delivered to the customers.
Quarterly monitoring, public notice
Consolidate to City of Yuba City

	11/1/2014
	11/10/2014
Only seasonally use the well with Arsenic MCL exceedance. They blend during this time.	**12/5/2014**
Construction project phased to first drill new well, then will install treatment of well does not meet As MCL.	**12/11/2014**
	12/19/2014
Treatment plant is installed and operational. RTC will be issued once RAA is below 0.010 mg/L. Water system has been returned to compliance based on an RAA below the MCL.	**1/1/2015**
THIS PACKING PLANT HAS SEEN DECLINING EMPLOYEE #S FOR THE PAST SEVERAL YEARS & HAS CONTACTED YCEH TO INACTIVATE THEIR SYSTEM. IN THE MEAN TIME, THEY ARE STILL MOVING FORWARD WITH RESEARCHING TREATMENT FOR BOTH ARSENIC & RADIOS.	**2/1/2015**
2/13/15 (JSD): RTC - using 100% AVEK water since 01/01/12. 5/29/15 (JSD): RTC as of 2/2/2015. 2/13/15 (JSD): RTC - using 100% AVEK water since 01/01/12	**2/2/2015**
5/29/15 (JSD): RTC as of 2/2/2015. 2/13/15 (JSD): RTC-Kernvale MWC's well is dry; emergency tie-in with Erskine Creek since 10/17/2013.	**2/2/2015**
No violation since 1st qtr. 2014. Updated 2/17/2015 - KDC	**2/6/2015**
	2/15/2015
Included in City of Yuba City Regional Prop 84 project. Awarded Prop 84 construction grant on 8/28/2013. Project in progress, expected to complete by 8/29/2016. *System now inactivated, consolidated to Yuba City*	**2/18/2015**

PWS Inactive - No longer a PWS
RAA < MCL - Treatment Installed
RAA < MCL - Blending
New Well 6 meets Arsenic MCL. Wells 4 & 5 approved for STANDBY status.
CONSOLIDATION WITH CITY OF HFD
RAA at or below 8ug/L and treatment plant was installed.
LPA has a declaration from the water system that there are <25 employees working at the facility at least 6 months out of a year.
Using 100% AVEK water.
Using 100% water from Erskine Creek Water Company; Well 01 is dry.
blending water from wells with low arsenic concentrations to ensure water delivered to the customers complies with the arsenic MCL.
PWS Inactive due to Consolidation
PWS Inactive due to Consolidation

Tehachapi-19	1510027
Visalia-12	1510005
Kings LPA-46	1600017
Inyo LPA-44	1400037
Sana Cruz LPA - 74	4400621
Kings LPA-46	1600004
Los Angeles LPA-49	1900009
Kings LPA-46	1600010
San Joaquin LPA-69	3901290
Riverside LPA-63	3303112
Sonoma-18	4900878
Tehachapi-19	1500540

Desert Lake Community Service District	700	233
City of Delano	53855	8829
ISLAND UNION SCHOOL	300	7
Foothill Lone Pine MHP, LLC	100	48
River Grove	54	25
FOUR SEASONS MHP	350	88
Adams Ranch Mutual	300	173
LACEY COURTS MHP	66	21
FISHER NURSERY		
Coachella Valley Facility	80	1
Santa Rosa Golf & Country Club	50	5
Piñon Valley Water Company	80	37

COMMUNITY	No
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
CWS	No
COMMUNITY	No
COMMUNITY	NO
COMMUNITY	No
NTNC	No
NTNC	No
COMMUNITY	No

0919009
EPA NO. PWS-AO-2008-6020
1000208
1400040
0800566
1100223
120036
CC0002369
Amended Permit Issued to address POU treatment
9518002
0919013

1/23/2009
9/25/2008
3/3/2009
3/3/2014
1/10/2009
3/1/2011
41241
1/3/2011
8/14/2009
4/20/2011
6/4/2013
1/23/2009

Yes	Yes
	YES
Yes	
Yes	Yes
Yes	Yes
Yes	Yes
NO	YES
Yes	Yes
Yes	Yes
Yes	No
Yes	Yes
Yes	Yes

1500004

1400882

3/3/2009
1/30/2015
10/23/2014
1/10/2008
4/10/2010

No specified date	No
42154	No
1/1/2010	No
	Yes
	NO
7/1/2015	
In compliance.	No
6/30/2015	Yes
EXPECTED 2ND QUARTER OF 2015	No

No	
No	
No	3Q/2015 - 10.29
NO	
	May 2015 - ND (treated)
Yes	2Q/2015 - 26 (source)
No	4Q/2014-85
No	3Q/2015 < 10

5/29/15 (JSD): SRF funding project is on hold due to RTC. Waiting for issuance of SRF Planning project pending adoption of new water rates by the DLCSD board
Has SRF funding commitment;SRF project - NOAA
P84/ GRANT TO DRILL NEW WELL
Privately owned mobile home park.
N/A
P84/ PLANNING LOAN
Well 3 exceeds the arsenic MCL
DWSRF/ PLANNING
Not applied
Using its own funds, Pinon Valley Water Company has installed arsenic removal treatment. Permit for the treatment was issued in January 2015.

Drill a new well and evaluate treatment if the new well is not successful
Qtrly PN and sampling required
Drilled new well, but it exceeds Uranium MCL. Installed AdEdge arsenic treatment plant w/o plan approval. New treatment plant is installed, approved, and operational since April 2014.
Blending problematic w/ drought, so will be trying filtration soon
BOTTLED WATER OFFERED AT COST
Quarterly monitoring, public notice
Treatment plant installed and approved for pilot study in March 2015
Reverse osmosis POU treatment was approved by LPA and installed in July 2011.
adsorption treatment or interconnection. Interconnection is preferred, but if other water system doesn't agree, treatment plan has been approved and can be installed within 120 days.
Arsenic removal treatment installed using hybrid ion exchange technology.

5/29/15 (JSD): System returned to compliance on 03/05/15 due to being on 100% AVEK water since 2013. 2/13/15 (JSD): Per Jan. 2015 email communication with Natalie from DLCSD, their board has not yet adopted the new water rates. DFA is planning to issue a letter to DLCSD about water rate impact on the SRF funding offer.	**3/5/2015**
	4/17/2015
	4/22/2015
Current treated water running annual average is at 0.003 mg/L.	**4/24/2015**
They were in compliance until the drought hit about the 3rd quarter last year. The system installed a gravity fed resin bed filter, which has been working and sampling monthly. The November 2015 sample is ND.	**5/1/2015**
	5/4/2015
	5/8/2015
	5/13/2015
Waiting for submittal of pilot study report to approve treatment plant and return system into compliance. Due to be submitted by 5/1/15 and system should return into compliance by 7/1/2015.	**5/18/2015**
Tier 2 arsenic notifications issued quarterly. Well is sampled quarterly for arsenic. Water system is a packing house that serves approximately 80 employees. System is classified as non-transient, non community	**6/9/2015**
9/22/15 - New well and Treatment plant function producing water in compliance. **6/30/2015 - New well and TP installed. Will RTC - with future quarterly monitoring results.** In Construction. RTC required by 6/30/15	**6/30/2015**
10/05/15 (JSD): Arsenic treatment is operating successfully; returned the system to compliance as of 6/30/15. 5/29/15 (JSD): System expected to return to compliance in second Qtr. 2015. 2/13/15 (JSD): Expected to return to compliance during second quarter of 2015.	**6/30/2015**

Using 100% AVEK water with arsenic below 0.010 mg/L.
NEW WELL
RAA < MCL - Treatment Installed. Running annual average is below the MCL, collecting monthly post treatment samples to verify compliance.
RAA < MCL - Treatment Installed
CONSOLIDATION WITH CITY OF HFD
RAA < MCL - Natural Causes
CONSOLIDATION WITH CITY OF HFD
treatment plant operational
POU treatment installed. LPA and DE agree that this system is in compliance.
Drilled new well and installed an arsenic removal treatment plant.
RAA < MCL - Treatment Installed-Arsenic removal treatment (using hybrid ion exchange) has been installed. The treatment plant is adequate to achieve compliance with the arsenic MCL.

Tehachapi-19	1510014
San Joaquin LPA-69	3901392
Fresno-23	1009091
Klamath-01	5301002
Tulare-24	5400713
Fresno-23	1000238
Imperial LPA - 43	1300556

Mojave Public Utility District	4000	1307
ENVIROPLEX	25	1
Olam Spices & Vegetables	125	7
Lewiston Community Services District (acquired system from Lewiston Valley Water Company in June 2012)	150	37
OAK VALLEY SCHOOL	300	7
Camden Trailer Park	90	25
Mulberry Union School	85	2

COMMUNITY	No
NTNC	No
NTNC	No
COMMUNITY	No
NTNC	Yes
COMMUNITY	No
NTNC	Yes

0919023
1202468
1223006
0901005
1103922
923438
1400223