Message

From: Hannafin, Juliet [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=66FA77D0BDCD4834816A3833C25203F6-JHANNAFI]
Sent: 3/13/2017 9:08:04 PM
To: Jeff Wallace [jeff.wallace@terraphase.com]
CC: Matt Zeiter [Matt.Zeiter@simsmm.com]; Ota, Allan [Ota.Allan@epa.gov]; Wagner, Amy [Wagner.Amy@epa.gov]; ZIFF, SARA [ZIFF.SARA@EPA.GOV]; Siu, Jennifer [Siu.Jennifer@epa.gov]; Wampler, David [Wampler.David@epa.gov]; Peter Zawislanski [peter.zawislanski@terraphase.com]
Subject: FW: sims Monday update
Attachments: removed.txt; sample results status table 031317.pdf

Thanks Jeff,
I wish we could be there for station 47 today, but hopefully we'll at least make it this Friday for station 7 on Friday at 12:30pm. Keep me posted on any changes as they develop, including if Thursday opens up as a sampling day.
Thanks for the update and table.
Juliet
P.S. It's probably too late to arrange for Station 47 today, but Peter Zawislanski had mentioned the possibility of videoing coring at Stations 47 and 7. We may want to take you up on that offer. Let's discuss further if it's looking like we'll have trouble making it there for the remainder of the sampling.

From: Jeff Wallace [mailto:jeff.wallace@terraphase.com]
Sent: Monday, March 13, 2017 1:02 PM
To: Hannafin, Juliet <Hannafin.Juliet@epa.gov>
Cc: Melisa Cohen <Melisa.Cohen@simsmm.com>
Subject: RE: sims Monday update

Juliet:

As Melisa Cohen reported to you earlier today, Sims expects a ship to arrive tonight. After today, further sampling around wharf 3 will be delayed until Friday.

Tomorrow we will collect sample Redwood Creek background stations. We do not have plans for sampling on Wednesday or Thursday.

At the start of work today, we had 5 sediment cores left to do:

- North Side of Conveyor: 47 and 49 (scheduled for today)
- South Side of Conveyor: 5 and 7 (scheduled for Friday)
- North of Vehicle Ramp: 52 (scheduled for Friday)

Last Friday (Mar 10) we cored at 41, 43, and 48. The EPA staff that visited the site on Friday observed coring at station 43.

The attached table summaries coring information.

Thus far, we have been able to successfully core to our target depth of 5 feet or greater at every station attempted except:

- 5 where we only had time to try once and will try again later this week
- 43 where we tried 3 times and penetrated to 2 feet (max)

In addition to the cores, we have 2 remaining surface/ponar samples (4 have been collected) north of the vehicle ramp, and 6 remaining Redwood Creek background samples (12 have been collected).

Current plan for remaining field sampling:

- Today: 47 and 49 cores; possibly 5
- Tuesday: riprap stations (6 remaining)
- Friday: 5 and 7 cores – EPA to observe station 7 coring (estimated to occur at 12:30 pm PDT); two final surface locations north of vehicle ramp, core at 52 (piston core)
- Saturday or later date: based on where we are at COB Friday, we'll determine the need for additional site work

As I indicated in my email to you of Mar 8, access to station 52 from Redwood Creek under the wharf is not possible with our current vessel. We currently believe we can access the area using a smaller, narrow beam boat, however the smaller boat will not support vibracore deployment. Therefore, we plan to core at 52 using the same manually-driven piston core sampler that we used at the site last summer. As you know, the piston core can penetrate up to 3 ft.

Regards, Jeff

Jeff Wallace, RG, LHg
Principal Geologist
Terraphase Engineering Inc.
610 SW Broadway, Suite 407 | Portland, Oregon 97205| www.terraphase.com
phone: 503.889.0367 | cell: 503.320.8340 | fax: 510.380.6304
jeff.wallace@terraphase.com

This e-mail (including any attachments to it) is intended solely for the use of the individual(s) or entity named above. It may contain confidential or privileged information. If you are not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify the sender immediately and delete the original message.

From: Hannafin, Juliet [mailto:Hannafin.Juliet@epa.gov]
Sent: Monday, March 13, 2017 8:42 AM
To: Jeff Wallace <jeff.wallace@terraphase.com>
Cc: Wagner, Amy <Wagner.Amy@epa.gov>; Siu, Jennifer <Siu.Jennifer@epa.gov>; Ota, Allan <Ota.Allan@epa.gov>; ZIFF, SARA <ZIFF.SARA@EPA.GOV>; Wampler, David <Wampler.David@epa.gov>
Subject: RE: sims Monday update

Hi Jeff,

I'm looking forward to getting another nice summary and updated schedule from you today. I'm real curious how things went on Friday, and what your next plans are. It's not clear to me whether Station #47 was sampled on Friday. I heard from Allan Ota and Sara Ziff that you were only able to get down to ~3 feet after 3 attempts at a Station. Was that Station #47? If so, I suspect the metallic crust was creating a barrier... but I thought the Vibracore would be able to penetrate that.

The weather is looking good, but I also hear there's a chance a ship might come to dock. Amy Wagner and Jennifer Siu from our office are still planning on making it out tomorrow morning. Please give me an idea of when you'll be coring at station #7.

Thanks,

Juliet Hannafin
CWA Inspector/Scientist
Water Section II (ENF 3-2)
Enforcement Division
USEPA, Region 9
San Francisco
(415) 972-3094

From: Hannafin, Juliet
Sent: Friday, March 10, 2017 2:51 PM
To: 'Jeff Wallace' <jeff.wallace@terraphase.com>
Cc: 'Matt Zeiter' <Matt.Zeiter@simsmm.com>; Siu, Jennifer <Siu.Jennifer@epa.gov>; Wagner, Amy <Wagner.Amy@epa.gov>; Ota, Allan <Ota.Allan@epa.gov>; ZIFF, SARA <ZIFF.SARA@EPA.GOV>
Subject: RE: sims update

Thank you for the update, Jeff,
I forwarded on to Allan Ota and Sara Ziff from our SF office who are out there right now observing. Yes, I can imagine how maneuvering and sampling around the north area would be tricky.
It's looking like our staff Amy Wagner and Jennifer Siu will arrive next Tuesday to observe, and at that time it would be especially good to see either core 7 or 47 depending how sampling goes today. Perhaps they could also see #44 attempted again and/or #5 around the rock detected? Let me know if there's any changes made also to the times you're planning.... I do have the updated schedule you sent based on clocks moving forward 1 hr.
Thanks,
Juliet
P.S. I just heard from Allan and Sara who were out observing this afternoon... they think they saw #47 station being sampled, but apparently the vibracore was hitting refusal after only 3 ft or so? (and 3 attempts?) I thought the Vibracore would be able to penetrate the metallic crust. Let's talk on Monday about Stations 7 and 47, ok?

From: Jeff Wallace [mailto:jeff.wallace@terraphase.com]
Sent: Wednesday, March 08, 2017 10:14 PM
To: Hannafin, Juliet <Hannafin.Juliet@epa.gov>
Cc: Melisa Cohen <Melisa.Cohen@simsmm.com>; Peter Zawislanski <peter.zawislanski@terraphase.com>
Subject: RE: sims update

Hi Juliet:

We will plan to see your folks on Friday afternoon and core at either 7 or 43 so they can observe. Based on your schedule adjustment, we will focus on riprap/intertidal stations tomorrow (Thursday).
Thanks much for providing your day/time schedule.

Report from today
We cored at 50 and 44 today on the north side, as well as 40 on the south side. We also collected surface samples at the four southernmost stations on the south side.

Tentative plan for Friday
Access the north side of the apron around 7 am and core at 41, 43, 48 and 49, order at the discretion of the crew (we won't be able to hit all of these, so another day will be needed in this northern section).

We will likely remain at that north side, trapped by tide cycle, until your team arrives when we will core at 47 unless the crew determines they need to transit back to the south side. In the latter case, we'll set up on 7 for your people to observe.

After we wrap up on Friday, we'll review the outstanding work and provide you a plan for Monday so you can make yours. I believe Sims is expecting a ship to come in on Monday. At this time, I don't know to what extent if any that may affect our work.

Coring Observations
In general, recovery of 8 to 9 feet has been achieved, including at station 6 adjacent to the apron.

At 44, were only able to penetrate 2.9 ft into the mud. We'll return to this station at a later date and try again.

Also, of note, we sounded at station 5 yesterday but detected large rock (clearly discernable with our plate-style sounder) which cannot be penetrated. Our expectation is that the rock is localized placement near the pile, and based on that we plan to slide station 5 slightly south towards 3 and anticipate being able to core this location, just slightly offset.

Other
This morning before beginning sampling waiting for our tidal window to get inside the wharf, we took the opportunity to inspect possible pathways to reach 52. It does appear feasible with our equipment. We are evaluating possible work around. Using a small vessel with less beam that can fit between piles, and going back to the piston core device that we used last summer may be the best option.

Thanks, Jeff

From: Hannafin, Juliet [mailto:Hannafin.Juliet@epa.gov]
Sent: Wednesday, March 08, 2017 12:26 PM
To: Jeff Wallace <jeff.wallace@terraphase.com>
Cc: Melisa Cohen <Melisa.Cohen@simsmm.com>; Peter Zawislanski <peter.zawislanski@terraphase.com>; Ota, Allan <Ota.Allan@epa.gov>; ZIFF, SARA <ZIFF.SARA@EPA.GOV>; Wagner, Amy <Wagner.Amy@epa.gov>; Siu, Jennifer <Siu.Jennifer@epa.gov>; Ross, Brian <Ross.Brian@epa.gov>; Wampler, David <Wampler.David@epa.gov>; Campbell, Rich <Campbell.Rich@epa.gov>; Husby, Peter <Husby.Peter@epa.gov>
Subject: RE: sims update

Hello Jeff,
Thank you very much for the email summary (below) of your sampling thus far.
How deep did you get yesterday? At core 6 did you encounter the metallic crust and presumably penetrate through it? On days that we can't make it to observe, I'd appreciate hearing how deep you got, and whether you encountered the metallic crust (or anything else of note, e.g. obvious color difference, debris, etc).

It's looking like this **Friday** will actually be the next day we can make it out, and yes, we would especially like to observe **either core 7 <u>or</u> 43 at that time**. It would be nice if you could do **one of those on Friday, and the other next week** when we are likely to make it out a third time for observations.

This Friday, EPA marine environmental scientist **Allan Ota** and environmental engineer **Sara Ziff** will be out at the wharf to observe (I will not be present, but Sara Ziff was there last year). I see based on your tide/sampling schedule that you plan on sampling between ~1:30p – 6:30p this Friday. Please wait until Allan and Sara arrive before you start the Vibracore for Station 7 or 47. It's my understanding that you can only use the Vibracore at Station 7 when the tide is between 3' to 6' (which appears to be ~1:30p – 3p), so Allan and Sara will plan on being at the wharf by 1:30p.

Give me a call or email me to verify you received this. Tomorrow I may be hard to reach, in which case contact Allan Ota (415) 972-3476 or Sara Ziff (415) 972-3536.
Enjoy the pleasant weather.

Juliet Hannafin
CWA Inspector/Scientist
Water Section II (ENF 3-2)
Enforcement Division
USEPA, Region 9
San Francisco
(415) 972-3094

From: Jeff Wallace [mailto:jeff.wallace@terraphase.com]
Sent: Wednesday, March 08, 2017 9:56 AM
To: Hannafin, Juliet <Hannafin.Juliet@epa.gov>
Cc: Melisa Cohen <Melisa.Cohen@simsmm.com>; Peter Zawislanski <peter.zawislanski@terraphase.com>
Subject: sims update

Hi Juliet:

Monday
Cores advanced at stations 38, 39 and 8

Tuesday
Cores advanced at stations 9, 2, 4 and 6

At this point we have 3 cores remaining to complete on the south side of the apron (40, 5 and 7).

We have not yet collected any of the ponar/surface samples in the study area or sampled at the intertidal background stations; at previously indicated, the samples will be collected as the opportunity presents.

Plan for today (Wednesday)
This morning we intend to transit under the apron to the north side with the intention of coring at two or three of the following: stations 48, 49, and 50. As you know the access in/out to the north side is very challenging requiring a balance between having sufficient draft to motor and clearance for the vessel. Depending on these factors, we may core at station 40 on the south side until conditions are suitable, or after working on the north side.

Thursday Plan
I understand you plan to visit the site. We will aim to core at one or more of the following station: 7, 43 and 47 while you are onsite tomorrow. Later today, I will provide you an estimate of the time we anticipate being ready to core these locations so you can be onsite to observe if you want to.

Thanks, Jeff

Jeff Wallace, RG, LHg
Principal Geologist
Terraphase Engineering Inc.
610 SW Broadway, Suite 407 | Portland, Oregon 97205| www.terraphase.com
phone: 503.889.0367 | cell: 503.320.8340 | fax: 510.380.6304
jeff.wallace@terraphase.com

This e-mail (including any attachments to it) is intended solely for the use of the individual(s) or entity named above. It may contain confidential or privileged information. If you are not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify the sender immediately and delete the original message.