Beta Offshore

Daily Morning Report

OCS 300 / 301- Platforms Ellen / Elly / Eureka

Date: Aug 09, 2016

Safety: No Accidents, Helicopter deck clear of obstacles **PIC:** Napoleone, P.

Pollution: NO FREE OIL OR VISIBLE FLOATING SOLIDS, DECK DRAINS CLEAR OF STANDING FLUID

Shipping

		Month's Avg		
Beta Gross Shipped:	4,927		Gross Shipped:	5,351
Beta Net Shipped:	4,927	4,815	DCOR (Edith) Shipped:	424

Production

Beta Net Produced: **4,825** 4,798

Eureka Gross Fluid: 11504

Eureka Production: 2531

Ellen Production: 2294

Production 30 day Avg. : **4837**

S-02B Tank Level: 30 %

S-02B Tank Volume: 608 BBL

Production Variance: 16" pipeline pig received at Beta Station and removed from reciever.

Water

		30 Day Avg
Ellen Injection:	8461	8,062
Eureka Injection:	10457	10,588
Total Injection:	18918	18,289
Ellen Produced Water:	2966	
Eureka Produced Water:	8973	

Eureka DFS :	0
Ellen Hyd. Power Fluid :	4189
Elly/Ellen Diverted Water:	900
Eureka Diverted Water:	856
Water Overboard:	0
A-16 Source Water:	6979

Wemco Oil In:	58 *ppm*
Wemco Oil Out:	0 *ppm*
F01 Oil:	0 *ppm*
F01 Solids:	1 *ppm*
Turbine TSS:	4 *ppm*
Well Bay TSS:	3 *ppm*

	Ellen	Eureka
Omnipure Chlorine:	3	3

Gas

Elly Total Flare:	34
Eureka Total Flare:	0
Fuel Gas:	1,142
Total Produced Gas:	1,176 *mscf*

Eureka Produced Gas:	534
Ellen Produced Gas:	642

SulfaTreat

H2S In:	8
H2S Interstage:	0.2
H2S Out	0

Operations Comments

Backwashed F01A sand filter, running in F01B.

Irwin working on Ellen pipe demo.

Pig in at Beta Station @0325, 14147 PAM.

Clairiant out to take samples, check rates and inventory.

Brand dismantling scaffolding on Ellen, painting Ellen center crane.

Ethos removing P07A Saturn turbine engine.

C26 injector down to repair totalizer meter.

P10A shut down on switch to diesel and took P10B down with it. Difficulty starting either turbine led to about 15 minutes of overboard from S03. Both P10A&B were restarted and water level brought back to normal. Samples taken and sent in to beach.

TWI on Eureka welding new 2" piping for the East and West bulk headers as well as working on +45 grating.

ED_006450_00000449-00001

Current Well Test Summary by Platform

Ellen

Well	Oil (BPD)	ExpOil (BPD)	Var (BPD)	Water (BPD)	Tubing Gas (MCF/D)	Casing Gas (MCF/D)	DFS/Hyd Power Water	Test Date
A01	72	69	3	485	0	31	0	8/5/2016
A07	32	15	17	56	0	0	0	8/6/2016
A09	51	55	-4	402	0	4	0	8/5/2016
A13	45	39	6	303	0	4	0	8/6/2016
A15	51	60	-9	321	0	0	0	8/6/2016
A20	12	12	0	74	0	0	177	5/2/2016
A21	106	108	-2	43	0	20	0	8/6/2016
A23	102	96	6	181	0	0	0	8/7/2016
A24	90	80	10	202.5	0	0	0	8/1/2016
A27	121	119	2	285	0	30	0	8/7/2016
A30	92	90	2	356	0	0	0	7/27/2016
A31	25	25	0	1421	0	10	0	8/7/2016
A36	552	563	-11	228	0	0	0	8/8/2016
A38	206	208	-2	1067.6	0	0	0	8/2/2016
A40	31	27	4	0	0	0	202	8/8/2016
A43	52	50	2	334	0	0	0	8/9/2016
A45	113	123	-10	174.4	0	0	0	8/3/2016
A47	144	153	-9	233	0	16	0	8/9/2016
A50	57	69	-12	129.7	0	0	0	8/2/2016
A51	25	50	-25	24	0	0	223	7/23/2016
A52	51	50	1	41	0	0	166	7/21/2016
A56	172	169	3	187	0	0	0	7/29/2016
A57	81	78	3	145	0	25	0	7/28/2016
A59	220	168	52	1652	0	5	0	7/26/2016
A63	25	30	-5	255	0	0	168	6/27/2016
A74	20	30	-10	66	0	0	306	7/26/2016
SubTotal	2548			8666	0	145	1242	

Eureka

Well	Oil (BPD)	ExpOil (BPD)	Var (BPD)	Water (BPD)	Tubing Gas (MCF/D)	Casing Gas (MCF/D)	DFS/Hyd Power Water	Test Date
C01	313	219	94	69	0	0	0	8/8/2016
C04	105	60	45	420	0	0	0	8/7/2016
C05	172	97	75	125	0	0	0	8/7/2016
C06	186	87	99	503	0	0	0	8/1/2016
C08	208	38	170	254	0	0	0	7/2/2016
C09	141	83	58	221	0	0	0	7/9/2016
C11	237	122	115	440	0	0	0	8/9/2016
C13	181	39	142	543	0	0	0	5/11/2016

ED_006450_00000449-00002

C18	119	79	40	732	0	0	0	8/2/2016
C19	193	124	69	645	0	0	0	8/3/2016
C20	117	49	68	199	0	0	0	8/6/2016
C22	290	142	148	163	0	0	0	7/9/2016
C23	48	97	-49	194	0	0	0	7/8/2016
C24	56	33	23	74	0	0	0	12/14/2015
C27	139	96	43	325	0	0	0	7/10/2016
C30	175	73	102	473	0	0	0	8/3/2016
C33	172	58	114	146	0	0	0	7/12/2016
C34	297	148	149	603	0	0	0	7/2/2016
C36	184	116	68	276	0	0	0	8/9/2016
C38	120	75	45	511	0	0	0	7/9/2016
C42	222	74	148	12	0	0	0	7/4/2016
C44	59	37	22	98	0	0	0	12/12/2015
C50	165	111	54	129	0	0	0	2/16/2016
C52	86	48	38	488	0	0	0	7/11/2016
C53	130	67	63	135	0	0	0	8/5/2016
C56	337	120	217	684	0	0	0	8/2/2016
C59	41	31	10	414	0	0	0	7/12/2016
C60	67	49	18	100	0	0	0	8/8/2016
SubTotal	4560			8976	0	0	0	
Eureka Adj.	2736							
Grand Total	5284			17642	0	145	1242	

Offline Wells

Well Name	Offline Date	Offline Days	Oil (BPD)	Water (BPD)	Last Well test
A28	6/28/2016	43	20.7	54.3	2/11/2016
A33	7/11/2016	30	6	386	6/25/2016
A49	7/6/2016	34	73	33.5	7/1/2016
A55	1/24/2016	199	27.2	731.2	1/21/2016
A58	7/14/2016	27	37	1286	7/8/2016
C16	12/30/2015	224	62	79	12/16/2015
C35	12/30/2015	224	28	208	12/4/2015
C61	10/13/2015	302	27	198	9/14/2015
		Total	280.9000015	2976.000011	

People on Platform

	ELLEN		EUREKA		TOTAL	
BETA	Resident	Non-Resident	Resident	Non-Resident	Resident	Non-Resident
Operations	19	0	10	0	29	0
Drilling	1	0	0	0	1	0
CONTRACTORS						
Operations	6	9	7	5	13	14
Drilling	0	0	0	0	0	0
OTHERS						
Regulatory Agencys	0	0	0	0	0	0
Visitors	0	0	0	0	0	0
TOTALS	26	9	17	5	43	14

ED_006450_00000449-00004