Ground Water Elevation Summary Table
Duke Energy Indiana, Gallagher Generating Station
New Albany, Floyd County, Indiana
Duke Energy Gallagher Generating Station Ash Pond System - SW Program ID 22-UP-01

This summary table has been updated to reflect facility-reported elevation data available in OLQ's SampDB database on April 15, 2021.

	Ground Water & Pond Elevations from Available Data						
Monitoring Point	Historic High	Date	Historic Low	Date	# of Available Data	Date Range of Data	Location / Comment
Ash Pond A	439.5	9/26/2016	437.7	9/10/2019	8	3/2015 - 7/2020	Pond surface water elevation
Secondary Pond	426.44	3/2/2015	426.22	3/1/2016	2	3/2015 - 3/2016	Pond surface water elevation (Pond Closed)
B-8	438.67	9/10/2019	434.73	3/1/2016	6	3/2016 - 9/2019	Ash Pond A - near SW end
MW-201	431.1	3/16/2011	423.77	9/19/2017	20	8/2009 - 9/2019	RWS I & Ash Pond B - N end
MW-202	431.57	3/16/2011	418.37	8/1/2016	25	8/2009 - 9/2020	RWS I / Ash Ponds A & B - E corner
MW-203	431.19	3/16/2011	420.24	9/19/2017	25	8/2009 - 9/2020	RWS I & Ash Pond B - E end
MW-204	430.58	3/16/2011	417.81	9/19/2017	25	8/2009 - 9/2020	RWS I & Ash Pond B - SE corner
MW-205	429.45	3/16/2011	417.97	9/19/2017	26	8/2009 - 9/2020	RWS I & Ash Pond B - S end
MW-A301	414.28	3/6/2017	385.64	12/14/2015	14	3/2015 - 9/2020	Coal Pile Ash Fill - SE corner
MW-A302	420.04	3/6/2017	412.38	8/1/2016	14	3/2015 - 9/2020	Secondary Settling Pond - E end
MW-A303	430.34	3/5/2019	425.62	8/1/2016	12	12/2015 - 9/2020	Ash Pond A - S end
MW-A304	425.31	3/5/2019	416.99	8/1/2016	14	12/2015 - 9/2020	Secondary Settling Pond - SE corner
MW-A305	423.07	3/6/2017	416.05	8/1/2016	14	12/2015 - 9/2018	Ash Pond A - E end
MW-A306	442.7	3/21/2016	434.16	9/10/2019	14	12/2015 - 9/2020	Primary Pond Ash Fill - S end (not abandoned)
MW-A307	418.16	3/6/2017	411.15	3/19/2018	14	12/2015 - 9/2020	Ash Pond A - NE corner
MW-A308	437.19	9/1/2020	432.3	3/3/2020	14	12/2015 - 9/2020	Primary Pond Ash Fill - NW corner
MW-A309	439.16	8/1/2016	429.04	9/10/2019	14	12/2015 - 9/2020	Primary Pond - E end
MW-A310I	414.12	3/6/2017	384.45	9/19/2017	7	12/2015 - 3/2018	Coal Pile Ash Fill - E end (abandoned 8/2018)
MW-A310S	418.79	3/6/2017	387.15	8/1/2016	7	12/2015 - 3/2018	Coal Pile Ash Fill - E end (abandoned 8/2018)
MW-A311	413.67	3/6/2017	397.22	8/1/2016	4	03/2016 - 3/2018	Coal Pile Ash Fill - N end (abandoned 8/2018)
MW-A312	442.58	3/5/2019	437.19	9/19/2017	13	12/2015 - 9/2020	North Ash Pond - W interior
MW-A313	443.23	3/5/2019	435.32	9/19/2017	14	12/2015 - 9/2020	North Ash Pond - E interior
MW-A314	409.79	3/6/2017	393.6	9/19/2017	9	12/2015 - 7/2020	North Ash Pond - NE corner
MW-A315R	421.01	5/26/2020	404.82	12/13/2016	12	1/2016 - 9/2020	Entrance road - N of power plant
MW-A316	440.24	8/1/2016	432.93	3/19/2018	13	12/2015 - 9/2020	Primary Pond - NW side (abandoned 2019)
MW-A317	441.04	3/21/2016	432.68	9/10/2019	14	12/2015 - 9/2020	Primary Pond - E end
MW-A318	439.54	8/1/2016	429.14	9/10/2019	14	12/2015 - 9/2020	Ash Pond A - N end
MW-A319	407.74	3/5/2019	384.48	9/10/2019	7	9/2018 - 9/2020	Secondary Settling Basin - NE corner (installed 3/2018)
MW-A321	405.82	3/5/2019	384.98	9/10/2019	7	9/2018 - 9/2020	Coal Ash Pile Fill - NE corner (installed 6/2018)
MW-A322	426.36	3/5/2019	418.09	9/10/2019	7	9/2018 - 9/2020	RWS I & Ash Pond B - SE corner (installed 6/2018)
P-101	418.09	3/3/2020	411.46	9/9/2010	22	8/2009 - 9/2020	RWS I & Ash Pond B - NW corner
P-107	414.89	3/6/2017	410.47	9/1/2020	20	8/2009 - 9/2020	RWS I & Ash Pond B - SW corner
PZ-18-1	408.4	3/5/2019	396.87	9/1/2020	6	9/2018 - 9/2020	S end of power plant (installed 5/2018)
PZ-18-2	408.5	3/5/2019	387.03	9/10/2019	6	9/2018 - 9/2020	N of power plant (installed 5/2018)
PZ-18-3	411.22	9/18/2018	398.87	9/10/2019	6	9/2018 - 9/2020	Entrance Road - N of power plant (installed 5/2018)
PZ-18-4	426.9	3/5/2019	421.98	9/1/2020	6	9/2018 - 9/2020	RWS I & ASH Pond B - E end (installed 5/2018)

Summary table prepared by:
Michael Elliott, LPG
Geology Section, Permits Branch, OLQ, IDEM