Responses to Comments
Draft Work Plan, Radiological Survey and Sampling, February 2018
Former Hunters Point Naval Shipyard, San Francisco, CA

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
DTSC	3/26/2018	1	General	The draft Work Plan must be revised to reflect the regulatory agencies (Agencies; DTSC, United States Environmental Protection Agency (US EPA), and the California Department of Public Health (CDPH)) Proposal, Option 2 (enclosed). The Agencies provided our proposal to the Navy on February 6, 2018 during a conference call and again on February 16, 2018 during a meeting between the Navy and Agencies. As indicated in the latter meeting, the Agencies Proposed Option 2 is the minimum amount of resampling acceptable based on the scope of the potential data issues presented in the draft radiological data evaluation findings report for Parcels G. Proposed Option 2's main objectives include: a. Group 1, Resampling that will focus on targeted survey units rather than solely known contamination areas, as was previously proposed by the Navy. Additionally, Group 1 will be considered a "prove out" with the results determining whether Group 2 will be allowed. b. Group 2 will consist of the remainder of the survey units in Parcel G and will be resampled at a reduced sampling effort as indicated in Proposal.	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	2	General	It is not clear in the work plan why re-sampling and re-performing surveys would be conducted only in areas with known contamination. The Navy has indicated that the data collected by Tetra Tech EC was unreliable. How can the Navy be certain that there are no other areas of contamination, or underestimated site conditions", that Tetra Tech EC did not identify due to possible falsification of data?	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	3	General	The term "characterization surveys" used throughout the work plan should be replaced with the term "surveys".	This comment was addressed throughout.
DTSC	3/26/2018	4	General	Please include a Section titled Data Evaluation and Reporting. This section should include details of what will be included in the report, e.g. soil survey and laboratory analytical results, laboratory reports, field data sheets, etc. The approximate number of days for submittal of the draft report following completion of the field work should also be included.	This comment was addressed in Section 5 titled Data Evaluation and Reporting.
DTSC	3/26/2018	1	Specific, Section 1, Introduction, paragraph 2	The last sentence should be revised as follows, " ..... and final status surveys ~~at sites with historically known contamination~~ at targeted trench and building site survey units and ..... " Targeted survey units will be selected by the Agencies as indicated in the Proposal.	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	2	Specific, Section 1.1, paragraph 2, text and bullet 2	In regards to reanalysis of archived samples, DTSC does not agree to this step as a sole re-sampling effort. Please revise or remove.	The work plan was revised to incorporate the regulatory agencies proposal and the details on the findings reports, including the recommendation for reanalysis of archived samples, were removed from the work plan.
DTSC	3/26/2018	3	Specific, Section 1.1, paragraph 2, bullet 3	Please revise as follows: ~~Confirmation~~ Sampling - Collection of additional soil data is recommended during this phase of the project. The evaluation indicated evidence of potential data manipulation or falsification based upon the methods used to review the data. The available data are suspect, and additional data are needed to document current site conditions. Sampling includes soil sample collection for laboratory analysis of ROCs and gamma surveys.	The work plan was revised to incorporate the regulatory agencies proposal and the details on the findings reports were removed from the work plan.
DTSC	3/26/2018	4	Specific, Table 2-1 Conceptual Site Model, Footnote 1	Indicates the Gun Mole Pier was remediated and released and is not included. Please add that the radiological work conducted at the Gun Mole Pier was not completed by TtEC (if this is an accurate statement).	The work plan was revised to be specific to Parcel G; therefore, the text that was not related to Parcel G (e.g., Gun Mole Pier) has been removed.
DTSC	3/26/2018	5	Specific, Table 2-1, Uncertainties	The sampling method as described in this bullet is not an appropriate method for identifying ROCs in soil for the purposes of remediation and should not be considered for property unrestricted release purposes. Please delete the following: LLRW waste bins were tested by the Navy's independent waste broker at an offsite laboratory using 5-point composites, and only 3 out of 1,411 bins had results with Ra-226 above the release criteria.	This is provided as one line of evidence for the uncertainties with the CSM.
DTSC	3/26/2018	6	Specific, Section 4 Survey Design, Paragraph 2	To conform to General Comment 1 above, please revise the following sentence: Targeted ~~The~~ soil areas that will be surveyed may include the following: a. Radiologically impacted sites with known historical contamination b. Radiologically impacted sited identified during remediation c. Radiologically impacted sites with lower contamination potential d. Background reference areas	The work plan was revised to incorporate the regulatory agencies proposal and this text is no longer included.
DTSC	3/26/2018	7	Specific, Section 4 Survey Design, Paragraph 3	To conform to General Comment 1 above, please revise as follows: ~~Characterization~~ surveys, soil sample collection and analysis, remediation (if necessary), and final status surveys will be re-done for targeted soil sites (Group 1) ~~with known historical contamination~~. Targeted soil sites are identified in the task-specific plans (TSPs). The surveys will entail 100 percent gamma scans, static gamma measurements, and systematic sample analysis. ~~A site investigation will be conducted for~~ For the remaining radiologically impacted sites with lower contamination potential (Group 2), soil sampling and radiological surveys may be conducted at a reduced effort, pending the review of results of Group 1. ~~The site investigation will entail a combination of soil sampling and judgmental scanning and static gamma measurements.~~	The work plan was revised to incorporate the regulatory agencies proposal and this text is no longer included.
DTSC	3/26/2018	8	Specific, Section 4 Survey Design, Paragraph 4	Please revise the following sentence: Targeted building surveys will include ~~all impacted~~ surfaces such as floors, walls, ceilings, piping, and ventilation systems or other equipment.	The work plan was revised and this text is no longer included.
DTSC	3/26/2018	9	Specific, Section 4 Survey Design, last paragraph	Will this information be included in the TSP? If so, please state that here.	The work plan was revised to include the survey design for Parcel G soil (Section 3) and buildings (Section 4).
DTSC	3/26/2018	10	Specific, Section 4.1.2, Investigation Levels	Defer to CDPH EMB and US EPA.	Comment noted.
DTSC	3/26/2018	11	Specific, Section 4.2	Defer to CDPH EMB and US EPA	Comment noted.
DTSC	3/26/2018	12	Specific, Section 4.3.1	This section should be revised to conform to General Comment 1 above. Please include the following: a. Group 1 will consist of targeted survey units (former trenches and fill units) as selected by the regulatory agencies, b. Group 2a and 2b should be combined to one unit (Group 2), c. Group 2 will consist of the remainder of the Parcel G survey units including trench units with any percent of native fill materials, d. If Group 1 resampling results demonstrate that they do not exceed investigation levels, or if they are similar to NORM, this will provide a 95% confidence level that 95% of the soil survey units in Parcel G do not exceed investigation levels, and therefore, meet the US EPA risk criteria. e. The reduced sampling effort at the remainder of the soil survey units (Group 2) will provide additional confidence that the remaining survey units meet the US EPA risk criteria, as well as meet sampling effort requirements of CDPH. f. Figure 4-2 should be revised to illustrate Group 2 rather than 2a and 2b soil areas	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	13	Specific, Section 4.3.2	The size of each survey unit shall remain the same as originally indicated in the approved Base-Wide Storm Drain and Sanitary Sewer Removal Work Plan (July, 2010).	The original survey units, where applicable, were used in the revised work plan.
DTSC	3/26/2018	14	Specific, Section 4.3.3	Defer to CDPH and US EPA on the number of samples required per survey unit in order to achieve the appropriate confidence level that no contamination remains (95% or greater).	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	15	Specific, Section 4.4, Building Survey Areas	The size of each survey unit shall remain the same as originally indicated in the approved Base-Wide Storm Drain and Sanitary Sewer Removal Work Plan (July, 2010). Defer to CDPH and US EPA on Sections 4.4.1, 4.4.2, and 4.4.3.	The original survey units, where applicable, were used in the revised work plan.
DTSC	3/26/2018	16	Specific, Section 4.5 - Data Quality Objectives, bullet one	The first bullet requires clarification. Do you mean evaluate and document the validity of the radiological data that will be collected under this work plan?	The data quality objectives were revised for Parcel G soil (Section 3) and buildings (Section 4).
DTSC	3/26/2018	17	Specific, Section 4.6	Defer to CDPH and US EPA	Comment noted.
DTSC	3/26/2018	18	Specific, Section 4.7	Defer to CDPH and US EPA	Comment noted.

ED_006787_00001941-00001

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
DTSC	3/26/2018	19	Specific, Section 5.2, Surface and Subsurface Soil Investigations	This section should be revised to two Groups, 1 and 2, as indicated in Specific Comments 13 and 21.	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	20	Specific, Section 5.2, Surface and Subsurface Soil Investigations	Group 2a and 2b should be combined and revised to show that: a. The remainder of the trench and fill units not selected under Group 1 will be included in Group 2, b. The durable cover will be removed prior to performing surface scans, c. Gamma scan surveys will be performed over 100 percent of accessible surfaces (once surface areas have been cleared as in indicated in Section 5.1), d. The appropriate number of samples (as indicated in CDPH and US EPA comments) will be collected from each survey unit and will include sample locations from a random-start systematic grid, biased samples, and core samples, e. Trench unit surveys and samples will be conducted/collected approximately one-foot beyond the boundary for the trench wall to ensure that no residual contamination from previous excavations remains.	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	21	Specific, Section 5.2, Surface and Subsurface Soil Investigations	DTSC will defer to the US EPA and CDPH on the appropriate number of samples that should be collected from various survey units.	Comment noted.
DTSC	3/26/2018	22	Specific, Section 5.4, Building Investigations	Defer to CDPH and US EPA	Comment noted.
DTSC	3/26/2018	23	Specific, Section 5.5, Building Investigations	Defer to CDPH and US EPA	Comment noted.
DTSC	3/26/2018	24	Specific, Section 6.0, Data Evaluation	Please revise to show only two Groups, 1 and 2 as indicated in Specific Comments 13 and 21.	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	25	Specific, Sections 6.2 Data Evaluation	Defer to CDPH and US EPA	Comment noted.
DTSC	3/26/2018	26	Specific, Sections 6.3, Evaluation of Scan Data	Defer to CDPH and US EPA	Comment noted.
DTSC	3/26/2018	27	Specific Sections 6.4, Evaluation of Sample Data and Static Measurements	Defer to CDPH and US EPA	Comment noted.
DTSC	3/26/2018	28	Specific, Figure 6.1, Decision Matrix for Soil Sampling	This figure will need to be revised to reflect changes in the text. See Specific Comment 13.	The work plan was revised to incorporate the regulatory agencies proposal.
DTSC	3/26/2018	29	Specific, Section 6.6 Background Evaluation	Defer to CDPH and US EPA	Comment noted.
CDPH	3/23/2018	1	General	Please note that CDPH-EMB utilizes Section 30256 in Title 17 of the California Code of Regulations (17 CCR 30256) to render decision regarding unrestricted release. As a result, CDPH-EMB requires a final report that compares the distribution of data from the former excavation site(s) with applicable reference area data and documents the remediation efforts. The final report must demonstrate that reasonable efforts have been made to remediate the site. The final report must include all the data, documentation and analysis typically found in a Final Status Survey Report.	This comment was addressed in Section 5 titled Data Evaluation and Reporting.
CDPH	3/23/2018	2	General	Radiological surveys and remediation were previously conducted at Former Hunters Point Naval Shipyard (HPNS) as part of a basewide Time-critical Removal Action (TCRA) in accordance with the Action Memorandum (Navy, 2006). Tetra Tech EC, Inc. (TtEC), under contracts with the Department of the Navy (DON)), conducted a large portion of the basewide TCRA from 2006 to 2015. There have been various allegations of data falsification committed by TtEC employees during the TCRA. An independent third-party evaluation of TtEC data found evidence of manipulation and falsification (Radiological Data Evaluation Findings Report for Parcels Band G Soil, Former Hunters Point Naval Shipyard San Francisco, California, September 2017). Additionally the United States Environmental Protection Agency (USEPA), the California Department of Toxic Substance Control (DTSC) and the California Department of Public Health (CDPH) conducted a joint evaluation of HPNS Parcel G survey units not identified as "falsified" by DON. The joint evaluation discovered 94% of the trench units (TUs), 100% of the fill units (FUs) and 94% of structure site units (SUs) evaluation forms to be flawed and requiring additional investigation. a. This work plan is required to outline in detail the purposeful, substantial and verifiable measures which shall be taken to ensure that manipulation and falsification of radiological survey data does not reoccur at HPNS. b. EMB requires a seven day prior notification of any radiological surveying or soil sampling conducted under this work plan at HPNS. All soil samples shall be obtained as split samples, with one of the samples being retained with an appropriate chain of custody (COC) for the regulatory agencies cited above.	(a) The work plan was revised to incorporate the regulatory agencies proposal. (b) The notification was added to Section 3.6.1.1. Details on sampling methods and QA/QC samples will be included in the SAP.
CDPH	3/23/2018	3	General	HPNS was created in large part with fill materials imported from multiple sources. This has led to multiple areas with distinct physical, chemical, radiological and biological characteristic profiles. Each survey unit (SU) sampling area shall have a corresponding background reference area which shall mirror the SU sampling area profile.	Section 5.6 discusses how background reference area data will be evaluated for representativeness.
CDPH	3/23/2018	4	General	The title page of this work plan does not have appropriate signatures by the Quality Assurance Manager, Radiation Safety Officer and Project Manager for this project. Please include appropriate signatures in the revised version of the document.	A signature page was added.
CDPH	3/23/2018	5	General	The work plan needs to be modified to match one of the options presented to Navy during Feb 16, 2018 meeting. The details of both the options presented during the meeting are attached (Attachment #1) for reference.	The work plan was revised to incorporate the regulatory agencies proposal.
CDPH	3/23/2018	6	General	For buildings 351, 351A, 365, 366, 401, 411, and 439 at Parcel G, CDPH is not proposing any option other than the one in Record of Decision. (Record of Decision Parcel G. Hunters Point Shipyard, San Francisco, California, February, 2009)	The revised work plan provides a survey design to comply with the Parcel G ROD.
CDPH	3/23/2018	7	General	The "Draft Building Radiation Survey Data Initial Evaluation Report" was submitted for review on March 20, 2018. However the rework strategies for the buildings were covered in the current document. CDPH may submit more comments regarding surveys in standing buildings after review of the buildings initial evaluation report.	Comment noted.
CDPH	3/23/2018	1	Specific, Conceptual Site Model, page 2-5, Potential Releases Identified after the HRA, bullet two	"Elevated Cs-137 was found in sediment inside the pipe between Building 529 and the main line with a maximum concentration of 1,939 pCi/g." EMB has reviewed this statement and has concluded that Cs-137 concentrations of this value are not the result of just global fallout from " nuclear testing or accidents" as stated in Conceptual Site Model, page 2-8, Uncertainties, bullet four. Please correct bullet number four.	The work plan was revised to be specific to Parcel G; therefore, the text that was not related to Parcel G (e.g., Building 529) has been removed.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
CDPH	3/23/2018	2	Specific, Table 2-1 Conceptual Site Model,	Please include the following information. This request is based on the information provided in the Historical Radiological Assessment (2004): **Site Operations and History** • Discrete sources disposed in Test Pit Areas and Former Scrapyard area • Welding rods • Scientific research of effects of radioactivity of material and plants • Radium discrete devices removed from ships dispose in landfill, bay fill area, pond area, scrapyard, smelter in Buildings 146, 253, 366 • Wet sand blast from decommissioning activity disposed salvage yard and smelter • Radioluminescent paint laboratories **Radionuclide of Concern** • Co-60 **Potential Migration Pathways** • Radium discrete devices removed from ships dispose in landfill, bay fill area, pond area, scrapyard, smelter in Building 146, 253, 366 • Drydocks wet sand blast to disposed salvage yard and smelter • Contaminated fuel burned in Buildings 203 and 521 **Impacted Buildings and Building Sites:** Impacted Buildings with known contamination and restricted access: Parcel C: Buildings 253 Parcel E: Building Site 529 Parcel E: Building 707 Triangle Area Impacted Buildings with known contamination and access: Parcel C: Buildings 211 Parcel E: Building Sites 520 Parcel E: Installation Restoration (IR) Site 4 Former ScrapYard Site and Former Building 807 Site Impacted Buildings with likely contamination: Parcel E: Building 500, 506, 507, 508, 509, 510/510A, 517 Parcel E Building 704 Site Parcel E: Former Building 500 Series Building Area Impacted Buildings with unlikely contamination: Parcel E: Building 414 Parcel E: Building Site 701 Parcel C: Contaminated fuel burned Building 203 Parcel E: Contaminated fuel burned Building 521	Section 2 of the work plan was revised to be specific to Parcel G; therefore, the additions and changes related to Parcel G per the HRA were incorporated.
CDPH	3/23/2018	3	Specific, Section 3.3 Licensing and Jurisdiction, page 3-5, paragraph three, sentence one	"A Memorandum of Understanding (MOU) for the site has been established and was updated on December 2, 2016. This MOU supersedes all previous MOUs. CH2M will coordinate activities with the Basewide Radiation Contractor to update the MOU as needed." Please provide a copy of the MOU as a separate appendix.	The MOU was added as Appendix D.
CDPH	3/23/2018	4	Specific, Section 3.5 Radiological Health and Safety, page 3-8, paragraph three, sentence one	"Key radiological personnel are expected to have the requisite skills necessary to perform these functions. The key radiological personnel include the following ... bullet five, Radiological Control Technicians (RCTs)." A chief contributing factor to the documented fraud and falsification of data performed by TtEC was the employment of unqualified RCTs who lacked the experience and professional judgement to challenge these practices. (United States Nuclear Regulatory Commission, Before the Executive Director for Operations, 10 C.F.R. .§ 2.206 PETITION TO REVOKE MATERIALS LICENSE NO. 29-31396-010). EMB shall not accept any conclusions or recommendations based on data which is not the work product of credentialed Senior 3.1 RCTs as defined by the American National Standards Institute.	SOP RP-115 in Appendix C includes training requirements for technicians. The ANSI/ANS 3.1-1987 standard includes a generic technician job category for radiation protection at nuclear power plants rather than qualifications specific to the work to be performed at HPNS.
CDPH	3/23/2018	5	Specific, Section 3.6,5 Personnel Protective Equipment, page 3-10, paragraph one, bullet one	"Individuals performing work activities with radiologically contaminated or potentially radiologically contaminated material will be required to wear additional PPE as specified in the RWP and may consist of the following ... Nitrile (or equivalent) gloves". This apparently contradicts Appendix A, RP-132, Table 9-1, "Guide for the Selection of Radiological Protective Clothing, General contamination levels <1000 dpm/100cm2, Level D PPE". Please provide a definition of Level D PPE and resolve any conflicts between cited references.	Section 6.4.4 was updated to address this comment.
CDPH	3/23/2018	6	Specific, Section 4 Survey Design, page 4-11, paragraph three, sentence one	"Characterization surveys, remediation (if necessary), and final status surveys will be re-done for soil sites with known historical contamination." Delete the phrase, "with known historical contamination."	The work plan was revised to incorporate the regulatory agencies proposal and this text is no longer included.
CDPH	3/23/2018	7	Specific, Section 4 Survey Design, page 4-11, paragraph three, sentence three	"A site investigation will be conducted for the remaining radiologically impacted sites with lower contamination potential. The site investigation will entail a combination of soil sampling and judgmental scanning and static gamma measurements". Delete these two sentences.	The work plan was revised and this text is no longer included.
CDPH	3/23/2018	8	Specific, Section 4 Survey Design, page 4-11, paragraph four, sentence three	"Surveys may entail a combination of scanning alpha and beta measurements, static alpha and beta measurements, and swipe alpha and beta measurements." Replace the word, "may", in this sentence with, "shall".	The work plan was revised and this text is no longer included.
CDPH	3/23/2018	9	Specific, Section 4 Survey Design, page 4-11, paragraph five, sentence three	"For building surveys, background information will be provided in the TSP." Please note that in Response to DTSC and CDPH Comments dated July 28, 2017 on Sampling and Analysis Plan Radiological Data Evaluation and Confirmation Survey Hunters Point Naval Shipyard San Francisco, California; Specific Comment number two, DON has committed to "The Radiological Work Plan and TSPs will be provided to EMS for review." EMB requires that Task Specific Plans (TSPs) shall be provided for review a minimum of 30 days prior to commencement of field work. Additionally, field change notices and/or any variant there of; shall be provided to EMB for review a minimum of 7 days prior to work in the field being commenced.	Comment noted.
CDPH	3/23/2018	10	Specific, Section 4.1 Release Criteria, page 4-11, paragraph one, sentence two	"Table 4-2 lists the release criteria for residential soil, building surfaces, an~ equipment or waste surfaces for ROCs listed in Table 4-1." a. Please note that EMB requires a comparison to a reference area background for release. b. This table must also address the amount of removable radioactive material per 100 cm2 of surface area of building surfaces, and equipment or waste surfaces for ROCs listed in Table 4-1.	a) Section 5.6 discusses how background reference area data will be evaluated for representativeness. b) Section 5.2.4 includes verification of the assumption of 20% removable activity for building surfaces.
CDPH	3/23/2018	12	Specific, Section 4.1.2.2 Building Investigation Levels, page 4-13, paragraph one, sentence one	"Alpha and beta static and scan measurements on building surfaces will be evaluated using investigation levels developed or calculated from the release criteria listed in Table 4-2." Please note that EMB requires a comparison to a reference area background for release.	Section 5.6 discusses how background reference area data will be evaluated for representativeness.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
CDPH	3/23/2018	13	Specific, Section 4.1.2.2 Building Investigation Levels, page 4-13, paragraph one, sentence five	"Biased alpha and beta measurement results will be evaluated by comparing the results directly with the release criteria from Table 4-2." Please note Specific Comments 11 and 12.	Section 5.6 discusses how background reference area data will be evaluated for representativeness.
CDPH	3/23/2018	14	Specific Section 4.2.1 Soil Reference Areas, page 4-13, paragraph one, sentence two	"The background determination will use the same locations that were previously sampled for background." Please see General Comment number three.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
CDPH	3/23/2018	15	Specific, Section 4.2.1 Soil Reference Areas, page 4-13, paragraph two, sentence two	"The locations will be selected according to the design found on Figure 4-1, to provide data that are relevant to the various depths that have been and will be sampled at HPNS." How was this methodology selected? Please demonstrate that when applied to a soil sampling area, this methodology will provide 95% confidence level that the area sampled will meet release criteria.	The work plan was revised and the Soil Background Reference Area Work Plan is included in Appendix B.
CDPH	3/23/2018	16	Specific, Section 4.2.1 Soil Reference Areas, page 4-14, paragraph three, sentence two	"The background determination will include performing gamma static and gamma scan measurements to provide gamma backgrounds and baseline data." Please make explicit that this data is to be used in establishing investigation levels (ILs) for gamma static and gamma scan radiological instruments.	The details on background reference area data evaluation are included in the Soil Background Reference Area Work Plan in Appendix B.
CDPH	3/23/2018	17	Specific, Section 4.3.1 Soil Area Groups, page 4-17, paragraph four, sentence one	"Group 2 soil survey units will further be divided into two subgroups: Group 2a and Group 2b". The current work plan should be modified to match with either of the options presented to Navy during February 16, 2018 meeting. See Attachment #1 for reference.	The work plan was revised to incorporate the regulatory agencies proposal.
CDPH	3/23/2018	18	Specific, Section 4.3.2 Size of Survey Units, page 4-19, paragraph three, sentence two	"MARSSIM identifies the size as an area, not as a volume, and assumptions are required to calculate a volume." Please explain these assumptions. Please demonstrate that when applied to a soil sampling area these assumptions will provide a 95% confidence level that the area sampled will meet release criteria.	The work plan was revised to incorporate the regulatory agencies proposal.
CDPH	3/23/2018	19	Specific, Section 4.3.3 Number of Samples in a Survey Unit, page 4-19, paragraph one, sentence two	"The following input parameters in Table 4-3 were used to determine the minimum number of samples collected in a survey unit." Please explain the origins of the parameters in Table 4-3.	The work plan was revised to incorporate the regulatory agencies proposal and this table is no longer included.
CDPH	3/23/2018	20	Specific, Section 4.4 Building Survey Areas, page 4-20, paragraph one, sentence two	"The building investigation protocols are described in greater detail in Section 5.4.1 and will be documented in TSPs by parcel or by building." EMB requires that TSPs shall be provided for review a minimum of 30 days prior to work in the field being commenced.	The work plan was revised to include Parcel G soil (Section 3) and buildings (Section 4) and a separate TSP is no longer planned.
CDPH	3/23/2018	21	Specific, Section 4.5 Data Quality Objectives, page 4-21, paragraph one, bullet three	"To compare radiological data obtained during the sampling to applicable natural background values." Please add building structure background values to this sentence.	The data quality objectives were revised for Parcel G buildings (Section 4).
CDPH	3/23/2018	22	Specific, Section 4.6.3 Operational Support Limits, page 4-22, Table 4-5	"Instruments and Investigation Limits for Static Measurements", Minimum alpha/beta Efficiency (counts per disintegration). These efficiencies appear to be 4 pi values, please label as such.	This comment was addressed in Table 4-3.
CDPH	3/23/2018	23	Specific, Section 4.6.6.2 Gamma Scan MDC, page 4-26, paragraph two, Equation 4-1	"E = instrument efficiency (cpm/µR/hr; Table 6.4, NRC, 1998a). Please check this reference and correct if appropriate. Also note that Multi-Agency Radiation Survey and Site Investigation Manual (NRC et al, 2000) (MARSSIM); Table 6.4 Examples of Estimated Detection Sensitivities for Alpha and Beta Survey Instrumentation, does not include values for gamma radiation in µR/hr.	The reference was checked and included in Section 3.5.
CDPH	3/23/2018	24	Specific, Section 4.6.6.2 Gamma Scan MDC, page 4-27, Calculation of Minimum Detectable Count Rates, paragraph three, sentence one	"The minimum detectable count rate is calculated using Equation 4-2 as: MDCR = 66.18 X 60/6 = 1,800 cpm" a. Please note the value, "66.18", that represents Si (minimal number of net source counts required for a specified level of performance for the counting interval i (seconds)); is not equal to the Si value, "180", calculated directly above in the prior computation. Please correct. b. Please correct the arithmetic in this equation. c. Please note, Section 4.6.6.2 Gamma Scan MDC, page 4-27; Calculation of Minimum Detectable Exposure Rate; is also incorrect as it carries forward the errors of Gamma Scan MDC section. Please correct. d. Please note, Section 4.6.6.2 Gamma Scan MDC, page 4-27, Calculation of MDC scan; is also incorrect as it carries forward the errors of Gamma Scan MDC section. Please correct.	The work plan was revised and these example calculations are no longer included.
CDPH	3/23/2018	25	Specific, Section 4.6.6.3 Instrument Beta Scan Measurement Rates and Alpha Detection Probabilities, page 4-28, paragraph three, Equation 4-5	$\beta\ scan\ MDC = \frac{d' \times \sqrt{B_R + \frac{1}{60} \left[B \times \frac{i}{60}\right]^{\frac{1}{2}}}}{\sqrt{B} \times \varepsilon_s \times \varepsilon_p \times \frac{i}{60}}$ There are two square roots of the value B and B_R in the numerator; where should only be one square root of B. This is incorrect. Please see MARSSIM, page 6-43; equation (6-10) for Scan MDC. In equation (6-10) the numerator is shown as MDCR. MDCR is previously defined on MARSSIM, page 6-41, equation (6-9) as: MDCR = S_ix (60/i) Si is previously defined on MARSSIM, page 6-40, equation (6-8) as: $S_i = d'\sqrt{b_i}$ Please note b_i is, " ... the number of background counts in the interval." Please correct.	This equation was revised as Equation 4-4.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
CDPH	3/23/2018	26	Specific, Section 4.7 Radiological Laboratory Analysis, page 4-21, paragraph two, sentence one	"Gamma Spectroscopy data will be reported by the laboratory after a full 21-day ingrowth period". Please provide details of methodology that will be used for measuring Rad-226 and other radionucleotides of concern.	The SAP, to be submitted separately, will specify the laboratory and methodology.
CDPH	3/23/2018	27	Specific, Section 5.2.2 Group 2 Soil Area Investigations, page 5-4. As noted previously in Specific Comment number seventeen	EMB rejects the purposed 2b group classification. Please refer to Attachment #1, for the number, type and location of the sampling regulatory agencies are requesting for the survey units where Navy is not planning to conduct Class 1 MARSSIM surveys at Parcel G.	The work plan was revised to incorporate the regulatory agencies proposal.
CDPH	3/23/2018	28	Specific	CDPH requires additional sampling laterally along the length of the trench to ensure that the previous excavations conducted under TCRA are adequate. Samples will be collected within two feet of the perimeter of the excavation at a rate of one boring sample approximately each 50 linear foot of trench wall. Cores will be collected to the depth of the excavation. Each core will be scanned and will have a sample collected from every five feet of the core and at any point exceeding the investigation level or if no exceedances, at the point of the highest beta/gamma reading.	The work plan was revised to incorporate the regulatory agencies proposal.
CDPH	3/23/2018	29	Specific, Section 5.2.2.1 Group 2a Surface Surveys, page 5-4, paragraph five, sentence one	"If former trench and fill units are selected for Group 2a, then they will excavated, scanned, and sampled using similar procedures described in Sections 5.2.1.2 and 5.2.1.3." This sentence is confusing; please clarify.	The work plan was revised to incorporate the regulatory agencies proposal.
CDPH	3/23/2018	30	Specific, Section 6.2.3 Prepare Histograms, page 6-5, paragraph one, sentence one	"Histograms, or frequency plots, are used to examine the general shape of a data distribution. Histograms reveal obvious departures from symmetry, including skewness, bimodality, or significant outliers". Please provide a histogram(s) comparing each SU to its associated background reference area.	This comment was addressed in Section 5 titled Data Evaluation and Reporting.
CDPH	3/23/2018	31	Specific, Section 6.2.4 Prepare Normal Probability Plots, page 6-5, paragraph one, sentence four	"Normal probability plots from different data sets can be shown on the same graph to allow for direct comparisons between multiple data sets." Please prepare normal probability plots which graph a sample area's data against that site's background reference area data.	This comment was addressed in Section 5 titled Data Evaluation and Reporting.
EPA	3/27/2018	1	General	The approach proposed in the Work Plan Radiological Survey and Sampling, Former Hunters Point Naval Shipyard dated February 2018 (Work Plan) is not sufficient to allow EPA to make decisions about the protectiveness of the site and therefore the suitability of the property for transfer. The site has a history of radiological activity, and the radiological data evaluation has found widespread signs of falsification and data quality concerns in all parcels evaluated. Far more extensive sampling and analysis needs to be done to address potential exposure to workers and future residents due to the uncertainty regarding the potential extent of contamination. The Work Plan provides the outline of an investigation of the former Hunters Point Naval Shipyard (HPNS) that considers the Historical Radiological Assessment (HRA) as the primary basis for development of the sampling strategy and relies on assumptions that data obtained from the sampling of trench unit surface soils can be used to represent subsurface conditions. However, neither of these sources of information can be relied on solely for defining the parameters of the investigation because additional information about the site history and previous investigations have become known since the HRA was published. For example, data obtained from the sampling of trench unit soils is unreliable due to allegations, and in some cases proof, of sample collection fraud, improper sample and document custody/controls, and data manipulation. In addition to these confounding factors, a general failure to follow Work Plans by the previous contractor, as well as poor data quality associated with the previous investigation at the site, suggests that the previous data is unusable. Further, information that demonstrates the presence of radioactive objects, such as deck markers, has been identified at various locations at the site which were not accounted for in the previous site conceptual model. As such, the Work Plan should be revised to provide a sampling strategy that considers the additional site history information, allegations of fraud, lack of work control, insufficient data quality, and new information about site conditions that differs from what was documented in the original investigation. The Regulatory Agencies have offered a suggested path forward on the investigation as Attachment 2, which should be considered in the revision of the Work Plan.	The work plan was revised to incorporate the regulatory agencies proposal.
EPA	3/27/2018	2	General	This Work Plan addresses previous work done by Tetra Tech EC Inc. in trench units, fill units, and building site soil survey units. In a separate workplan, the Navy will also address its work on buildings. Tetra Tech EC Inc. also conducted radiological cleanup work in ship berths. The Navy should also address potential contamination in this and any other category of past radiological work by Tetra Tech EC Inc. at the HPNS.	The work plan was revised to include Parcel G soil and buildings.
EPA	3/27/2018	3	General	This Report will likely attract interest from a broad audience that will include laypeople. Please create an Executive Summary that summarizes the entire document in terms understandable to this broad audience. It should begin with more context, including a broad overview of next steps. It should be written in "plain language". It would be helpful if it were written as if it could function as a standalone document, with references added to direct a reader to relevant, more detailed information within the body of the Work Plan. Please especially explain the differences among the Work Plan, the Task Specific Plan, and the Sampling and Analysis Plan. This language can be used as the basis for the Navy's fact sheet on the same subject. In addition, please add language to the end of the Executive Summary that answers the following questions: 1) What happens next with each parcel? 2) How does the public get involved? 3) What actions need to take place for each of these parcels? and 4) What needs to happen to initiate the restart of the transfer process for each of these parcels?	The work plan was revised to include Parcel G soil and buildings. An executive summary was added and a fact sheet will be prepared to address this comment.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	4	General	The Conceptual Site Model (CSM) presented in the text and Table 2-1 of the Work Plan does not provide a sufficient identification of the following sources of contamination and/or site conditions as follows: a. The table in Potential Historical Sources of Radiological Contamination section should include radium paint as a potential source.	Radioluminescent devices are included in Table 2-1.
				b. The third bullet point under the Site Operations and History section should include specific details regarding the manufacture and use of radiography and calibration sources.	Details on the manufacture and use of radiography and calibration sources are not provided in the HRA or the HRA references.
				c. The Radionuclides of Concern discussion on page 2-6 identifies Plutonium-239 as only associated with the Navy Radiological Defense Laboratory (NRDL) Building 529, and the HRA Table 5-1 indicates Pu-239 was only present in solid sources. However, according to the Atomic Energy Commission (AEC)-issued Special Nuclear Material (SNM) License-35 for the HPNS, the Navy also possessed up to two-thousand (2000) grams of Pu-239 and fifty-five (55) grams of Plutonium-238 (Pu-238). The Navy has indicated in previous responses to comments that this material was used in Building 815. In addition, the HRA lists Pu-239 as a radionuclide of concern (ROC) in numerous other buildings and areas (e.g., Buildings 103, 113, 140, 142, Dry Docks 5, 6, and 7, etc.). Therefore, the analysis of Pu-239 should not be limited to the former Building 529 Storage Vault or to locations where Sr-90 was detected since both Pu-239 and Pu-238 are a concern at multiple locations. The Work Plan should be revised to include a requirement to analyze for Pu-239 and Pu-238 in all areas that may have been impacted by activities in or near Building 529, Building 815, areas where the HRA indicates Pu-239 is a concern, or any other areas where Pu-239 and Pu-238 may have been used.	The work plan was revised to be specific to Parcel G and Pu-239 was included as an ROC where applicable.
				d. The table in Radionuclides of Concern section should include a list of all radionuclides used for making contaminated source materials and all other potential radionuclides that may be encountered above background concentrations.	The work plan was revised to be specific to Parcel G and the ROCs for Parcel G.
				e. Under the first bullet point and fourth dash of the Uncertainties section, the phrase "and radionuclide decay" indicates the decay will alter concentrations of radionuclides at the site, adding to the uncertainty regarding the levels of such contamination at the site. However, the main ROC at the site is Ra-226, which has a half-life of 1600 years and as such will not have decreased significantly due to decay since site operations began. The table should be revised to remove the phrase "and radionuclide decay." Alternatively, the text could specify that radioactive decay will impact the concentrations of shorter-lived radionuclides, such as Sr-90 and Cs-137, but it will not significantly affect the longer lived radionuclides, such as Ra-226, or uranium and plutonium isotopes.	The statement was clarified as suggested.
				f. The Uncertainty discussion claims that all known sources of contamination were removed; however, there are allegations that "hot" samples were returned to trenches and evidence that some areas have buried radiological devices, such as areas associated with use of dredge materials as fill to construct land in Parcel D-1. In addition, previous investigations have identified the presence of radiological devices with significant radioactive material at the site. One such example includes the device detected outside a drain line near Building 205. The CSM statement that all known sources of contamination at the site have been removed does not accurately reflect site conditions. Please modify this statement to represent site conditions more accurately with respect to the listed uncertainties in the CSM.	The work plan was revised to be specific to Parcel G and the statement was clarified.
				g. The Uncertainties discussion states that sediment data from inside pipes is not indicative of a large quantity disposal or contamination (e.g., with a maximum Ra-226 concentration of about 4 pCi/g and a maximum Cs-137 concentration of about 3 pCi/g for these radionuclides), with the exception of Cs-137 associated with Building 529 in Parcel E. However, the periodic removal of sediment from storm drains significantly reduced the amount of sediment present in the drain lines, so no conclusions should be drawn from the concentrations of Cs-137 and Ra-226 detected in sediment in pipes during the removal actions. Also, Cs-137 was found throughout Parcel G and is known to have been used by the Navy Radiological Defense Laboratory (NRDL) for numerous purposes and was found at elevated levels in Buildings 313, 313A, 351A, 364, and 366, in associated piping, and in manholes according to the HRA. Furthermore, both the Gun Mole Pier and the "peanut spill" were remediated due to elevated Cs-137. Likewise, Ra-226 was detected and remediated throughout the site and was used not only in the laboratories, but also in other ways, such as in radioluminescent paint, deck markers, and radiological buttons. Please revise the uncertainty discussion to remove the statement that data from inside pipes is not indicative of a large quantity disposal but was previously found at various locations throughout the site. Please also add that if radiological objects such as deck, bridge, or ship markers are found at the site, they will be expected to be highly radioactive.	The work plan was revised to be specific to Parcel G. This is provided as one line of evidence for the uncertainties with the CSM. If radiological objects are found, the potential risks will be evaluated and the CSM will be updated.
				h. The Uncertainties discussion states that low-level radiological waste (LLRW) bins were tested by the Navy's independent waste broker at an offsite laboratory using 5-point composites, and only 3 out of 1,411 bins had results with Ra-226 above the release criteria. The Uncertainties section includes this condition as a fact supporting a hypothesis that there is a lower potential for radiological contamination to exist at the site than what is reported in the HRA. However, collection of random samples from large bins of waste soil would likely have missed most of the radiological contamination, which would have been present in small pockets in LLRW bins due to the practice of excavating one foot of soil surrounding any hot spot or radiological device and disposing of that soil as LLRW. The Work Plan CSM should be revised to modify the conclusion.	This is provided as one line of evidence for the uncertainties with the CSM.
				i. The fourth bullet point in the Uncertainties discussion should be reworded to state that Cs-137 and Sr-90 are present at HPNS because of Navy operations, not just as global fallout from nuclear testing or accidents. In addition, because of backfill activities, the presence of Cs-137 and Sr-90 from fallout and Navy activities are not necessarily found only on the surface. The table should indicate that Cs-137 and Sr-90 could be distributed throughout the surface and subsurface soil at HPNS.	The statement was clarified as suggested.
				j. The section on potential risk to human receptors does not include an evaluation of the cancer risk to potential receptors. The text in this section of the table only includes exposure pathways, but it contains no evaluation of risk or discussion of the inputs needed to determine the risk from a reasonable maximum exposure (RME) to an individual for any exposure scenario (resident or otherwise). Please revise the Work Plan to address these issues.	The section was revised to "Potential Exposure Pathways".
EPA	3/27/2018	5	General	Section 1.1 (Radiological Data Evaluation Findings) states on page 1-2 that based solely on a review of data previously collected by Tetratech EC Inc. (TtEC), survey units will be divided into three main groups which include no action, re-analysis of archived samples, and confirmation sampling. However, these options appear to be based on assumptions that are not supported by the current Conceptual Site Model (CSM) uncertainties, which include various and extensive methods of data collection and reporting fraud committed by the previous site contractor TtEC, lack of work control, and large-scale data quality problems. Given these factors, none of the previously collected samples or data reported by the Navy's former contractor TtEC should be considered usable for decision making at the site and this data should not be used as such. Therefore, all suspect areas will need to have newly generated supportable data for assessing compliance with the Record of Decision (ROD) release criteria.	The work plan was revised to incorporate the regulatory agencies proposal and the details on the findings reports, including the recommendation for reanalysis of archived samples, were removed from the work plan.
EPA	3/27/2018	6	General	Previous EPA comments on radiological data evaluation findings reports for Parcels B and G have stated that the re-analysis of archived samples cannot be relied on to produce defensible data and such data will not be accepted by EPA as valid for supporting decision making at the HPNS. Please revise the Report to remove all references to re-analysis of archived samples as a means to verify compliance with release criteria in accordance with the HPNS RODs.	The work plan was revised to incorporate the regulatory agencies proposal and the details on the findings reports, including the recommendation for reanalysis of archived samples, were removed from the work plan.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	7	General	Section 3.2 (Subcontractors) lists two laboratories, the Aleut Laboratory and the General Engineering Laboratory (GEL), will be used for this project; however, the text does not state which laboratory will perform each of the proposed analyses or how the laboratories were determined to be qualified for such work. In addition, in accordance with EPA Quality System guidance provided in EPA QA/G-7, Guidance on Technical Audits and Related Assessments for Environmental Data Operations (EPA/600/R-99/080), technical audits and assessments of all activities related to data collection should be implemented to ensure that data collection is conducted as planned and data of the type and quality specified in project planning documents (i.e., Sampling and Analysis Plan, Quality Assurance Project Plan and associated Work Plans) is produced. As such, the laboratories performing analyses as part of the HPNS investigation should be audited prior to the start of the project. Please revise the Work Plan to clarify the responsibilities of each listed contract laboratory and to include a requirement that the laboratories will be audited by the Navy prior to the start of sample collection. In addition, the Work Plan should note that the regulatory agencies may also conduct their own independent audits/assessments of laboratory operations.	The laboratories and potential audits will be included in a separate SAP. The SAP will be provided to the regulatory agencies for review.
EPA	3/27/2018	8	General	Section 4 (Survey Design) states that soils areas will be surveyed in accordance with their potential to be radiologically impacted, which include sites with known historical contamination, impacted sites with lower contamination potential, and background areas. These three main groupings of soil areas do not acknowledge that there are soil areas for which falsification of sample results have allegedly occurred. The Work Plan should acknowledge the data falsification allegations since, this condition defines the need to resample and should inform the development of the task specific plans (TSPs). Please revise Section 4 to incorporate information about the allegations so that the survey design fully reflects the range of site conditions in order to ensure the sampling plan/TSPs meet all of the data needs for the project.	The work plan was revised to incorporate the regulatory agencies proposal.
EPA	3/27/2018	9	General	Section 4.4 (Building Survey Areas) discusses the identification of survey locations within buildings, but it does not address the specifics of classification of survey units. In accordance with guidance provided in the Multi-Agency Radiation and Site Survey Investigation Manual (MARSSIM) classification definitions, all survey units where remediation was previously completed and any areas where known or suspected data falsification occurred should be classified as a Class I survey unit. Please make this change.	The work plan was revised and the approach for Parcel G buildings is presented in Section 4.
EPA	3/27/2018	10	General	Section 4.1, Table 4-1 (Radionuclides of Concern) indicates that Potassium-40, Thallium-208, Bismuth-212, Lead-212, Bismuth-214, Lead-214, Radium-223, Radium-224, Thorium-227, Actinium-228, Protactinium-231, Protactinium-234, and Protactinium-234 metastable will be reported in the gamma spectroscopy analysis. Given the history of NRDL activities, which includes the possession of up to two thousand grams of Pu-239 and 55 grams of Pu-238, the gamma spectroscopy (gamma spec) analysis also should include the reporting of Americium- 241 (Am-241) in order to provide a screening for special nuclear material radionuclides, such as plutonium. Further, all gamma-emitting radionuclides detected should be reported, and the raw laboratory data should be provided that includes any unquantified gamma photopeak energies. All soil gamma spectroscopy analysis should be performed on an N-Type high purity germanium detector in order to quantify the lower energy radionuclides that have gamma photopeaks below 100 kiloelectron volts (keV) (i.e., such as Americium-241). In summary, the Work Plan should be revised to include the reporting of all potential radionuclides by gamma spectroscopy, and it should also provide the sample specific Minimum Detectable Concentration (MDCs) per nuclide, as follows: Gamma Nuclides requiring Sample Specific MDCs: Am-241, Cs-137, Co-60, Eu-152, Eu-154, K-40 Uranium (U-238) Series Nuclides by Gamma Spec: Pa-234m, Ra-226, Pb-214, Bi-214, Pb-210 Thorium (Th-232) Series: Ra-228/Ac-228, Ra-224, Pb-212, Bi-212, Tl-208 Actinium (U-235) Series: Pa-231, Th-231, Th-227, Ra-223, Pb-211 Since Am-241 is a contaminant of Pu-239, if Americium-241 is detected in any of the samples, the sample should be then also be analyzed for plutonium isotopes by alpha spectroscopy. Please revise the Work Plan to include the gamma spectroscopy analysis of the bulleted list of radionuclides and to provide the associated MDCs for each radionuclide. Please also report any peaks, which the gamma spectroscopy radionuclide library identifies as a specific radionuclide.	The ROCs are based on the HRA. The separate SAP will specify the laboratory and methodology.
EPA	3/27/2018	11	General	Section 4.1.1 (Release Criteria) As part of the fourth Five-Year Review occurring in parallel this year, the Navy is performing updated risk evaluations of these existing Remedial Goals (RG's). EPA has previously recommended that this evaluation should use the current versions of the USEPA's Preliminary Remediation Goals (PRG) Calculator for soil and the Building PRG Calculator for buildings (BPRG). The new work performed under this Work Plan should use cleanup criteria that reflect findings of the updated risk evaluations to ensure the protectiveness of the cleanup.	The work plan approach was revised to demonstrate compliance with the Parcel G ROD.
EPA	3/27/2018	12	General	Section 4.2 (Reference Backgrounds) and Section 6.6 (Background Evaluation) One of two approaches should be taken to evaluate whether detected radionuclides are naturally occurring. Background reference areas may be identified for collection of new background samples. Alternatively, instead of developing new background numbers, existing background values could be used for comparison to site investigation samples. Once the background values have been identified and agreed to by the Navy and regulators for all samples that exceed the existing background plus the remedial goals (RGs) in the ROD, e.g., in the case of Ra-226, sample results that exceed 1 PCi/g over background, the soil containing the elevated radioactivity should be excavated and removed. Alternatively, a NORM evaluation may be conducted for the purpose of not requiring excavation by performing the gamma and alpha spectroscopy analyses for the full list of isotopes listed in the previous comments in order to evaluate whether all of the detected primordial parent and progeny radionuclides are in secular equilibrium. For Cs-137, the background number developed on Parcel E-2 could be used (0.049 pCi/g). Please revise the Work Plan to incorporate one of these two approaches. (Note: The Parcel C ROD states that the RG's are inclusive of background, so this Parcel would need to be discussed separately.)	The work plan was revised to address soil and buildings in Parcel G and Section 5, titled Data Evaluation and Reporting, provides details on the proposed evaluation approach.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	13	General	Section 4.2.1 (Soil Reference Areas) indicates that new background samples will be collected at the same locations previously used for collection of background samples and will include sampling surface and subsurface soil at various depths. However, several issues should be incorporated into the plans: a. The Work Plan and/or forthcoming TSPs should specify whether the areas selected for background measurement collection were built from imported soils originating from different locations and if the selected background areas remained undisturbed by site operations.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
				b. The text states background samples will be collected at various depths and that surface and subsurface background samples will be collected, but it does not state if depth specific background values will be obtained and evaluated.	The details on background sample locations and depths are included in the Soil Background Reference Area Work Plan in Appendix B.
				c. Background samples should not be collected from locations where import fill was placed. This includes locations of former trenches/excavations, for any remedial or removal action, and areas where import fill was placed as surcharge, e.g., to improve drainage as part of installation of the durable cover.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
				d. Section 4.2.1 indicates that all Ra-226 values for all depths and locations will be averaged together to obtain one value as the background concentration; however, Section 6.6 (Background Evaluation) states there is not a single, consistent radiological background at HPNS that can be used for evaluating all survey results because much of the land mass was obtained by using various soil types from different sources/locations. Section 6.6.3 (Regional and Local Background Evaluation) states "[W]hen the existing background reference area data set is not considered representative of background, it may be possible to identify a new background reference area to provide a local background that supports evaluation of local data. It may also be possible to identify a regional background based on scientific research at nearby sites, or radiological studies performed at neighboring sites." The text in Sections 4.2.1, 6.6, and 6.6.3 should be reconciled and revised to provide consistent information. Section 4.2.1 states that a minimum of 150 soil samples will be collected from at least five locations to represent background based on MARSSIM and NRC criteria. However, since the HPNS site was built using soils from different locations with different compositions, it is unclear how providing one general background number for each radionuclide to represent background across the entire HPNS site is defensible. Alternatively, the Navy should analyze background samples, as well as any site samples with remedial goal exceedances, for the full list of uranium, and thorium parent/daughter isotopes by alpha spectroscopy, as well as the full list of gamma spectroscopy radionuclides listed in this set of comments. The results of such analyses can be used to identify whether primordial radionuclides are in secular equilibrium for determining whether soil samples with concentrations exceeding release criteria represent background concentrations or if elevated concentrations are due to site contamination.	The details on background sample locations and analyses are included in the Soil Background Reference Area Work Plan in Appendix B.
				e. The location for Parcel C background sampling should not be near the former location of the on-site rad lab (Figure 4-1 proposes the sampling location in this area).	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
				f. It is unclear if the Parcel B location is unimpacted or if import fill has been placed in this area. More information about this location should be provided.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
				g. Parcel D-1 location is near an area where numerous radiological devices were found on the surface; therefore, it is unclear if this location is unimpacted.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
				h. The Work Plan does not explain how multiple fill types will be handled in the assessment of identifying the appropriate locations to sample for background.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
				i. Both the surface prior to sampling and cores/samples should be scanned to ensure that background samples do not included any "hot spots" or soil adjacent to buried rad devices.	The details on background sample procedures are included in the Soil Background Reference Area Work Plan in Appendix B.
				j. If Black Beauty sand blast grit is encountered at a background sample location, it should not be sampled. Black Beauty sand should be excavated for off-site disposal, consistent with past practice at HPNS.	Comment noted. The details on background sample locations and procedures are included in the Soil Background Reference Area Work Plan in Appendix B.
				k. Sand from Site 518 should be sampled to determine if it is in secular equilibrium. If it is in secular equilibrium, enough samples should be collected to constitute a separate data set for comparison to other fill sand. However, if other fill sand has different radiological characteristics, it may not be appropriate to use Site 518 sand data for comparison.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
				l. Similarly, background could be biased high if samples are collected from granite. There is evidence that crushed granite from the Sierras was used as backfill in some areas of the site. Crushed granite was identified definitively at IR 07/18 and may have been used in other areas. If crushed granite is found, background samples should be segregated for consideration for unique background numbers that would only be used in areas where granite is identified. Note that granite is not a rock type in the Bayview/Hunters Point Area, so samples of granite should be excluded from site-wide background.	Comment noted. The details on background sample locations and procedures are included in the Soil Background Reference Area Work Plan in Appendix B.
				m. If acceptable background areas are identified, the reference area should be scanned to ensure that there are no "hot spots" before any samples are collected. Samples should also be scanned before they are submitted for analysis. Scanning should be performed for both gamma and beta emitters to identify any locations that may have been contaminated by site operations. Beta scanning should be included to screen for areas where elevated beta may indicate Strontium-90 is present. If elevated beta radiation is detected, the sample should not be included in the background data set.	The details on background sample procedures are included in the Soil Background Reference Area Work Plan in Appendix B.
				n. For each reference area sample, both gamma spectroscopy and alpha spectroscopy should be run for the full list of radionuclides listed in the previous comments to evaluate whether the primordial radionuclides in these samples (i.e., Th-232, U-238, and U-235) are in secular equilibrium with the daughter products. In addition, if Am-241 is detected in the gamma analysis, the sample should not be included in the background data set.	The details on background sample locations and analysis are included in the Soil Background Reference Area Work Plan in Appendix B.
				o. Any background evaluation for Cs-137 fallout should not include locations where surfaces could have been disturbed, or locations at the bottom of slopes where runoff could have deposited sediment and led to accumulation of Cs-137. Please revise the Work Plan and/or forthcoming TSPs to address these questions and concerns.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
EPA	3/27/2018	14	General	Section 4.3.1 (Soil Area Groups) proposes to group all survey units not selected as Group 2a, into a broad Group 2b category, which will be investigated as MARSSIM Class 3 survey units and will receive random and biased soil sampling only. However, a defensible basis for the selection of such Group 2b areas is not provided in the Work Plan and does not appear to consider that previously collected data at these areas are not reliable for supporting any assumptions or decisions at the HPNS. Please revise the Work Plan to provide a more area specific strategy that considers all historical, environmental/location specific factors, as well as recent revelations regarding the lack of integrity in previous data collection and that incorporates the regulatory agencies suggested path forward for identifying the sampling strategy.	The work plan was revised to incorporate the regulatory agencies proposal.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	15	General	Section 4.3.1, Soil Area Groups, states on page 4-17 that surface soils from trench units with one hundred percent native back fill, defined as Group 2a soils, is representative of Group 2b soils. However, the assumption that trench unit surface soils are representative of subsurface conditions/soils is not defensible based on the numerous allegations of worker fraud and data manipulation that occurred during site investigation and remediation activities between 2006 and 2015, and other factors as follows: a. Numerous and extensive allegations of worker fraud with respect to sample substitution, falsification of sample custody records, data reporting manipulation, and others indicate that previous data regarding site conditions is not reliable or usable for decision making. For instance, these allegations include sample substitution, failure to investigate anomalous elevated gamma scan readings for both surfaces and excavated soil scanned at the radiological screening yards and placed back in trenches, and data manipulation. Therefore, the surface soils of trench units cannot be assumed to be representative of subsurface trench unit soil. b. Group 2b soils include soils not removed during previous excavations. Analysis of trench unit surface soils that have been removed, mixed with one or more other trench unit fill materials and replaced in trenches cannot be considered representative of soil that was not previously removed. c. Group 2b soils include those soils obtained from former building sites or surface soils from beneath building crawlspaces. Neither of these Group 2b soils are represented by other Group 2a data, and therefore, both will require investigation based on an independent assessment of the sampling needed to be representative of site conditions. Please revise the Work Plan to remove references to the assumption that Group 2a soils are representative of those soils defined as Group 2b, including subsurface trench unit soils and former building sites or crawlspace soils from beneath current buildings.	The work plan was revised to incorporate the regulatory agencies proposal.
EPA	3/27/2018	16	General	Section 4.3.1 (Soil Area Groups) indicates Group 2a soil includes the collection of surface soils, which are considered mixed and homogenous. However, in many areas at the HPNS, the surface was graded for drainage and additional import fill was brought in to fill low spots (i.e., the surface has been changed). The Work Plan does not state how import soil used to fill low spots prior to placement of the durable cover will be identified. As such, former trench locations will need to be identified and inspected visually so that any import fill can be removed in order to ensure surface gamma scans are representative of the original soil surface of the trench unit to the greatest extent possible. Please revise the Work Plan to include this information and address this concern.	The work plan was revised to incorporate the regulatory agencies proposal.
EPA	3/27/2018	17	General	Section 4.3.1 (Soil Area Groups), Section 5.2.2.4 (Group 2b Fill Unit Surveys). Even if sufficient reliable data is gathered in the future to justify treating some survey units as Class 2 or Class 3, potential exposure to future residents would be highest from the surface. Gamma scans of the surface are needed to ensure hot spots on the surface, or gamma radiation due to highly radioactive objects in the subsurface are not present in areas which did not receive a full re-excavation and Class 1 Final Status Survey (FSS). Therefore, surface scans underneath asphalt, gravel, fill for low spots, etc., would still be crucial to evaluate risk from this exposure pathway. Please revise the Group 2b approach to include 100% surface scans. Followup to scans should be similar to procedures described in earlier Workplans (See for example, U.S. Department of the Navy, Final Workplan, Basewide Radiological Support, Hunters Point Naval Shipyard, San Francisco, California, August 2015.), which were not always followed. For example, where exceedances of the investigation levels, biased samples should be collected. Please see the attachment describing the Regulators' proposal for more details.	The work plan was revised to incorporate the regulatory agencies proposal.
EPA	3/27/2018	18	General	Section 4.3.2 (Size of Survey Units): Originally, all soil survey units were considered MARSSIM Class 1 areas. Given the uncertainty from the conceptual site model, allegations of fraud, signs of falsification, and data quality problems, new characterization results that are reliable would be necessary before any substantial increase in survey unit, or change in classification size from those used during the original remediation can be justified. The Ra-226 concentrations in some samples sent to the off-site laboratory exceeded the cleanup criterion of 1 pCi/g over background even when the on-site lab results showed no exceedance. Since contamination is suspected in many survey units (SU) due to the types of alleged falsification, there are no survey units that can be considered Class 3 survey units without collection of new reliable data. Also, due to quality assurance problems in the on-site laboratory, most Cs-137 results were at or below zero, indicating that previous Cs-137 results were highly unreliable. The HRA states that Cs-137 was found in Parcel G and was known to have been used by the Navy Radiological Defense Laboratory (NRDL) for numerous purposes. The HRA also states that Cs-137 was found at elevated levels in Buildings 313, 313A, 351A, 364, and 366, and in associated piping, and manholes. Additionally, both the Gun Mole Pier and the "peanut spill" were remediated due to elevated Cs-137. For these reasons, if contamination was found in piping or in any samples, it should be considered real and the associated trench units or building sites, as well as downstream trench units should be considered Class I survey units. In these cases, the size of these survey units should not be increased. Further, survey unit classification should be assigned according to the MARSSIM guidance definitions, as follows: a. MARSSIM Class 1 areas include locations that have, or had prior to remediation, a potential for radioactive contamination (based on site operating history), or known contamination (based on previous radiation surveys) above the DCGLW. b. MARSSIM Class 2 areas are locations that have, or had prior to remediation, a potential for radioactive contamination or known contamination, but are not expected to exceed the DCGLw. To justify changing the classification from Class 1 to Class 2, there should be measurement data that provides a high degree of confidence that no individual measurement would exceed the DCGLW. Other justifications for reclassifying an area as Class 2 may be appropriate based on site-specific considerations. c. MARSSIM Class 3 areas include any areas that are not expected to contain any residual radioactivity, or are expected to contain levels of residual radioactivity at a small fraction of the DCGLW, based on site operating history and previous radiation surveys. Examples of areas that might be classified as Class 3 include buffer zones around Class 1 or Class 2 areas, and areas with very low potential for residual contamination but insufficient information to justify a non-impacted classification. Without new reliable data to justify a change in classification, EPA will require full excavation and full scanning and sampling of trench walls and fill, consistent with a MARSSIM Class 1 approach, in 100% of soil survey units. Please see the attachment describing the Regulators' proposal for more details. Please revise the Work Plan to state that the original survey unit sizes will not increase substantially without new reliable data to justify such a change, and to state that survey unit classification will follow MARSSIM classification guidelines.	The original survey units and design, where applicable, were used in the revised work plan.
EPA	3/27/2018	19	General	Section 4.3.3 (Number of Samples in Survey Unit) and Table 4-3 (Number of Samples in a Survey Unit) include the parameters used to calculate the required number of samples needed for Class 1 Survey Units. However, neither the table nor text in Section 4.3.3 state how the uncertainties associated with the release limits listed in Table 4-3 were determined. Please explain how the uncertainty values associated with background reference areas compare to the variance associated with measurements in the contaminated areas and provide a justification for which variance was selected (i.e., variance from reference areas versus contaminated areas) for use in the MARSSIM calculations.	The work plan was revised to incorporate the regulatory agencies proposal and these tables are no longer included.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	20	General	Section 4.3.3 (Number of Samples in Survey Unit) does not provide sufficient justification to support a conclusion that collection of eighteen samples in the reference area and survey units is adequate to support a 99% statistical confidence in the outcome of the hypothesis testing used in the Wilcoxon Rank Sum (WRS) test. The number of samples needed depends in part on the variability of the data set. EPA analyzed the data provided by the Navy used in the past for determining reference background values. The maximum variability found in that data set would be associated with a requirement for more than eighteen samples per survey unit. However, if these data were collected by Tetra Tech EC Inc., they would be questionable. One option could be to collect new, reliable data to calculate the required number of samples, which may be higher or lower than eighteen, depending on the variability measured. Until reliable new results are collected, EPA recommends collecting 25 samples per survey unit based on the analysis detailed below: The Work Plan uses MARSSIM equation 5-1 for determining the number of samples required for the WRS test. A value for variance (σ) of 0.28 for Ra-226 and of 0.033 for Cs-137 was selected in the Work Plan based on some portion of the total number of background data points. However, according to MARSSIM guidance, when the standard deviation of sample results in the reference area and the survey unit are different, the larger of these two values should be used to calculate the relative shift so the number of samples is sufficient to meet the assumptions of the statistical test. In this case, since site investigation sample data is not available, it seems appropriate to select a larger variance since it would be likely that site sample results will have a higher variability than background data. From review of the background reference area data sets provided by the Navy for Parcels A, B, C, D-1, and D-2, the largest variance (σ) for Cs-137 was identified as 0.0498 picoCuries per gram (pCi/g) from the off-site laboratory measurements from Parcel B. The largest variance reported for Ra-226 was identified as 0.479 pCi/g from the off-site laboratory data, also in Parcel B.	The work plan was revised to incorporate the regulatory agencies proposal and based on the Basewide Radiological Management Plan (TtEC, 2012).
				Using the remaining parameters selected in the Work Plan, which include confidence levels of 99% (i.e., alpha (α) and beta (β) error of 0.01), and a delta (Δ) of 1 for Ra-226 and 0.113 for Cs-137, the calculated number of samples (N/2) required to be collected considering the 20% increase in number of samples recommended by MARSSIM is 25 per on-site SU and per background reference area for Ra-226, and 21 per on-site SU and per background area for Cs-137: See the example below for calculating N for Ra-226 using variance of 0.479: From MARSSIM Table 5.1 Values of Pr for Given Values of the Relative Shift, Δ/σ, when the Contaminant is Present in Background FROM MARSSIM Table 5.2 Percentiles Represented by Selected Values of α and ß In addition, the following two considerations should be kept in mind during the site investigation process: a. It is possible that the variance for site investigative samples is higher than currently reported for background samples. For example, twenty Final Status Survey (FSS) systematic samples collected in Parcel G, Trench Unit 70 on December 3, 2007, indicate the highest variance associated with the Ra-226 results is 0.72 pCi/g. Using equations from Chapter 5 of MARSSIM and calculating the number of samples required to be collected using a variance of 0.72 at the 99% confidence level gives a value for 'N', (total number of samples) of 62.8. A 20% increase in samples (13 samples in this case) to account for lost samples, rejected data, etc., results in a total of 76. Dividing the 'N' value in half and rounding up to a whole number results in a value of 38, indicating 38 samples would be required to be collected in the reference area and 38 samples in each SU. As such, a re-calculation of the required number of samples needed to demonstrate the statistical confidence in the WRS test has been met will be required to be performed if site investigation sample data result in a variance greater than the 0.479 for Ra-226 or 0.0498 for Cs-137. b. The past practice at HPNS sitewide has been to excavate any material found that exceeds the cleanup goals, which are usually the reference background plus the Remedial Goal in the Records of Decision (RODs) for a given radionuclide, i.e., the "not to exceed" (NTE) approach. This approach is common practice at cleanup sites nationwide. In addition, EPA's national guidance (EPA Office of Solid Waste and Emergency Response (OSWER) Directive 9200.4-40, EPA 540-R-012-13, May 2014, Q3, p. 8.) states the following: "EPA's Superfund remedial program general practice has been to use the NTE approach for soil where residential land use is assumed." Therefore, the final data set and reports generated by the Navy will need to demonstrate that all sample results are below the release criteria. If any of the data are above the release criteria, then either (1) sufficient data should be provided to determine that the elevated levels are due to Naturally Occurring Radioactive Material (NORM) or (2) exceedances must be remediated/removed. Please revise Section 4.3.3 to address these concerns and to include a requirement to select 25 as the required sample size for the initial investigations of survey units and background reference areas. If new data generated (New data would be generated under the HPNS Sampling and Analysis Plan (Field Sampling Plan and Quality Assurance Project Plan) Radiological Data Evaluation and Confirmation Survey issued June 2017 ("Master SAP") and future approved TSPs.) indicate a reduced variance, sample size calculations may be performed to update the required number of samples for all future data collection within in an area that has similar conditions (e.g. parcel-wide).	The work plan was revised to incorporate the regulatory agencies proposal and based on the Basewide Radiological Management Plan (TtEC, 2012).
EPA	3/27/2018	21	General	Section 4.4 (Building Survey Areas): EPA received the draft Buildings data evaluation report March 20, 2018, and has not yet had time to review that thoroughly. EPA may provide additional comments about the Workplan related to buildings after reviewing that report.	Comment noted.
EPA	3/27/2018	22	General	Section 4.5 (Data Quality Objectives) does not address all of the identified data needs for demonstrating the site meets the release criteria as specified in the HPNS RODs. These additional objectives include investigating areas at the site where the allegations were made about data falsification and manipulation are alleged or have been proven to have occurred, to address areas where there was a lack of adherence to Work Plan instructions, and to include consideration of the presence of radiological objects remaining at the site, as well as all of the uncertainties for the CSM. Please revise the Work Plan to include more comprehensive Data Quality Objectives to be utilized to define the nature and extent of any contamination to address the additional uncertainties with respect to site conditions.	The data quality objectives were revised for Parcel G soil (Section 3) and buildings (Section 4).
EPA	3/27/2018	23	General	Section 4.7 (Radiological Laboratory Analysis) states that site investigation soil samples will be analyzed for Cs-137 and Ra-226 by gamma spectroscopy analysis. In addition, this section states ten percent of the soil samples will also be analyzed for Sr-90 or total strontium by a gas flow proportional counter in accordance with the Master SAP. It also states that if other ROCs are identified in the TSP, analyses will be performed for the additional ROCs. Some additional clarifications about these requirements are requested and include the following: a. The Work Plan proposes analyzing site investigative samples for Ra-226 by gamma spectroscopy initially, as opposed to using radon emanation, as is proposed for analysis of background reference area samples. The Work Plan should require a demonstration that the two analysis methods (gamma spectroscopy and radon emanation) are comparable prior to implementing this practice at this site and to ensure that the MDC for Ra-226 falls below the release limit for both radioanalytical methods. b. The required laboratory analyses do not indicate how the gamma spectroscopy data will be reviewed to determine if additional analyses should be conducted. For instance, if Am-241 is identified in the gamma analysis, the sample should then also be analyzed by alpha spectroscopy for plutonium isotopes because Am-241 is a contaminant of plutonium. The Work Plan and forthcoming TSPs should include data decision rules for detection of all potential ROCs, refined by area-specific history/knowledge. c. Samples should be screened in the field for radioactivity for both gamma and beta emitters. The Work Plan should include this requirement. Please revise the Work Plan to address these bulleted items.	The ROCs are based on the HRA. The separate SAP will specify the laboratory and methodology.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	24	General	Section 5.2.2.3 (Group 2b Trench Unit Surveys) states that for group 2b survey units, core samples will be collected and scanned for gamma-emitting radionuclides. While gamma scanning can identify elevated radiation levels from ROCs that are gamma emitters, some of the ROCs are not identifiable by gamma scanning, including those that are primarily alpha or beta emitters. For instance, site history included the use of Strontium-90, which is a pure beta emitter; so gamma scanning would not detect the presence of this radionuclide. Therefore, the Work Plan should be revised to also require scanning of core samples for beta radiation. Furthermore, for any core samples sent for laboratory analysis, the gamma spectroscopy analysis is expected to include the quantification of Am-241, if present. A positive result for Am-241 would indicate other alpha-emitting radionuclides are most likely present. As such, the Work Plan should then require that alpha spectroscopy analysis be completed to quantify any plutonium and thorium isotopes that may be present. Please revise the Work Plan to include a requirement to scan core samples for the presence of elevated gross gamma and beta radiation and to ensure laboratory analyses of core samples include the identification of Am-241 if present, as an indication that other alpha-emitting radionuclides may be present.	The work plan was revised to incorporate the regulatory agencies proposal and includes core scanning in Section 3.
EPA	3/27/2018	25	General	The fifth bulleted item in Section 6 (Data Evaluation) and Figures 6-2 (Group 1 Soil Data Evaluation Process) and 6-3 (Group 2 Soil Data Evaluation Process) indicate that the Derived Concentration Guideline Level for the wide area (DCGLw) test will be used to evaluate sample results for compliance with release criteria. However, it is unclear why the Work Plan refers to the DCGLw test instead of the Wilcoxon Rank Sum (WRS) test. For clarity in the Work Plan, all references to the DCGLw test should be replaced with the MARSSIM terminology, 'WRS test.' Please revise the Work Plan to replace all references to the 'DCGL test' with 'WRS test,' where appropriate. Furthermore, the MARSSIM WRS test is a non-parametric statistical test designed to compare population estimators (median) of the survey unit data to the median of the background data to determine if the two data sets have the same distributions. Including the WRS in documentation is valuable to demonstrate compliance with MARSSIM requirements, so please include that in future reports. However, it is not designed to demonstrate that individual results meet a 'not to exceed' remedial goal limit. As such, the results of the WRS test cannot be used directly to demonstrate that further excavation should not be conducted. A point-by-point comparison of the data to the ROD-specified release limits will need to be completed in addition to demonstrate that results are below these release limits. Please ensure that the Work Plan and future TSPs require a point-by-point comparison of the data to the ROD-specified release limits.	The work plan was revised to incorporate the regulatory agencies proposal and Section 5 includes the data evaluation approach.
EPA	3/27/2018	26	General	Section 6.5 (Remediation of Group 1 Survey Units): All import backfill should be sampled for chemical and radiological constituents prior to transporting it to the site. If any concentrations exceed background or cleanup goals, the soil should be rejected for use as backfill. Please revise the Work Plan to require sampling and analysis of import backfill to determine if it is suitable for use at HPNS.	Remediation is not included in the revised work plan.
EPA	3/27/2018	27	General	Section 6.5 (Remediation of Group 1 Survey Units): The extent of actual contamination is known, so please revise this section to refer not only to Group 1 but instead to all Survey Units.	The work plan was revised to incorporate the regulatory agencies proposal.
EPA	3/27/2018	28	General	Section 6.6.1 (NORM Evaluation) proposes analyzing Uranium-238 (U-238), Uranium-235 (U-235) and Thorium-232 (Th-232) by alpha spectroscopy and Ra-226 by radon emanation in order to perform a Naturally Occurring Radioactive Material (NORM) evaluation for radionuclides with concentrations above the release criteria. Figure 6-4 (NORM Evaluation Process) on page 6-8 includes a formula for use in evaluating whether elevated concentrations of certain radionuclides are considered part of NORM or represent site contamination. However, a reference for use of this equation as scientifically supported has not been provided in the Work Plan. Also, the Work Plan does not propose an evaluation of whether the individual radionuclides in the U-238 or Th-232 decay series are in equilibrium. Additionally, the value obtained using the equation may be subject to interpretation given that the results for U-238, U-235, Th-232, and Ra-226 at such low concentrations will have an uncertainty associated with those results that cannot be accounted for in the formula and that may alter the outcome of the test. It is unclear why this approach is proposed in the Work Plan versus the approach proposed by EPA in previous comments on the SAP and the Radiological Data Evaluation Reports, which is to analyze Uranium isotopes U-234, U-235, and U-238 and Thorium isotopes Th-234, Th-230, Th-232, and Th-228 by alpha spectrometry in addition to the gamma spectroscopy analysis in order to identify whether parent and progeny radionuclides are in secular equilibrium for purposes of differentiating background versus site-related contamination in soils. In addition, providing the analysis of parent and progeny radionuclides from the Uranium-238 decay chain will help substantiate the results obtained for Ra-226 by radon emanation analysis If after a certain number of samples have been analyzed, it is determined that providing only the results for U-238 by alpha spectroscopy and Ra-226 by radon emanation is sufficient for identifying whether levels of primordial radionuclides in samples are present in secular equilibrium or are present at elevated levels that indicate site contamination, consideration may be given to reducing the analytical requirements. Please revise the Work Plan to require that all reference area samples and site investigation samples requiring a NORM evaluation, be analyzed by alpha spectroscopy, including uranium isotopes U-232, U-234, U-235/236, U-238, and for thorium isotopes Th-234, Th-230, Th-232, Th-228, and Th-227, and to include the reporting of the additional isotopes by gamma spectroscopy.	Section 5 was revised and includes an updated data evaluation process.
EPA	3/27/2018	29	General	It is imperative that the TSPs include all of the site-specific quality assurance requirements not specified in the Master SAP. TSPs should be provided in the Uniform Federal Policy Act Quality Assurance Project Plan (UFP-QAPP) format to ensure all implementing technical and quality requirements for sample collection, analysis, reporting, validation and quality assessment are documented for each site being investigated. Please provide TSPs in the UFP-QAPP format to ensure that all necessary site-specific quality assurance requirements are included.	The work plan was revised to be specific to Parcel G soil and buildings and a separate TSP is not planned for submittal.
EPA	3/27/2018	30	General	Section 6.6.3 (Regional and Local Background Evaluation). Similar to the above comment on Section 4.2.1 (Soil Reference Areas), any local or regional background evaluation for Cs-137 fallout should exclude locations where surfaces could have been disturbed or locations at the bottom of slopes where runoff could have deposited sediment that led to accumulation of Cs-137.	The details on background sample locations are included in the Soil Background Reference Area Work Plan in Appendix B.
EPA	3/27/2018	31	General	Please find and update all references to the Nuclear Regulatory Commission's (NRC) Regulatory Guide 1.86, which has been withdrawn. Some of the release criteria in the RODs were originally based on Regulatory Guide 1.86 limits. Please see above comment on Section 4.1.1 (Release Criteria) regarding review of the protectiveness of these criteria using the current versions of EPA's risk models, the PRG and BPRG Calculators.	The work plan approach was revised to demonstrate compliance with the Parcel G ROD.
EPA	3/27/2018	32	General	The listing of soil volumes throughout the Work Plan should be provided in metric units in order to provide consistency with the MARSSIM guidance references so that compliance with MARSSIM guidance is more clearly demonstrated. Please revise the Work Plan to address this change.	For soil volumes, metric volumes were used as appropriate.
EPA	3/27/2018	33	General	Database "fields definitions" should be included in the Work Plan, including instrument and analytical specific fields identified (i.e., Date/Time, Count time, sample volume, MDC, result, uncertainty, etc.), which are included on paper forms and electronic data deliverables.	The SOPs in Appendix C include documentation details.
EPA	3/27/2018	34	General	The Work Plan does not reference the Master Sampling and Analysis Plan (SAP) or discuss the role of Regulatory Agency involvement/oversight for the site investigation at HPNS. EPA will continue to partner with the Navy and the State of California in the site investigation process. For example, the EPA will be involved in the following actions: independent oversight of field activities; conducting laboratory and/or field audits, requesting split samples for independent analysis, and independent data review/validation of some portion of the data generated during the forthcoming investigation. Therefore, please revise the Work Plan to require ten percent (10%) split sampling for every survey unit sampled for analyses by another laboratory for quality control purposes.	Section 1 includes text regarding the regulatory agency involvement throughout the process and refers to the separate SAP. Quality control and split sampling will be discussed in the separate SAP and will be submitted for regulatory review.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	35	General	The Work Plan and Master SAP provide the outline for the forthcoming TSPs which should include more specific detailed plans. For consistency with EPA quality assurance guidance and quality program policy, please ensure the following requirements for the project are met: a. An agreed upon, the final QAPP/Master SAP and TSPs will be needed to be provided to the regulators prior to the review of the Contractor Supplied SOPs to ensure compliance. b. Field audits and contractor lab audits should be performed by the Navy to ensure compliance with the QAPP, SAP, SOPs. The regulators will also perform their own independent audits and assessments. c. The Work Plan states that laboratories that will be used for sample analyses have been certified and are compliant with the Department of Defense/Department of Energy (DoD/DOE) Quality Systems Manual for Laboratories version 5.0/5.1 of the DOD/DOE QSM. Please ensure this requirement is also included in the Master SAP. d. A discussion concerning potential laboratories will be needed after the QAPP/SAP and TSPs are finalized to optimize sample size collection, counting geometry used by the laboratory, and counting times needed to ensure MDCs are met. e. Soil gamma scan data will need to be collected with sub meter global positioning system (GPS) coordinates, and soil sample collections will need to include sub-meter GPS coordinates and hand measured sample collection depths. f. The Regulatory Agencies will likely collect/analyze split samples. g. On-going communication between the Navy and regulators should continue frequently to discuss the nature and extent of contamination found while the survey unit investigation is ongoing. h. The sample specific required MDC for lab analyses shall be stated in the QAPP and are required to be less than or equal to 10% of the release criteria for all ROCs. i. Per previous HPNS Work Plans, 10% of all samples collected per survey unit will need to have Sr-90 specific analyses completed, and 100% of areas that require Cs-137 remediation shall also be analyzed for Sr-90. j. Currently, the Work Plan only includes calculations of the required Gamma Scan Speed based on the Ra-226 micro-shield exposure rate, which includes all of the gamma emitting progeny nuclides; therefore, Cs-137 would be the more limiting radionuclide for determining the scan speed. Scan speed determinations should be included individually for each ROC. Please ensure the HPNS QAPP/Master SAP and TSPs include all of these requirements.	Comment noted. A separate SAP will be submitted for regulatory review.
EPA	3/27/2018	36	General	Please include the Regulators' comments and the Navy's responses to them in the next version of the draft Work Plan and in the draft Parcel G Task Specific Plan.	The work plan was revised for Parcel G soil and buildings and incorporates the regulatory agencies proposal.
EPA	3/27/2018	37	General	EPA is making every effort to include in our formal comments everything that we have already conveyed via email and all the comments that our reviewers have on this report to-date. If significant new information comes to light or significant new insights result from further evaluation, EPA may supplement these comments at a later date.	Comment noted.
EPA	3/27/2018	1	Specific, Section 4.1.1, Release Criteria, Page 4-12 and Table 4-2, Project Release Criteria, Page 4-12	Section 4.1.1 and Table 4-2 should include loose surface contamination release criteria in addition to residential soil, building surfaces, and equipment or waste surfaces. Also, Table 4-2 should be revised to include radionuclide progeny with half-lives greater than 5 to 7 years and Pb-210, with detection limits defined in the quality assurance project plan (QAPP)/Master SAP. Please revise Section 4.1.1 and Table 4-2 to include these additional details.	The RGs are provided for ROCs based on the HRA and the Parcel G ROD.
EPA	3/27/2018	2	Specific, Section 4.1.2.1, Soil Investigation Levels, Page 4-12 and Section 6.3, Evaluation of Scan Data, Page 6-5	The second paragraph of Section 4.1.2.1 states the investigation level for gamma scan results will be established at three standard deviations above the mean for the gamma scan data set being evaluated. However, the ability to identify contamination is reduced if the investigation level is based on three standard deviations of the mean of the survey unit being investigated. Therefore, the Work Plan should be revised to state that for gamma scanning data, the investigation level will be established at three standard deviations above the mean for the gamma scan reference data set in lieu of "the gamma scan data set being evaluated." Also, the appropriateness of identifying the investigation level as three standard deviations above the mean should be discussed in the Work Plan. Please revise Section 4.1.2.1 to state that gamma scan results will be established based on the gamma scan reference background data set. In addition, please revise the Work Plan to justify using a three standard deviation of the mean concentration as the investigation level. This comment applies to the investigation level in the context of scanning sidewalls and bottoms of trenches, scanning excavated soil on Radiation Screening Yards, scanning surfaces of backfill in trenches after removing asphalt, scanning the entire lengths of core samples, and any other relevant scanning.	The investigation levels are based on the corresponding RG for soil (Section 3) and buildings (Section 4).
EPA	3/27/2018	3	Specific, Section 4.1.1.2, Building Investigation Levels, Page 4-13	Please revise Section 4.2 to indicate that Alpha and beta static and scan measurement investigation levels will be based on scans of reference background areas.	The investigation levels are based on the corresponding RG for soil (Section 3) and buildings (Section 4).
EPA	3/27/2018	4	Specific, Section 4.2.1, Soil Reference Areas, Page 4-13 through 4-16	Please revise Section 4.2.1 to specify the minimum sample size that will be collected.	Comment noted. The SAP will include details on the minimum sample size.
EPA	3/27/2018	5	Specific, Section 4.2.1, Soil Reference Areas, Page 4-16	Please revise the Work Plan to specify that the samples should be well homogenized before they are split or to specify that the full sample volume will be sent to each laboratory for analysis.	Details on sampling methods and QA/QC samples will be included in the SAP.
EPA	3/27/2018	6	Specific, Section 4.2.2, Building Reference Areas, Page 4-16	Please replace the phrase "static measures" in the third paragraph of Section 4.2.2 with "static measurements."	This was corrected where applicable.
EPA	3/27/2018	7	Specific, Section 4.3.1, Soil Area Groups, Page 4-17	The same Survey Unit Numbering that was previously used should be carried over in this Work Plan. Additionally, a table should be provided to clarify the Soil Areas within a Survey Group, scan measurements, surface soil sampling, and core sampling numbers. Please revise Section 4.3.1 to clarify and discuss soil area groups and/or to ensure this information is included in the TSPs for each survey unit and parcel.	The work plan was revised to incorporate the regulatory agencies proposal and a separate TSP is no longer planned.
EPA	3/27/2018	8	Specific, Table 4-3, Number of Samples in a Survey Unit, Page 4-19	Please revise Table 4-3 to include units (e.g., pCi/g) for Ra-226 and Cs-137.	The work plan was revised to incorporate the regulatory agencies proposal and this table is no longer included.
EPA	3/27/2018	9	Specific, Section 4.6.1, Soil Survey Instruments, Page 4-22	Please revise Section 4.6.1 to state that background will not be subtracted from gamma scanning instrument measurements during characterization.	The work plan was revised and Section 5 includes details on data evaluation. The SAP will include details on QA/QC.
EPA	3/27/2018	10	Specific, Table 4-5, Instruments and Investigation Limits for Static Measurements, Page 4-22	Please revise Table 4-5 to specify the nuclide that was used to determine efficiency.	This comment was addressed in Table 4-3.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	11	Specific, Section 4.6.6.3, Instrument Beta Scan Measurement Rates and Alpha Detection Probabilities, Page 4-29	Additional details should be provided regarding alpha/beta scanning instrumentation. Based on example calculations used for alpha/beta scanning instruments, it is unclear which instrument will be selected for alpha/beta scanning to meet data quality objectives (DQOs) and what scan speed will be selected. Please revise Section 4.6.6.3 and forthcoming TSPs to discuss additional details regarding instrumentation and scan speeds for alpha/beta scanning.	This comment was addressed in Section 4.
EPA	3/27/2018	12	Specific, Section 4.7, Radiological Laboratory Analysis, Page 4-33	Please revise Section 4.7 to also discuss additional analyses required, which may include uranium/thorium and plutonium/americium analyses by alpha spectroscopy.	The work plan was revised and Section 5 includes details on data evaluation and follow-up investigations if needed.
EPA	3/27/2018	13	Specific, Section 5.1.2.1, Group 1 Trench Unit Surveys, Pages 5-2, 5-3, and 5-4	The Work Plan does not account for the presence of gravel (asphalt base course) beneath asphalt or for the fact that in many areas, import soil was used to build up the surface to improve drainage prior to paving each parcel. After the asphalt has been removed, all asphalt base course, gravel beneath concrete, and import fill soil should be removed from the surface prior to gamma scanning and sampling to ensure surveys are representative of site conditions. Please revise the Work Plan to state that asphalt, asphalt base course, concrete, gravel, and import fill soil will be removed from the surface prior to gamma scanning and sampling.	The work plan was revised to incorporate the regulatory agencies proposal and Section 3 was updated with the soil investigation approach and addresses this comment.
EPA	3/27/2018	14	Specific, Section 5.1.2.1, Site Preparation, Page 5-2	Please revise the text to add a statement indicating that all activities will be included in the TSPs.	The work plan was revised to include Parcel G soil and buildings and a separate TSP is no longer planned.
EPA	3/27/2018	15	Specific, Section 5.2, Surface and Subsurface Soil Investigations, Page 5-2	For clarity, please revise Section 5.2 to include a table with investigation details including Group Areas, survey unit sizes, scanning requirements, surface sampling requirements, and core sampling requirements.	The work plan was revised to incorporate the regulatory agencies proposal and Tables 3-1 through 3-3 include estimated TU/SU sizes and sampling requirements.
EPA	3/27/2018	16	Specific, Section 5.2.1.2, Group 1 Trench Unit Surveys, Page 5-4	This section does not discuss whether gravel (asphalt base course or gravel beneath concrete surfaces) will receive a gamma scan. Similarly, there may be import fill beneath the asphalt base, which is not representative of the trench unit contents. Please revise this section to discuss the presence of the gravel and possibility of the presence of fill beneath the asphalt base so that information in the Work Plan is sufficient for developing a sound sampling strategy for collecting representative data from the trench units.	The work plan was revised to incorporate the regulatory agencies proposal and anything removed will be surveyed and put back in-place.
EPA	3/27/2018	17	Specific, Section 5.2.2.2, Group 2b Surface Soil Surveys, Page 5-5	This section states that surface soil at former building sites and in crawl spaces underlying existing buildings in Group 2b areas will be surveyed as Class 3 survey units. The durable cover generally consists of two or more inches of asphalt, and four inches of gravel (asphalt base course). However, there may also be an unknown thickness of import fill beneath the gravel (placed for grading to control drainage). All of durable cover and import fill beneath the gravel should be removed before surface scanning is conducted in order to ensure the gamma surface scans can achieve the calculated MDC for the target soils in accordance with the sampling plan. Please revise the Work Plan to specify that the durable cover and all import fill be removed prior to performing surface gamma scans.	The work plan was revised to incorporate the regulatory agencies proposal; however, surface gamma scans are not planed for Phase 2 soil TUs/SUs.
EPA	3/27/2018	18	Specific, Section 5.2.2.3, Group 2b Trench Unit Surveys, Page 5-5 and Figure 6-2, Decision Matrix for Soil Sampling, Page 6-4	These sections of the Work Plan do not discuss how the location of a trench unit will be confirmed given that trench units will have a durable cover and possibly import fill material covering the units. The locations of the trench units were not surveyed, so it may not be possible to locate the trench units or determine whether import fill covers the trench units without removing the durable cover. Please revise the Work Plan to include information about how the trench units will be located and also ensure that the durable cover and any fill material located under the durable cover be removed prior to performing any gamma scans.	This comment was addressed in Section 3.6.2.1; however, surface gamma scans are not planed for Phase 2 soil TUs/SUs.
EPA	3/27/2018	19	Specific, Section 5.4.1, Building Surface Investigations, Page 5-6	Please revise Section 5.4.1 to discuss building survey unit measurements data logging requirements for, such as date/time stamp requirements and how alpha, beta, and gamma measurements will be recorded.	The SOPs in Appendix C include documentation details.
EPA	3/27/2018	20	Specific, Section 5.5.4, Exposure Rate Surveys (Dose Rates), Page 5-8	Please delete the phrase "subtracting an equivalent measurement" from the first bullet point of Section 5.5.4.	The work plan was revised and this text is no longer included.
EPA	3/27/2018	21	Specific, Section 6.4, Evaluation of Sample Data and Static Measurements, Page 6-6	Please revise the text to indicate that the mean, median, standard deviation, range, and the 95% upper confidence limit (UCL) statistics should be included for the sample analytical data for each survey unit without subtracting background. Background reference areas selected may not be appropriate for comparison, so background subtraction should not be done first.	The work plan was revised and Section 5 includes details on the data evaluation process.
EPA	3/27/2018	22	Specific, Section 6.4.1, Sample Analytical Data, Page 6-6	A background evaluation should only be performed for naturally occurring radionuclides (e.g., Ra-226). When a background evaluation is performed, all natural decay series should be evaluated for secular equilibrium and expected ratios. Please revise the text to include these details.	The work plan was revised and Section 5 includes details on the data evaluation process.
EPA	3/27/2018	23	Specific, Section 6.6, Background Evaluation, Page 6-7	In the first paragraph, please delete "and ubiquitous fallout." Since the surface soil materials have been mixed and dispersed with subsurface soil materials, no non-natural radionuclide concentrations will have a "background" concentration for comparison.	The Soil Background Reference Area Work Plan describes the approach and is included in Appendix B.
EPA	3/27/2018	24	Specific, Section 6.6.1.1, Sample-specific Background Determination, Page 6-9	Please modify the last sentence of Section 6.6.1.1 to read as follows: "The sample specific analytical result will be compared to the other nuclides in the decay series to determine if the sample specific result exceeds the expected result with the natural decay series in secular equilibrium."	The work plan was revised and Section 5 includes details on the data evaluation process.
EPA	3/27/2018	25	Specific, Section 6.6.1.2, NORM Evaluations, Page 6-9	The text states that a NORM evaluation will be required when a gamma spectroscopy result for a specific laboratory sample analyzed for Ra-226, U-235, or Th-232 exceeds the mean for the background reference area data set by more than the release criteria. It is unclear why U-235 is listed as being identified using gamma spectroscopy only, since the detection efficiency of U-235 is low using this method of analysis. Please revise the Work Plan to require samples being investigated for the presence of U-235 to be analyzed by alpha spectroscopy.	The work plan was revised and Section 5 includes details on the data evaluation process.
EPA	3/27/2018	26	Specific, Table 6-1, Laboratory Alpha Spectroscopy and Emanation, Page 6-9	The table indicates that if U-235 exceeds the mean for the background reference area by more than the release criterion, alpha spectroscopy analysis will be performed for U-235 and U-238. It is assumed that the concentrations of these two isotopes will be evaluated to determine if they are present in an approximate 1:1 ratio; however, the Work Plan does not include this information. Please revise Section 6.6.1.2 (NORM Evaluations) to include additional detail about how the U-235 and U-238 data will be evaluated to identify whether the results indicate the soil is representative of background or of site contamination. In addition, as previously requested by EPA, please revise the Work Plan to require the reporting of all Uranium isotopes, U-234, U-235, and U-238 as well as thorium isotopes Th-228, Th-230, Th-232, Th-234, and Po-210 for the purposes of NORM evaluations.	The work plan was revised and this table is no longer included.
EPA	3/27/2018	27	Specific, Table 6-1, Laboratory Alpha Spectroscopy and Emanation, Page 6-9	Table 6-1 indicates that an evaluation of whether elevated levels of Th-232 are due to background or site contamination will include alpha spectroscopy analysis of Th-232 and U-238. It is assumed that the concentrations of these two isotopes will be evaluated to determine if they are present in an approximate 1:1 ratio; however, the text does not explicitly state this. Please revise Section 6.6.1.2 (NORM Evaluations) to provide additional detailed information about how this evaluation will be made. In addition, also revise the Work Plan to include the reporting of all uranium and thorium isotopes reportable by alpha spectroscopy to assist in identifying whether the concentration of radionuclides represents background levels or site contamination.	The work plan was revised and this table is no longer included.

Reviewer	Date	Comment No.	Section/Figure	Comment	Response
EPA	3/27/2018	28	Specific, Section 6.6.4, Dose and Risk Analysis, Page 6-10	Please revise Section 6.6.4 to specify that risk analyses will use the EPA Preliminary Remediation Goal (PRG) calculator for natural decay chain radionuclides and any non-natural radionuclides determined to be present with the required cover in place, inclusive of background.	The purpose of the work plan was revised to evaluate compliance with the Parcel G ROD.
EPA	3/27/2018	29	Specific, Section 8.2, Waste Management for Hazardous/Non-Hazardous Sites, Page 8-2	This section discusses the identification and management of hazardous and/or radioactive wastes but does not discuss requirements that must be met prior to off-site disposal. Please revise the Work Plan to state that the EPA Region 9 off-site rule coordinator will be consulted before disposal of hazardous and/or Low-Level Radioactive Waste (LLRW) soil to ensure that the landfill used for disposal is acceptable.	This comment was addressed in Section 7.
EPA	3/27/2018	1	General, Application of MARSSIM	In reviewing the Work Plan, proposed strategies/methodologies were compared with recommended strategies from MARSSIM (2002) which is frequently referenced in the Work Plan. However, it is important to recognize that MARSSIM does not provide guidance on sampling strategies for subsurface soil contamination. It specifically addresses surface contamination in land areas and buildings. As stated on page 5-51 of MARSSIM: "In addition to the building and land surface areas described above, there are numerous other locations where measurements and/or sampling may be necessary. Examples include items of equipment and furnishings, building fixtures, drains, ducts, and piping. Many of these items or locations have both internal and external surfaces with potential residual radioactivity. Subsurface measurements and/or sampling may also be necessary. Guidance on conducting or evaluating these types of surveys is outside the scope of MARSSIM." All subsurface sampling strategies presented in the HPNS Work Plan are outside of the scope of MARSSIM. However, many of the statistical methodologies presented in MARSSIM can be adapted to subsurface soils if appropriate sampling protocols and relevant statistical methodologies are applied. All proposed methodologies for subsurface soil evaluation were reviewed for statistical validity and to determine the adequacy of the proposed sample sizes.	Comment noted.
EPA	3/27/2018	2	Stats Memo, General, Application of MARSAME	The MARSAME manual supplements MARSSIM and provides technical information on survey approaches to determine proper disposition of materials and equipment (M&E). Guidance within this manual was also reviewed to assess its application to the HPNS Site. Similar to MARSSIM, MARSAME does not specifically address subsurface soils: "The scope of MARSAME is M&E potentially affected by radioactivity, including metals, concrete, tools, equipment, piping, conduit, furniture and dispersible bulk materials such as trash, rubble, roofing materials, and sludge." (MARSAME, pg. RM-1) "Examples of M&E include metals, concrete, tools, equipment, piping, conduit, furniture, and dispersible bulk materials such as trash, rubble, roofing materials, and sludge. Liquids, gases, and solids stored in containers (e.g., drums of liquid, pressurized gas cylinders, containerized soil) are also included in the scope of this document." (MARSAME, pg. 1-1) Like MARSSIM, statistical analyses presented within MARSAME can be adapted for evaluation of subsurface soils if assumptions associated with the statistical analyses are met and adequate sample sizes are computed.	Comment noted.
EPA	3/27/2018	3	Specific, Section 4.1.2.1 Soil Investigation Levels – Second Paragraph, page 4-12, "The investigation level for gamma scan results will be established at three standard deviations above the mean for the gamma scan data set being evaluated."	As read, this implies that the Navy will determine an investigation level (IL), for each survey scan they conduct, based on the mean of the data they collect during that scan. As proposed in the Work Plan, survey scans will be conducted per defined sample unit (SU). If the Navy uses the mean per scan survey, it can lead to higher ILs and less recognized contamination. Gamma scan data is measured as count data not continuous data. It is well established that count data typically follow what is called a Poisson distribution as opposed to a normal distribution (Gaussian curve). The variance of a Poisson distribution is equal to the mean. This implies that as the mean of the survey scan data increases, the standard deviation (square root of the variance) increases, hence the IL increases (3 standard deviations above the mean). When large numbers of count data are collected the distribution approximates a Gaussian curve, but still retains the property that the mean is approximately equal to the variance. It is recommended that the IL for ROCs found in background should be based on background reference area measurements with similar soil type to the SU being evaluated, to ensure identification of residual contamination.	The work plan was revised and Table 3-6 includes the ILs for soil.
EPA	3/27/2018	4	Specific, Section 4.2.1 Soil Reference Areas – page 4-14	Given the differences in variability and mean/median concentrations for Ra-226 as demonstrated in Figure 1 (see EPA Attachment 1.2), it is recommended that background reference area sample data should not be combined across the five areas, but rather background reference areas should be established per Parcel with sample sizes computed based on the variability within each background reference area per independent interval (surface soils and subsurface soils). Sample sizes should be justified with detailed statistical analyses and explanations of how inputs to the computations were derived, including specifics of how estimates of variability were obtained (e.g., what data was included in the calculation, how and where the data was collected, what assumptions were made). If measurements from multiple background reference areas will be combined, the results of a comparative analysis such as an Analysis of Variance (ANOVA) or non-parametric equivalent (Kruskal-Wallis Test) must be documented to support combining the areas. These comparative tests will establish if there is a statistically significant difference between Ra-226 and Cs-137 in the background reference areas at a specified confidence-level.	The Soil Background Reference Area Work Plan is included in Appendix B.
EPA	3/27/2018	5	Specific, Section 4.3.3 Number of Samples in a Survey Unit – page 4-19	Following MARSSIM guidance, an equal number of samples should be collected from the designated background area and the on-site SU. Sample sizes should be conservative and protective to human health and therefore be based on the greatest expected levels of variability. Sample size computations based on historical background reference area support the Navy's recommendation made on page 4-14 in Section 4.2.1 Soil Background Reference Areas, which is to collect a minimum of 25 samples per SU and background reference area. However as stated earlier, 25 samples should be collected per background reference area at surface and another 25 at depth, not across the five reference areas. This will result in 125 background reference area surface soil samples and 125 background reference area cores to be sampled at designated intervals.	The purpose of the work plan was revised to evaluate compliance with the Parcel G ROD. The Soil Background Reference Area Work Plan, including the number of samples, is included in Appendix B.
EPA	3/27/2018	6	Specific, Wilcoxon-Rank Sum Test (WRS)	A minimum of 25 samples should be collected from appropriate background reference areas at appropriate depths and from each SU. It is recommended that the WRS test be used to support release of the individual SUs, followed by comparison of the individual SU measurements to the appropriate release criterion to identify localized areas of high-level Ra-226 or Cs-137 contamination for possible remediation.	The Soil Background Reference Area Work Plan, including the number of samples, is included in Appendix B. The purpose of the work plan was revised to evaluate compliance with the Parcel G ROD.