MERIT ENERGY COMPANY

Field: Circle Ridge
Total Depth
Location:

Well: Shoshone 65 41

Status: SHUT-IN
County, State: FREMONT, WYOMING
API: 490130683900

CPF: Circle Ridge
Spud Date: 1/1/1900
Ground Elevation: 7,195.00
KB Elevation: 7,206.00
On Production Date: 3/1/1986

SHOSHONE-65 41, 1/28/2022 2:04:14 PM

MD (ftKB)	Vertical schematic (actual)
3.9	
11.2	
432.1	1-1; Tubing; 2 3/8; 2.00; 4.0-1,162.0; 1,158.00 4 1/2; 11.0-1,261.0 Des:Production Casing Cement; Depth MD:11.0-1,261.0 ftKB; Date:3/13/1986; Com:55 sxs cement class "G" plus 2% CaCl2. Had 8 bbls cement returns.; Top MD:11.0 ftKB; Btm MD:1,261.0 ftKB
1,162.1	5 1/2; 11.0-1,693.0 Des:Production Casing Cement; Depth MD:432.0-1,706.0 ftKB; Date:11/15/1954; Com:100 sacks of stratolite cement. Opened two stage collar at 1267'. Cemented with 90 sacks of ideal regular cement. Full returns to surface while cementing. Cement top at 432' by calculation.; Top MD:432.0 ftKB; Btm MD:1,706.0 ftKB
1,165.0	1-2; Packer; 2 3/8; 1,162.0-1,165.0; 3.00
1,261.2	
1,308.1	PERFORATED; 1,308.0-1,320.0; 1/28/1986
1,319.9	
1,335.0	PERFORATED; 1,335.0-1,356.0; 1/28/1986
1,356.0	
1,379.9	PERFORATED; 1,380.0-1,406.0; 11/20/1954
1,405.8	
1,490.2	Bridge plug - permanent; 1,490.0-1,492.0
1,492.1	
1,544.0	PERFORATED; 1,544.0-1,549.0; 3/15/1986
1,548.9	
1,585.0	PERFORATED; 1,585.0-1,630.0; 3/15/1986
1,629.9	
1,645.0	PERFORATED; 1,645.0-1,660.0; 3/15/1986
1,660.1	
1,674.9	Des:Production Casing Cement (plug); Depth MD:1,675.0-1,706.0 ftKB; Date:11/15/1954; Com:100 sacks of stratolite cement. Opened two stage collar at 1267'. Cemented with 90 sacks of ideal regular cement. Full returns to surface while cementing. Cement top at 432' by calculation.; Top MD:1,675.0 ftKB; Btm MD:1,706.0 ftKB
1,692.9	
1,706.0	