HONE (307) 856-6039

CRC TETON, Inc

P. O. Box 673
RIVERTON, WYOMING 8250

COMPANY Gulf

FIELD Steamboat Butte

Order No. 111729 RI

Lease Tribal

Well C-3

WORK RECORD

Charged Time Started 7:00 Am

Time Stopped 2:30 pm

Time Charged 7.5

FROM	TO	DESCRIPTION OF WORK
6:30	7:00 Am.	Crew Travel to Loc.
7:00	Am.	Service & Start Rig. Rig up BJ Hughes & Sting into CR. Pump Cement Away into Formation. Sting out of CR & Dump Cement on CR. Pull up & Circulate Hole. Lay Down the Rest of Pipe. Remove B.O.P. & Well Head Pour Cement & Plant Dry Hole marker. Rig Down Service Unit & clean Loc. move Rig
	2:30 pm	to Pipe yard.
2:30	3:00 pm	Crew Travel to Riverton.

Pulled No. of Rods & Size		No.		Hours	Rate	Amount
Pump No. & Size		14	Rig	7.5	102 -	765 -
No. Joints of Tubing 34 Sts.		114	Travel	1	81 50	81 5
Ran			Swab Cups			
No. of Rods & Size			Oil Saver Rubbers			
Pump No. & Size			Mud Pump			
No. Joints of Tubing			Mud Tank			
Planted Dry Hole marker			Power Sub			
			Light Plant			
			Trucking			
			Hardline			
Anchor Catcher Replaced ☐ Size Set @			TOTAL			

NAME	Occupation	Type of Equipment	Hours
	Rig No. 14	Franks	7.5
Darrell Joubert	Oper.		8.5
Larry Joubert	Blk.		8.5
Marty Mullen	Flk.		8.5
	Pickup No. 114	Chev. 1 Ton	1

№ 10460

Approved Steven D. McPherson

Date 6-2-84 (Sat)

PHONE (307) 856-6039

CRC TETON, Inc.

P. O. Box 673
RIVERTON, WYOMING 825(

COMPANY Gulf FIELD Steamboat Butte

Order No. 111729 R2 Lease Tribal Well C-3

Charged Time Started 7:00 A.M. WORK RECORD Time Stopped 5:00 P.M. Time Charged 10

FROM	TO	DESCRIPTION OF WORK
6:30	7:00	A.M. Crew Travel To Loc.
7:00	A.M.	Started into C.R. Rig up N.T. Hughes
		Established Injection Rate. Pumped
		Cement into Formation. Stung out of
		C.R. Dumped Cement on Top of C.R.
		Pulled up & Circulated Hole. Stood Back
		17 Stands. Laydown 171 Jts. on Pipe
		Racks. Rig up O.W.P. Ran in To Perf.
		& Set Wireline C.R. Set C.R. at 1075'
		Rig Down Wireline. T.I.H. w/ Stinger
		32 Jts 10' Subs & 2 Jts. Tag C.R.
		Pull up 10' & S.W.I.F.N. Remove Bonnet
	5:00	& F.F. Rig Down Swab Cups.
5:00	5:30	P.M. Crew Travel To Riverton

	No.		Hours	Rate		Amount	
Pulled No. of Rods & Size							
Pump No. & Size	121	Rig	10	102	—	1020	—
No. Joints of Tubing	1141	Travel	1	81	50	81	50
Ran		Swab Cups					
No. of Rods & Size	1	Oil Saver Rubbers Tbg wiper				24	30
Pump No. & Size		Mud Pump					
No. Joints of Tubing Laydown 171 Jts on pipe Rack		Mud Tank					
		Power Sub					
		Light Plant					
Set C.R. at 1075 over w/		Trucking					
25 sx Cl. G Cmt at 1075'		Hardline					
Anchor Catcher Replaced ☐ Size Set @		TOTAL					

NAME	Occupation	Type of Equipment	Hours
	Rig No. 121	Franks	10
Darrell Dunbar	Opr.		11
Larry Dunbar	Dek.		11
Marty Miller	F.E.		11
	Pickup No. 111	Chevy 1 Ton	1

№ 10459

Approved Jim D. Albrecht

Date 6-1-94 (SRC)

ED_013883_00001615-00002

PHONE (307) 856-6039

CRC TETON, Inc.

P. O. Box 673
RIVERTON, WYOMING 8250

COMPANY Gulf

FIELD Steamboat Butte

Order No. 11729 RI Lease TRibal Well C-3

WORK RECORD

Charged Time Started 7:00 Am Time Stopped 6:00 p.m. Time Charged 11 HR

FROM	TO	DESCRIPTION OF WORK
6:30	7:00	A.M. CRew Travel To Loc.
7:00	am	Rig up B.J. Huggles To do cement Job.
		Set C.R. & Press. Test csg. would not
		Hold. Sting out of C.R. & Circulate water
		Incase valve on Stinger was Plugged open.
		Sting Back in C.R. Pumped Down TBg. Still Had
		comm. Decided To Too H. & Check For Hole
		in TBg. Rig Down BJ Hughes & Too H. Rig up
		Hydro Testers & Hydro Test TBg going in Hole.
		Found one Hole in TBg & Replaced That Jt.
		Too H/w 225 Jts Hydro Tested 226 Jts
		Total Jts in Hole 225. Rig Down Hydro Testers
	6:00 p.m.	& S.W.I.F.N.
6:00	6:30	am Crew Travel To Riverton

		No.		Hours	Rate		Amount	
Pulled No. of Rods & Size								
Pump No. & Size		14	Rig	11	102	—	1122	—
No. Joints of Tubing	225 Jts 2 7/8" TBg.	114	Travel	1	81	50	81	50
Ran			Swab Cups					
No. of Rods & Size			Oil Saver Rubbers					
Pump No. & Size			Mud Pump					
No. Joints of Tubing	225 Jts. 2 7/8" TBg.		Mud Tank					
Tested 226 Jts.			Power Sub					
1 Bad Jt. New Jt. Tested & Replaced			Light Plant					
			Trucking					
Set C.R. @ 6594' K.B.			Hardline					
Anchor Catcher Replaced ☐ Size Set @			TOTAL					

NAME	Occupation	Type of Equipment	Hours
	Rig No. 14	FRANKS	11
Darnell Doubert	Oper		12
Harry Doubert	Dra.		12
Marty Mattlep	FIR		12
	Pickup No. 114	Chev. D. 1 Ton	1

№ 10458

Approved Steven D. McPherson

Date 5-31-84 (Thur.)