TAP WATER SAMPLE DATA SHEET

Project Information

EPA Task Order No.: 1019 Bristol Project No.: 34150086

EPA Site Name: Tower Standard LUST Site

Property-Specific Information

Property Address: _____

Property Contact: _____

Date of Visit:

Available Water System Information and Property-Specific Sample Collection Location

Does the residence/business have an in-line treatment system?	Yes		No	
Was the sample collected near the pressure tank or other pre-treatment location?	Yes		No	
If applicable, were the hoses, filters, or aerators disconnected prior to collecting the sample?	Yes		No	
Did the sample have an odor, sheen or other indications of potential petroleum contamination?	Yes		No	

Additional Information: _____

Sample Collection Information

Sample ID: _____

Date & Time Collected: _____

Sampler's Name: _____

Analyses Requested:

Duplicate Sample ID: _____

Matrix Spike/Matrix Spike Duplicate Sample?	Yes		No	
Trip Blank Required for Shipment?	Yes		No	

Purging and Parameter Measurement Data

Time	Minutes Purged	pH	Conductivity (µS/cm)	Turbidity (NTUs)	Temp °C	Notes

Run the tap water until the measured turbidity is at or below 10 nephelometric turbidity units (NTUs), pH remains constant at ± 0.1 units, and the specific conductance varies no more than 10 percent. The tap water will be allowed to run until turbidity has been measured at or below 10 NTUs on two consecutive measurements and pH and specific conductance have stabilized. If the stability parameters have not been met after 20 minutes, Bristol or the EPA SME will be contacted to decide whether to collect the sample or continue monitoring until the parameters stabilize.

Sampler's Signature: _____ Date: _____

QA Reviewer Signature: _____ Date: _____